

ID	Task Name	Duration	Start	Finish	Month											
					March	April	May	June	July	August	Septemb	October	November	December	January	February
1	<b>Red Gate Bridge Suggested Construction Schedule</b>	<b>312 days</b>	<b>Thu 3/1/12</b>	<b>Fri 5/10/13</b>	[Gantt chart showing project duration from 3/1/12 to 5/10/13]											
2	Notice to Proceed	0 days	Mon 3/12/12	Mon 3/12/12	[Milestone diamond at 3/12]											
3	Contractor Mobilization	5 days	Mon 3/12/12	Fri 3/16/12	[Task bar from 3/12 to 3/16]											
4	Fox River Quiet Period (No Work Within Fox River)	77 days	Thu 3/1/12	Fri 6/15/12	[Task bar from 3/1 to 6/15]											
5	<b>Fox River Bridge Construction</b>	<b>175 days</b>	<b>Mon 3/19/12</b>	<b>Fri 11/16/12</b>	[Task bar from 3/19 to 11/16]											
6	East Abutment	105 days	Mon 3/19/12	Fri 8/10/12	[Task bar from 3/19 to 8/10]											
7	Pier 1	105 days	Mon 3/19/12	Fri 8/10/12	[Task bar from 3/19 to 8/10]											
8	Pier 2	40 days	Mon 6/18/12	Fri 8/10/12	[Task bar from 6/18 to 8/10]											
9	Pier 3	40 days	Mon 6/18/12	Fri 8/10/12	[Task bar from 6/18 to 8/10]											
10	Pier 4 (Assumes Causeway Placed by Others Prior to Quiet Period, Pending Approval by ACOE)	105 days	Mon 3/19/12	Fri 8/10/12	[Task bar from 3/19 to 8/10]											
11	Pier 5	105 days	Mon 3/19/12	Fri 8/10/12	[Task bar from 3/19 to 8/10]											
12	Pier 6	105 days	Mon 3/19/12	Fri 8/10/12	[Task bar from 3/19 to 8/10]											
13	Pier 7	105 days	Mon 3/19/12	Fri 8/10/12	[Task bar from 3/19 to 8/10]											
14	West Abutment	105 days	Mon 3/19/12	Fri 8/10/12	[Task bar from 3/19 to 8/10]											
15	Pedestrian Bridge Superstructure	70 days	Mon 8/13/12	Fri 11/16/12	[Task bar from 8/13 to 11/16]											
16	Roadway Bridge Superstructure	70 days	Mon 8/13/12	Fri 11/16/12	[Task bar from 8/13 to 11/16]											
17	<b>Red Gate Road</b>	<b>180 days</b>	<b>Mon 3/12/12</b>	<b>Fri 11/16/12</b>	[Task bar from 3/12 to 11/16]											
18	Install Erosion Control	10 days	Mon 3/12/12	Fri 3/23/12	[Task bar from 3/12 to 3/23]											
19	Underground Utilities	30 days	Mon 3/26/12	Fri 5/4/12	[Task bar from 3/26 to 5/4]											
20	Fine Grade	20 days	Mon 5/7/12	Fri 6/1/12	[Task bar from 5/7 to 6/1]											
21	Install Subbase	20 days	Mon 6/4/12	Fri 6/29/12	[Task bar from 6/4 to 6/29]											
22	PCC Pavement, C&G, Railing	50 days	Mon 9/10/12	Fri 11/16/12	[Task bar from 9/10 to 11/16]											
23	<b>Illinois Route 31</b>	<b>180 days</b>	<b>Mon 3/12/12</b>	<b>Fri 11/16/12</b>	[Task bar from 3/12 to 11/16]											
24	Stage 1	90 days	Mon 3/12/12	Fri 7/13/12	[Task bar from 3/12 to 7/13]											
25	Stage 2	90 days	Mon 7/16/12	Fri 11/16/12	[Task bar from 7/16 to 11/16]											
26	<b>Illinois Route 25</b>	<b>180 days</b>	<b>Mon 3/12/12</b>	<b>Fri 11/16/12</b>	[Task bar from 3/12 to 11/16]											
27	Stage 1	90 days	Mon 3/12/12	Fri 7/13/12	[Task bar from 3/12 to 7/13]											
28	Stage 2	90 days	Mon 7/16/12	Fri 11/16/12	[Task bar from 7/16 to 11/16]											
29	Fall Landscaping	30 days	Wed 9/19/12	Tue 10/30/12	[Task bar from 9/19 to 10/30]											
30	Spring Landscaping	30 days	Mon 4/1/13	Fri 5/10/13	[Task bar from 4/1 to 5/10]											

Project: RedGateBridge\_10242011 Date: Sun 10/23/11

Task Progress Summary External Tasks Deadline

Split Milestone Project Summary External Milestone

**NOTE**  
 THE SCHEDULE SHOWN IS SUGGESTED BASED ON THE SUGGESTED SEQUENCE OF CONSTRUCTION. THE CONTRACTOR IS RESPONSIBLE FOR MODIFYING THE SEQUENCE, DATES AND DURATIONS AS NEEDED TO MEET THE MILESTONES DEFINED IN THE SPECIAL PROVISIONS.

PLOT SCALE: 1"=100' FILE NAME: ... USER NAME: mcoleman PLOT DATE: 11/10/2011