

PROJECT SCHEDULE

P.A. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
	06-00543-00-BT	WINNEBAGO	148	4
FED. ROAD DIST. NO.		ILLINOIS	CONTRACT NO.	85521

FOR INFORMATION ONLY

WORK TASK	WORKING DAYS	2011												2012									
		JANUARY	FEBRUARY	MARCH	APRIL	MAY	JUNE	JULY	AUGUST	SEPTEMBER	OCTOBER	NOVEMBER	DECEMBER	MARCH	APRIL	MAY	JUNE	JULY	AUGUST	SEPTEMBER	OCTOBER	NOVEMBER	
1 PRE-CONSTRUCTION MEETING																							
2 CLEARING AND TREE REMOVAL	6																						
3 BUILD CAUSEWAY	30																						
4 INSTALL EROSION CONTROL	3																						
5 REMOVE DISCOVERY CENTER WALKWAY	2																						
6 EXCAVATE PLATFORM TO DRILL SOLDIER PILE	8																						
7 SUBMIT SHOP DRAWINGS FOR STRUCTURAL																							
8 SUBMIT SHOP DRAWINGS FOR ELECTRICAL																							
9 SUBMIT SHOP DRAWINGS FOR RAILING																							
10 DRILL SOLDIER PILE SHAFTS	35																						
11 INSTALL SOLDIER PILE AND BACKFILL WITH CLSM	12																						
12 EXCAVATE AND INSTALL LAGGING	25																						
13 BUILD FORM LINER MOCK-UP	1																						
14 FORM AND POUR SOLDIER PILE WALL FACE	45																						
15 DRILL AND SET PILE FOR ABUTMENTS AND PIER	10																						
16 FORM AND POUR ABUTMENTS	32																						
17 FORM AND POUR PIER	16																						
18 FORM AND POUR CAST IN PLACE WALL	10																						
19 FORM AND POUR OVERLOOK PAVING	25																						
20 EXCAVATE TO FINAL LINE AND GRADE BELOW SP WALLS	20																						
21 INSTALL STORM SEWER	14																						
22 REMOVE CURB & GUTTER, SIDEWALK, RETAINING WALL, ETC.	4																						
23 REDUCE CAUSEWAY TO SINGLE LANE	16																						
24 PLACE RIPRAP IN FRONT OF WALLS AND BELOW BRIDGES	12																						
25 BACKFILL SOLDIER PILE WALLS AND EXCAVATE FOR STONE STRONG WALLS	20																						
26 SET LOWER STONE STRONG WALLS AND BACKFILL	15																						
27 SET BRIDGES AND ANCHOR IN FINAL POSITION	12																						
28 POUR CONCRETE BRIDGE DECKS	8																						
29 REMOVE CAUSEWAY AND RESTORE RIVER BED	18																						
30 EXCAVATE AND BUILD STAIRWAYS	13																						
31 EXCAVATE FOR AMPHITHEATER AND BURPEE SIDEWALK	5																						
32 BUILD MODULAR BLOCK WALL AT BOATHOUSE	2																						
33 INSTALL WATER SERVICES AND IRRIGATION SYSTEM	8																						
34 INSTALL ELECTRIC CONDUIT AND PULL BOXES	5																						
35 EXCAVATE AND INSTALL UPPER LEVEL STONE STRONG WALLS	26																						
36 INSTALL CURB & GUTTER AND ADJUST INLETS	5																						
37 FINISH GRADING IN RMP PARKING LOT	2																						
38 PLACE STONE IN RMP PARKING LOT	3																						
39 FINISH GRADING FOR SIDEWALK	5																						
40 PAVE PARKING LOT	2																						
41 INSTALL LIGHTING CONTROLLER AND TRANSFORMER	4																						
42 CONNECT LIGHTING CONTROLLER TO SERVICE POINT BY COMED																							
43 PLACE TOPSOIL	10																						
44 PAVE SIDEWALK	9																						
45 BUILD COLUMNS	14																						
46 INSTALL LIGHT POLES AND FIXTURES	8																						
47 STAIN WALLS	10																						
48 INSTALL OVERLOOK STRUCTURAL PAVING	15																						
49 FORM AND POUR AMPHITHEATER	18																						
50 REMOVE ISLANDS AND CURB RAMPS AT MAIN & WHITMAN	1																						
51 POUR NEW ACCESSABLE ISLANDS	5																						
52 REPLACE TRAFFIC SIGNAL EQUIPMENT	3																						
53 CONSTRUCT HILL IMPROVEMENTS	5																						
54 RE-INSTALL DISCOVERY CENTER WALKWAY	5																						
55 INSTALL RAILING	16																						
56 INSTALL PLANTING BEDS, TREES AND SHRUBS	12																						
57 PERFORM PERMANENT SEEDING	3																						
58 INSTALL ANTI-GRAFFITI COATING	2																						
59 INSTALL BENCHES, BIKE RACKS, AND TRASH RECEPTALS	4																						
60 FINAL ADJUSTMENT, TESTING, AND INSPECTION	2																						
61 PAVEMENT MARKING	2																						
62 PUNCH LIST ITEMS	10																						

TOTAL 681 DAYS
 TIME FROM OVERLAPPING OPERATIONS 161 DAYS
 TOTAL WORKING DAYS 520 DAYS

H:\08-008 Riverwalk Museum\DESIGN\DRAWINGS\08-008 Project Schedule.dwg, Project Schedule, 10/25/2010 3:11:34 PM, MEAT, Oca D-, 24x36 in (Landscape), 1:1

SHEET REVIEW	
AGENCY	DATE

REVISIONS		
NO.	ITEM	DATE

SCALE:	Hor. 1"=40'
DRAWN BY:	BCS
CHECKED BY:	JWH
DATE:	AUGUST 13, 2010

7282 Argus Drive
 (815) 398-2332
 Rockford, Illinois 61107-5837
 FAX (815) 398-2496
 Design Firm License: Illinois 184-000816
 Copyright 2010 By McClure Engineering Associates, Inc.

PROJECT SCHEDULE	
RIVERWALK MUSEUM CAMPUS	
711 NORTH MAIN STREET	ROCKFORD, IL
FILE: H:\08-008 RIVERWALK MUSEUM\DESIGN\DRAWINGS\08-008 PROJECT SCHEDULE.DWG	
JOB: 04-28-10-008	

SHEET NO.	4
OF	148