

ROUTE NO.	SECTION NO.	TOTAL SHEETS
F.A.U. 8578 F.A.U. 8879	D3-00019-1 1-FP	98
FED. ROAD DIST. NO.	COUNTY	PROJECT
	PEORIA ILLINOIS	M-5093 (
CONTRACT NO. 89369		

CONSTRUCTION STAGING (SUGGESTED)

THE CONTRACTOR WILL PERFORM ALL PHASE WORK BY CLOSING ONE LANE OF TRAFFIC WHEN NECESSARY IN ACCORDANCE WITH ILLINOIS DEPARTMENT OF TRANSPORTATION STANDARDS. DURING NON-WORKING HOURS BOTH LANES OF TRAFFIC WILL REMAIN OPEN. ACCESS WILL BE MAINTAINED TO ALL BUSINESSES AND SCHOOLS EXCEPT AS DIRECTED BY THE ENGINEER. DRAINAGE AND UTILITIES WILL BE MAINTAINED AT ALL TIMES EXCEPT TO MAKE NEW CONNECTIONS.

PHASE 3 (HATCHED AREA)
 CONSTRUCT WESTBOUND LANE OF PFEIFFER (ON WEST LEG OF PFEIFFER)
 CONSTRUCT OUTSIDE SOUTHBOUND LANE OF AIRPORT ROAD
 SOUTHBOUND AIRPORT ROAD TRAFFIC WILL BE SHIFTED EAST IF NECESSARY
 EASTBOUND PFEIFFER WILL MOVE TO TEMPORARY PAVEMENT
 WESTBOUND PFEIFFER TRAFFIC WILL MOVE TO ORIGINAL EASTBOUND TRAFFIC LANE
 MOVABLE STOP SIGNS WITH FLAGS AND RED FLASHING LIGHTS WILL BE USED AT THE INTERSECTION OF PFEIFFER AND AIRPORT AS NECESSARY
 COST OF THIS ITEM INCLUDED IN TRAFFIC CONTROL AND PROTECTION

TEMPORARY PAVEMENT MARKING QUANTITY THIS PHASE - 888 METER
 COST TO REMOVE ANY EXISTING OR TEMPORARY PAVEMENT MARKINGS WILL BE CONSIDERED INCLUDED IN THE CONTRACT
 UNIT COST FOR TEMPORARY PAVEMENT MARKINGS

THE CONTRACTOR WILL GIVE SEVEN DAYS NOTICE TO LIMESTONE HIGH SCHOOL BEFORE CLOSING ANY ACCESS TO THE SCHOOL.

DURING THIS PHASE, SPECIAL ATTENTION IS CALLED TO THE HIGH SCHOOL FACULTY PARKING LOT ON THE NORTH SIDE OF THE SCHOOL (STA. 3+476.855). CARE WILL BE TAKEN SO THAT ACCESS TO THIS PARKING LOT IS MAINTAINED AT ALL TIMES. COST TO MAINTAIN ACCESS TO THE FACULTY PARKING LOT WILL NOT BE PAID FOR SEPARATELY, BUT WILL BE CONSIDERED INCLUDED IN THE COST OF TRAFFIC CONTROL AND PROTECTION.

THE RESIDENT ENGINEER FOR PEORIA COUNTY HIGHWAY DEPARTMENT WILL COORDINATE AND UPDATE THE HIGH SCHOOL ON CONSTRUCTION ACTIVITIES. THE SCHOOL'S CONTACT IS RUSTY RUSSELL AT (309) 697-6271, EXTENSION 450.

