

CONTRACT 62593

ID	Task Name	# Crews	Duration	Start	Finish	Qtr 3, 2006			Qtr 4, 2006			Qtr 1, 2007			Qtr 2, 2007			Qtr 3, 2007			Qtr 4, 2007		
						Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
1	PUBLIC NOTIFICATION (2 weeks)	-	0 days	Mon 7/17/06	Mon 7/17/06		7/17																
2	traffic control and protection	-	349 days	Mon 7/17/06	Thu 11/15/07																		
3	BEGIN SB I-94 STAGE 1	-	0 days	Tue 8/1/06	Tue 8/1/06		8/1																
4	temporary pavement (MOT) (pre-stage)	1	3 days	Tue 8/1/06	Thu 8/3/06																		
5	pavement marking removal (pre-stage)	1	6 days	Tue 8/1/06	Tue 8/8/06																		
6	temporary pvmnt markings (pre-stage)	2	4 days	Mon 8/7/06	Thu 8/10/06																		
7	temporary concrete barrier (pre-stage)	2	12 days	Wed 8/9/06	Thu 8/24/06																		
8	curb & gutter removal	2	9 days	Mon 8/21/06	Thu 8/31/06																		
9	concrete barrier removal	1	4 days	Mon 8/21/06	Thu 8/24/06																		
10	pavement removal	3	12 days	Mon 8/21/06	Tue 9/5/06																		
11	paved shoulder removal	2	7 days	Mon 8/21/06	Tue 8/29/06																		
12	Tunnel Ceiling Repair	1	5 days	Fri 8/25/06	Thu 8/31/06																		
13	formed concrete repair	1	6 days	Fri 8/25/06	Fri 9/1/06																		
14	structure excavation	1	1 day	Wed 9/6/06	Wed 9/6/06																		
15	reinf. bars epoxy ctd.	1	7 days	Thu 9/7/06	Fri 9/15/06																		
16	concrete structures	1	9 days	Mon 9/18/06	Thu 9/28/06																		
17	earth excavation	2	16 days	Wed 8/30/06	Wed 9/20/06																		
18	overhead sign foundations	1	4 days	Thu 9/21/06	Tue 9/26/06																		
19	sign panels	1	1 day	Wed 9/27/06	Wed 9/27/06																		
20	storm sewer (jacked in place)	1	10 days	Wed 8/30/06	Tue 9/12/06																		
21	manholes	2	10 days	Wed 8/30/06	Tue 9/12/06																		
22	drop manholes	1	4 days	Wed 8/30/06	Mon 9/4/06																		
23	catch basins	3	14 days	Wed 8/30/06	Mon 9/18/06																		
24	storm sewer 36" to 48"	1	2 days	Wed 9/13/06	Thu 9/14/06																		
25	storm sewer 12" to 30"	3	21 days	Wed 9/13/06	Wed 10/11/06																		
26	trench backfill	3	21 days	Thu 9/14/06	Thu 10/12/06																		
27	subbase gran. mat. 24"	3	9 days	Fri 10/6/06	Wed 10/18/06																		
28	stabilized subbase 6"	3	6 days	Mon 10/16/06	Mon 10/23/06																		
29	CRC pavement, 14"	3	9 days	Fri 10/20/06	Wed 11/1/06																		
30	PCC shoulders, 14"	2	6 days	Mon 10/30/06	Mon 11/6/06																		
31	concrete curb and gutter	2	6 days	Fri 11/3/06	Fri 11/10/06																		
32	conc. median surf.	1	3 days	Mon 11/13/06	Wed 11/15/06																		
33	concrete barrier base	2	5 days	Thu 11/2/06	Wed 11/8/06																		
34	concrete barrier	2	8 days	Tue 11/7/06	Thu 11/16/06																		
35	topsoil furnish & place	2	3 days	Wed 11/15/06	Fri 11/17/06																		
36	seeding class 2A	1	2 days	Thu 11/16/06	Fri 11/17/06																		
37	erosion control blanket	3	8 days	Fri 11/17/06	Tue 11/28/06																		
38	bituminous surface removal (MOT)	1	4 days	Thu 11/2/06	Tue 11/7/06																		
39	temporary pavement (MOT)	1	5 days	Wed 11/8/06	Tue 11/14/06																		
40	pavement marking removal	2	6 days	Fri 11/17/06	Fri 11/24/06																		
41	temporary pavement marking	1	4 days	Wed 11/22/06	Mon 11/27/06																		
42	temporary concrete barrier	2	6 days	Thu 11/23/06	Thu 11/30/06																		
43	STAGE 1 COMPLETION DATE	-	0 days	Thu 11/30/06	Thu 11/30/06																		

Project: 23 Construction Schedule
Date: Mon 10/24/05

Task		Milestone		Rolled Up Task		Rolled Up Progress		External Tasks		Group By Summary	
Progress		Summary		Rolled Up Milestone		Split		Project Summary			

FOR INFORMATION ONLY

NOTES:

1. COORDINATION OF CONSTRUCTION WITH CONTRACT 62304 WILL BE REQUIRED AND SHALL BE CONSIDERED A HIGH PRIORITY.

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION
F.A.I. 94 (DAN RYAN EXPRESSWAY)

CONTRACT 23
SUGGESTED CONSTRUCTION SEQUENCE
STAGE 1

SCALE: NONE
DATE: JANUARY 13, 2006
DRAWN BY: JJS
CHECKED BY: TGB