

CONTRACT 62695

ID	Task Name	Duration	Start	Finish	Qtr 3, 2005				Qtr 4, 2005			Qtr 1, 2006			Qtr 2, 2006			Qtr 3, 2006	
					Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
45	PUBLIC NOTIFICATION (2 weeks)	0 days	Fri 11/11/05	Fri 11/11/05						◆ 11/11									
46	BEGIN SB I-94 STAGE 2	0 days	Fri 11/25/05	Fri 11/25/05						◆ 11/25									
47	CLOSE RAMPS @ 76th Ent./79th Ex., 87th Ent. (*)	0 days	Fri 11/25/05	Fri 11/25/05						◆ 11/25									
48	temporary pavement (mot)	4 days	Fri 11/25/05	Wed 11/30/05															
49	rem. / relocate temp conc barrier (2 crews)	3 days	Thu 12/1/05	Mon 12/5/05															
50	temp. pavement markings	1 day	Fri 12/2/05	Fri 12/2/05															
51	c & g removal (2 crews)	4 days	Mon 12/5/05	Thu 12/8/05															
52	pavement removal (2 crews)	4 days	Mon 12/5/05	Thu 12/8/05															
53	paved shoulder removal	2 days	Mon 12/5/05	Tue 12/6/05															
54	remove existing structure (for walls 36 & 37)	3 days	Tue 12/6/05	Thu 12/8/05															
55	drill & set piles (partial wall 34,36,37,38,39,67,72,73A,73B) (2 crews)	43 days	Thu 12/8/05	Mon 2/6/06															
56	timber lagging (2 crews)	20 days	Wed 1/11/06	Tue 2/7/06															
57	structure excavation	12 days	Wed 1/11/06	Thu 1/26/06															
58	reinf. bars epoxy coated (3 crews)	21 days	Wed 2/8/06	Wed 3/8/06															
59	concrete structures (3 crews)	14 days	Thu 3/9/06	Tue 3/28/06															
60	earth excavation	11 days	Wed 3/29/06	Wed 4/12/06															
61	storm sewer 36" to 48"	15 days	Wed 4/5/06	Tue 4/25/06															
62	storm sewer 12" to 30" (3 crews)	8 days	Wed 4/5/06	Fri 4/14/06															
63	manholes	6 days	Wed 4/5/06	Wed 4/12/06															
64	catch basins (3 crews)	9 days	Wed 4/5/06	Mon 4/17/06															
65	CTA NOTIFICATION FOR SINGLE TRACKING (42 days)	42 days	Mon 3/20/06	Tue 5/16/06															
66	ovrhd./cant. sign foundations	7 days	Wed 5/17/06	Thu 5/25/06															
67	ovrhd./cant. sign structure (2 crews)	7 days	Fri 5/26/06	Mon 6/5/06															
68	sign panels	3 days	Wed 5/31/06	Fri 6/2/06															
69	subbase gran. mat. 24" (2 crews)	5 days	Wed 4/26/06	Tue 5/2/06															
70	stabilized subbase 4"	2 days	Wed 5/3/06	Thu 5/4/06															
71	pcc pvmt. 11" (jointed)	5 days	Fri 5/5/06	Thu 5/11/06															
72	pcc shoulders 11"	4 days	Fri 5/12/06	Wed 5/17/06															
73	temporary pavement	4 days	Fri 5/12/06	Wed 5/17/06															
74	subbase gran. mat. 6"	3 days	Wed 4/26/06	Fri 4/28/06															
75	pcc base course	6 days	Mon 5/1/06	Mon 5/8/06															
76	conc. curb & gutter (2 crews)	4 days	Thu 5/18/06	Tue 5/23/06															
77	conc. median surf. (2 crews)	7 days	Wed 5/24/06	Thu 6/1/06															
78	pavement markings	1 day	Fri 6/2/06	Fri 6/2/06															
79	topsoil furnish & place	2 days	Mon 6/5/06	Tue 6/6/06															
80	seeding class 2A	1 day	Wed 6/7/06	Wed 6/7/06															
81	plantings	2 days	Thu 6/8/06	Fri 6/9/06															
82	erosion control blanket (2 crews)	4 days	Mon 6/12/06	Thu 6/15/06															
83	OPEN RAMPS @ 76th Ent./79th Ex., 87th Ent.	0 days	Fri 6/16/06	Fri 6/16/06															◆ 6/16
84																			
85																			
86																			
87																			
88																			

Project: 17B Construction Schedule Date: Tue 3/29/05

Task: [Pattern] Progress [Pattern] Summary [Pattern] External Tasks [Pattern] Deadline [Pattern]

Split: [Pattern] Milestone [Pattern] Project Summary [Pattern] External Milestone [Pattern]

FOR INFORMATION ONLY

TYLIN INTERNATIONAL

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION  
 F.A.I. 94 (DAN RYAN EXPRESSWAY)

SUGGESTED CONSTRUCTION SEQUENCE  
 CONTRACT 62695 (17B): SHEET 2 OF 4

SCALE: NONE DRAWN BY: JPA  
 DATE: APRIL 15, 2005 CHECKED BY: MAG

4/14/2005 9:24:07 AM