

SEQUENCE OF WORK

Calendar Year 2009

PRE-STAGING

- 1. SET-UP TRAFFIC MONITORING EQUIPMENT
- 2. SET-UP TRAFFIC CONTROL.

STAGE ONE 'A'

- 1. REMOVE CONCRETE MEDIAN BARRIER IN STATE OF IOWA
- 2. WIDEN EXISTING ILLINOIS CONCRETE MEDIAN CROSS-OVERS

STAGE ONE 'B'

- 1. MOVE WESTBOUND TRAFFIC ONTO THE EASTBOUND LANES.
- 2. REMOVE AND REPLACE WESTBOUND PAVEMENT FROM STA 51+52 TO STA 85+00

STAGE ONE 'C'

- 1. MOVE WESTBOUND TRAFFIC ONTO NEW PAVEMENT
- 2. REMOVE AND REPLACE CONCRETE MEDIAN BARRIER, STA 51+52 TO STA 66+20
- 3. CONTINUE WORKING ON REMOVING AND REPLACING WESTBOUND PAVEMENT FROM STA 85+00 TO STA 177+75.

STAGE ONE 'D'

- 1. CONTINUE WORKING ON REMOVING AND REPLACING WESTBOUND PAVEMENT.

STAGE ONE 'E'

- 1. MOVE EASTBOUND TRAFFIC ONTO WESTBOUND LANE
- 2. REMOVE AND REPLACE EASTBOUND PAVEMENT FROM STA 51+52 TO STA 85+00.

Calendar Year 2010

STAGE ONE 'F - 1'

- 1. MAINTAIN ACCESS TO AND FROM SCENIC OVERLOOK.
- 2. BUILD TEMPORARY MEDIAN CROSSOVER FOR OVERLOOK.
- 3. REMOVE AND REPLACE EASTBOUND PAVEMENT FROM STA 100+00 TO STA 177+75.

STAGE ONE 'F'

- 1. BEGIN SIX (6) WEEK CLOSURE OF SCENIC OVERLOOK.
 - a. REMOVE AND REPLACE EASTBOUND PAVEMENT FROM STA 85+00 TO STA 100+00.
- 2. CONTINUE WORKING ON REMOVING AND REPLACING EASTBOUND PAVEMENT FROM STA 100+00 TO STA 177+75.

STAGE ONE 'G'

- 1. RECONSTRUCT PREVIOUSLY REMOVED CONCRETE MEDIAN BARRIER IN STATE OF IOWA.

FILE NAME =	USER NAME = grantpm	DESIGNED -	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	SEQUENCE OF WORK				F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.	
ct:\pw_work\pwsdot\grantpm\dms34287\d08403stgsh2.dgn		DRAWN -	REVISED -		SCALE:	SHEET NO.	OF	SHEETS	STA.	TO STA.	ROCK ISLAND	292	78	
	PLOT SCALE = 50,0000 ' / IN.	CHECKED -	REVISED -								FED. ROAD DIST. NO.	ILLINOIS FED. AID PROJECT		
	PLOT DATE = Mon Dec 15 08:42:35 2008	DATE -	REVISED -										CONTRACT NO. 64933	