



ACTIVITY ID	ACTIVITY DESCRIPTION	EARLY START	EARLY FINISH	ORIG DUR	2004												2005												2006
					JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN					
CONTRACT 9B11 (62805) - SEWER TELEVISION																													
WELLS STREET																													
1	TELEWISE EXISTING SEWER	15-Oct-04	28-Oct-04						15-Oct-04																				
2	TELEWISE EXISTING AND NEW SEWER	24-Nov-05	07-Dec-05																						24-Nov-05	07-Dec-05			
CONTRACT 9B12 (62806) - WELLS STREET CHICAGO LIGHTING																													
STAGE 3 - PAVE OUTSIDE FRONTAGE																													
1	CONSTRUCT NEW LIGHTING FOUNDATIONS	25-Oct-05	14-Nov-05																						25-Oct-05	14-Nov-05			
CONTRACT 9B13 (62807) - WENTWORTH AVENUE CHICAGO LIGHTING																													
STAGE 3 - PAVE OUTSIDE FRONTAGE																													
1	CONSTRUCT NEW LIGHTING FOUNDATIONS	28-Oct-05	17-Nov-05																						28-Oct-05	17-Nov-05			
CONTRACT 9B14 (62808) - PAVE WELLS STREET AT 53RD TO 51ST																													
STAGE 2 - PAVE INSIDE FRONTAGE																													
1	CONSTRUCT FRONTAGE ROAD	08-Jul-05	06-Sep-05																					08-Jul-05	06-Sep-05				
STAGE 3 - PAVE OUTSIDE FRONTAGE																													
1	CONSTRUCT FRONTAGE ROAD	05-Oct-05	24-Nov-05																						05-Oct-05	24-Nov-05			
CONTRACT 9B15 (62809) - PAVE WENTWORTH AVENUE AT 53RD TO 51ST																													
STAGE 2 - PAVE INSIDE FRONTAGE																													
1	CONSTRUCT FRONTAGE ROAD	16-Aug-05	11-Oct-05																						16-Aug-05	11-Oct-05			
STAGE 3 - PAVE OUTSIDE FRONTAGE																													
1	CONSTRUCT FRONTAGE ROAD	12-Oct-05	29-Nov-05																						12-Oct-05	29-Nov-05			
CONTRACT 9B16 (62810) - PAVE WELLS STREET AT 50TH TO 47TH																													
STAGE 2 - PAVE INSIDE FRONTAGE																													
1	CONSTRUCT FRONTAGE ROAD	12-Jul-05	18-Aug-05																						12-Jul-05	18-Aug-05			
STAGE 3 - PAVE OUTSIDE FRONTAGE																													
1	CONSTRUCT FRONTAGE ROAD	05-Oct-05	23-Nov-05																						05-Oct-05	23-Nov-05			
CONTRACT 9B17 (62811) - PAVE WENTWORTH AVENUE AT 48TH TO 50TH																													
STAGE 2 - PAVE INSIDE FRONTAGE																													
1	CONSTRUCT FRONTAGE ROAD	09-Aug-05	14-Sep-05																						09-Aug-05	14-Sep-05			
STAGE 3 - PAVE OUTSIDE FRONTAGE																													
1	CONSTRUCT FRONTAGE ROAD	10-Oct-05	05-Dec-05																						10-Oct-05	05-Dec-05			
CONTRACT 9B18 (62812) - PAVE WENTWORTH AVE/WELLS ST AT 51ST																													
STAGE 2 - PAVE INSIDE FRONTAGE WENTWORTH																													
1	CONSTRUCT FRONTAGE ROAD	09-Aug-05	29-Sep-05																						09-Aug-05	29-Sep-05			
STAGE 3 - PAVE OUTSIDE FRONTAGE WENTWORTH																													
1	CONSTRUCT FRONTAGE ROAD	10-Oct-05	13-Dec-05																						10-Oct-05	13-Dec-05			
STAGE 2 - PAVE INSIDE FRONTAGE WELLS																													
1	CONSTRUCT FRONTAGE ROAD	12-Jul-05	13-Dec-05																						12-Jul-05	13-Dec-05			
STAGE 3 - PAVE OUTSIDE FRONTAGE WELLS																													
1	CONSTRUCT FRONTAGE ROAD	14-Oct-05	29-Nov-05																						14-Oct-05	29-Nov-05			
CONTRACT 9B19 (62813) - PAVE WELLS STREET AT 57TH TO 59TH																													
STAGE 2 - PAVE INSIDE FRONTAGE																													
1	CONSTRUCT FRONTAGE ROAD	13-Jul-05	24-Aug-05																						13-Jul-05	24-Aug-05			
STAGE 3 - PAVE OUTSIDE FRONTAGE																													
1	CONSTRUCT FRONTAGE ROAD	05-Oct-05	25-Nov-05																						05-Oct-05	25-Nov-05			
CONTRACT 9B20 (62814) - PAVE WENTWORTH AVENUE AT 57TH TO 59TH																													
STAGE 2 - PAVE INSIDE FRONTAGE																													
1	CONSTRUCT FRONTAGE ROAD	16-Aug-05	03-Oct-05																						16-Aug-05	03-Oct-05			
STAGE 3 - PAVE OUTSIDE FRONTAGE																													
1	CONSTRUCT FRONTAGE ROAD	10-Oct-05	05-Dec-05																						10-Oct-05	05-Dec-05			

NOTE: DATES ASSOCIATED WITH WORK ITEMS MAY CHANGE BASED ON OTHER CONTRACTS AND/OR THE ENGINEER. NO ADDITIONAL COMPENSATION WILL BE CONSIDERED DUE TO CHANGES OR EXTENSIONS IN THE SCHEDULE.

LEGEND:
 WORK PERFORMED IN CONTRACTS BY OTHERS
 WORK PERFORMED AS PART OF THIS CONTRACT



REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION
 F.A.I. 90/94 (DAN RYAN EXPRESSWAY)
 59th ST TO 57th ST (WELLS STREET)
SUGGESTED CONSTRUCTION SCHEDULE

SCALE: NONE
 DATE: December 17, 2004
 DRAWN BY: AMM
 CHECKED BY: JAL

12/17/2004 4:54:46 PM