



ACTIVITY ID	ACTIVITY DESCRIPTION	EARLY START	EARLY FINISH	ORIG DUR	2004												2005											
					MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC				
CONTRACT 9C (62693) - WENTWORTH AVENUE																												
STAGE 2 - RETAINING WALLS AND PAVE INSIDE FRONTAGE																												
1	INSTALL TRAFFIC CONTROL	02-Jun-05	08-Jun-05																									
2	CONSTRUCT PROPOSED RETAINING WALLS																											
a.	S.N. 016-W882	09-Jun-05	02-Aug-05																									
b.	S.N. 016-W886	09-Jun-05	08-Sep-05																									
c.	S.N. 016-W901	09-Jun-05	16-Aug-05																									
d.	S.N. 016-W965	09-Jun-05	04-Aug-05																									
3	CONSTRUCT PROPOSED FRONTAGE ROAD	03-Aug-05	10-Oct-05																									
4	CONSTRUCT 14" TEMPORARY PAVEMENT & CONCRETE RAMPS	05-Aug-05	17-Oct-05																									
STAGE 2 - PAVE OUTSIDE FRONTAGE																												
1	INSTALL TRAFFIC CONTROL	18-Oct-05	24-Oct-05																									
2	CONSTRUCT PROPOSED FRONTAGE ROAD	25-Oct-05	30-Nov-05																									
CONTRACT 9C (62693) - WELLS STREET																												
STAGE 2 - RETAINING WALLS AND PAVE INSIDE FRONTAGE																												
1	INSTALL TRAFFIC CONTROL	03-May-05	09-May-05																									
2	CONSTRUCT PROPOSED RETAINING WALLS																											
a.	S.N. 016-W894	10-May-05	31-May-05																									
b.	S.N. 016-W903	10-May-05	25-Jul-05																									
c.	S.N. 016-W907	10-May-05	15-Jul-05																									
d.	S.N. 016-W964	10-May-05	16-Jun-05																									
3	CONSTRUCT PROPOSED FRONTAGE ROAD	01-Jun-05	22-Sep-05																									
4	CONSTRUCT 14" TEMPORARY PAVEMENT & CONCRETE RAMPS	01-Jun-05	23-Aug-05																									
STAGE 2 - PAVE OUTSIDE FRONTAGE																												
1	INSTALL TRAFFIC CONTROL	23-Sep-05	29-Sep-05																									
2	CONSTRUCT PROPOSED FRONTAGE ROAD	30-Sep-05	14-Nov-05																									

NOTE: DATES ASSOCIATED WITH WORK ITEMS MAY CHANGE BASED ON OTHER CONTRACTS AND/OR THE ENGINEER. NO ADDITIONAL COMPENSATION WILL BE CONSIDERED DUE TO CHANGES OR EXTENSIONS IN THE SCHEDULE.

LEGEND:

 WORK PERFORMED IN CONTRACTS BY OTHERS

 WORK PERFORMED AS PART OF THIS CONTRACT



REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION
 F.A.I. 90/94 (DAN RYAN EXPRESSWAY)
 59th ST TO 57th ST (WELLS STREET)

SUGGESTED CONSTRUCTION SCHEDULE

SCALE: NONE
 DATE: December 17, 2004
 DRAWN BY: AMM
 CHECKED BY: JAL