



| ACTIVITY ID | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | ORIG DUR | 2004 | | | | | | | | | | | | 2005 | | | | | | | | | | | | 2006 |
|--|------------------------------------|-------------|--------------|----------|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|--|--|--|--|------|
| | | | | | JUN | JUL | AUG | SEP | OCT | NOV | DEC | JAN | FEB | MAR | APR | MAY | JUN | JUL | AUG | SEP | OCT | NOV | DEC | JAN | | | | | |
| CONTRACT 9B11 (62805) - SEWER TELEVISIONING | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| WENTWORTH AVENUE | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1 | TELEWISE EXISTING SEWER | 06-Oct-04 | 19-Oct-04 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2 | TELEWISE EXISTING AND NEW SEWER | 24-Nov-05 | 07-Dec-05 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| WELLS STREET | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1 | TELEWISE EXISTING SEWER | 15-Oct-04 | 28-Oct-04 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2 | TELEWISE EXISTING AND NEW SEWER | 24-Nov-05 | 07-Dec-05 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONTRACT 9B12 (62806) - WELLS STREET CHICAGO LIGHTING | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| STAGE 3 - PAVE OUTSIDE FRONTAGE | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1 | CONSTRUCT NEW LIGHTING FOUNDATIONS | 25-Oct-05 | 14-Nov-05 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONTRACT 9B13 (62807) - WENTWORTH AVENUE CHICAGO LIGHTING | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| STAGE 3 - PAVE OUTSIDE FRONTAGE | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1 | CONSTRUCT NEW LIGHTING FOUNDATIONS | 28-Oct-05 | 17-Nov-05 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONTRACT 9B14 (62808) - PAVE WELLS STREET AT 53RD TO 51ST | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| STAGE 2 - PAVE INSIDE FRONTAGE | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1 | CONSTRUCT FRONTAGE ROAD | 08-Jul-05 | 06-Sep-05 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| STAGE 3 - PAVE OUTSIDE FRONTAGE | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1 | CONSTRUCT FRONTAGE ROAD | 05-Oct-05 | 24-Nov-05 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONTRACT 9B15 (62809) - PAVE WENTWORTH AVENUE AT 53RD TO 51ST | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| STAGE 2 - PAVE INSIDE FRONTAGE | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1 | CONSTRUCT FRONTAGE ROAD | 16-Aug-05 | 11-Oct-05 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| STAGE 3 - PAVE OUTSIDE FRONTAGE | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1 | CONSTRUCT FRONTAGE ROAD | 12-Oct-05 | 29-Nov-05 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONTRACT 9B16 (62810) - PAVE WELLS STREET AT 50TH TO 47TH | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| STAGE 2 - PAVE INSIDE FRONTAGE | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1 | CONSTRUCT FRONTAGE ROAD | 12-Jul-05 | 18-Aug-05 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| STAGE 3 - PAVE OUTSIDE FRONTAGE | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1 | CONSTRUCT FRONTAGE ROAD | 05-Oct-05 | 23-Nov-05 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONTRACT 9B17 (62811) - PAVE WENTWORTH AVENUE AT 48TH TO 50TH | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| STAGE 2 - PAVE INSIDE FRONTAGE | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1 | CONSTRUCT FRONTAGE ROAD | 09-Aug-05 | 14-Sep-05 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| STAGE 3 - PAVE OUTSIDE FRONTAGE | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1 | CONSTRUCT FRONTAGE ROAD | 10-Oct-05 | 05-Dec-05 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONTRACT 9B18 (62812) - PAVE WENTWORTH AVE/WELLS ST AT 51ST | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| STAGE 2 - PAVE INSIDE FRONTAGE WENTWORTH | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1 | CONSTRUCT FRONTAGE ROAD | 09-Aug-05 | 29-Sep-05 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| STAGE 3 - PAVE OUTSIDE FRONTAGE WENTWORTH | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1 | CONSTRUCT FRONTAGE ROAD | 10-Oct-05 | 13-Dec-05 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| STAGE 2 - PAVE INSIDE FRONTAGE WELLS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1 | CONSTRUCT FRONTAGE ROAD | 12-Jul-05 | 13-Dec-05 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| STAGE 3 - PAVE OUTSIDE FRONTAGE WELLS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1 | CONSTRUCT FRONTAGE ROAD | 14-Oct-05 | 29-Nov-05 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONTRACT 9B19 (62813) - PAVE WELLS STREET AT 57TH TO 59TH | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| STAGE 2 - PAVE INSIDE FRONTAGE | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1 | CONSTRUCT FRONTAGE ROAD | 13-Jul-05 | 24-Aug-05 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| STAGE 3 - PAVE OUTSIDE FRONTAGE | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1 | CONSTRUCT FRONTAGE ROAD | 05-Oct-05 | 25-Nov-05 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONTRACT 9B20 (62814) - PAVE WENTWORTH AVENUE AT 57TH TO 59TH | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| STAGE 1A - WALLS AND 55TH ST RAMPS AT 57TH TO 53RD | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1 | CONSTRUCT FRONTAGE ROAD | 06-Apr-05 | 05-May-05 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| STAGE 2 - PAVE INSIDE FRONTAGE | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1 | CONSTRUCT FRONTAGE ROAD | 16-Aug-05 | 03-Oct-05 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| STAGE 3 - PAVE OUTSIDE FRONTAGE | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1 | CONSTRUCT FRONTAGE ROAD | 10-Oct-05 | 05-Dec-05 | | | | | | | | | | | | | | | | | | | | | | | | | | |

NOTE: DATES ASSOCIATED WITH WORK ITEMS MAY CHANGE BASED ON OTHER CONTRACTS AND/OR THE ENGINEER. NO ADDITIONAL COMPENSATION WILL BE CONSIDERED DUE TO CHANGES OR EXTENSIONS IN THE SCHEDULE.

LEGEND:
 WORK PERFORMED IN CONTRACTS BY OTHERS
 WORK PERFORMED AS PART OF THIS CONTRACT



| REVISIONS | | ILLINOIS DEPARTMENT OF TRANSPORTATION F.A.I. 90/94 (DAN RYAN EXPRESSWAY) 59th ST TO 47th ST (FRONTAGE ROAD) CITY OF CHICAGO LIGHTING CONDUIT & FOUNDATIONS WELLS STREET |
|-----------|------|---|
| NAME | DATE | |
| | | SUGGESTED CONSTRUCTION SCHEDULE |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |

SCALE: NONE DRAWN BY: AMM
 DATE: February 11, 2005 CHECKED BY: JAL

\c:\cch\m\p\0468\p\0468\elct\4-cm\9-cm\contract\9b12\csc05020032ca.sht
 02/02/2005 09:01:42 AM