

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
90/94	2004-068L	COOK	37	7
STA. _____ TO STA. _____		FED. ROAD DIST. NO. 1 ILLINOIS FED. AID PROJECT		
62807				

ACTIVITY ID	ACTIVITY DESCRIPTION	EARLY START	EARLY FINISH	ORIG DUR	2005												2006		
					MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY
<b>CONTRACT 9C8 (62840) - 63RD STREET TRAFFIC SIGNALS</b>																			
<b>63RD STREET &amp; WENTWORTH AVENUE</b>																			
1	INSTALL AND MAINTAIN TEMPORARY TRAFFIC SIGNALS, REMOVE EXISTING AND INSTALL NEW LIGHTING AND TRAFFIC SIGNALS	02-May-05	23-Nov-05																
<b>63RD STREET &amp; WELLS STREET</b>																			
1	INSTALL AND MAINTAIN TEMPORARY TRAFFIC SIGNALS, REMOVE EXISTING AND INSTALL NEW LIGHTING AND TRAFFIC SIGNALS	02-May-05	11-Nov-05																
<b>CONTRACT 9C11 (62841) - SEWER TELEVISION</b>																			
<b>WENTWORTH AVENUE</b>																			
1	TELEVISION EXISTING SEWER	02-May-05	13-May-05																
2	TELEVISION EXISTING AND PROPOSED SEWER	14-Nov-05	23-Nov-05																
<b>WELLS STREET</b>																			
1	TELEVISION EXISTING SEWER	02-May-05	13-May-05																
2	TELEVISION EXISTING AND PROPOSED SEWER	31-Oct-05	11-Nov-05																
<b>CONTRACT 9C12 (62842) - CONDUIT &amp; LIGHT POLE FOUNDATIONS</b>																			
<b>STAGE 2 - WENTWORTH AVENUE</b>																			
1	CONSTRUCT NEW LIGHTING FOUNDATIONS	17-Oct-05	23-Nov-05																
<b>STAGE 2 - WELLS STREET</b>																			
1	CONSTRUCT NEW LIGHTING FOUNDATIONS	26-Sep-05	28-Oct-05																

NOTE: DATES ASSOCIATED WITH WORK ITEMS MAY CHANGE BASED ON OTHER CONTRACTS AND/OR THE ENGINEER. NO ADDITIONAL COMPENSATION WILL BE CONSIDERED DUE TO CHANGES OR EXTENSIONS IN THE SCHEDULE.

LEGEND:  
 WORK PERFORMED IN CONTRACTS BY OTHERS  
 WORK PERFORMED AS PART OF THIS CONTRACT



REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION  
 F.A.I. 90/94 (DAN RYAN EXPRESSWAY)  
 59th ST TO 47th ST (FRONTAGE ROAD)  
 CITY OF CHICAGO LIGHTING CONDUIT & FOUNDATIONS  
 WENTWORTH AVENUE

SUGGESTED CONSTRUCTION SCHEDULE

SCALE: NONE      DRAWN BY: AMM  
 DATE: February 11, 2005      CHECKED BY: RMG

02/02/2005 09:09:09 AM