



CONSTRUCTION SEQUENCE

1. Cast slab pours 1-8.
2. Tighten stringer to floorbeam connection bolts at slotted hole locations.
3. Cast closure pours 9-15.

CONCRETE PLACING SEQUENCE

Circled numbers indicate placing sequence. There are no alternate placing sequences allowed. The contractor may place barrier rail continuously from one end to the other.

NOTE:

When the deck pour is stopped for the day at one or more of the transverse bonded construction joints in the deck pouring sequence as shown, the next pour shall not be made until both of the following are met:

1. At least 72 hours shall have elapsed from the end of the previous pour.
2. The concrete strength shall have attained a minimum flexural strength of 650 psi or a minimum compressive strength of 3500 psi.

L:\PROJECTS\RD\482688\Drawings\CAAD_Sheets\AS_BF_Deck_Pouring_Sequence.dgn



HNTB

DESIGNED - PA, JDJ, BPD, CJW	REVISED -
DRAWN - GLD	REVISED -
CHECKED - RJK	REVISED -
DATE - 02/04/2011	REVISED -

**CITY OF ROCKFORD
MORGAN STREET BRIDGE**

**DECK POURING SEQUENCE
STRUCTURE NO. 101-6108**

SCALE: SHEET NO. 4 OF 79 SHEETS STA. 47+00.74 TO STA. 52+63.50

F.A.U. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
5077	99-00493-00-BR	WINNEBAGO	253	130
FED. ROAD DIST. NO. 2 (ILLINOIS) FED. AID PROJECT BRN-509965			CONTRACT NO. B5529	