

STORM WATER POLLUTION PREVENTION PLAN

Route: FAI 55 Marked: I-55
 Section: 68-2WS-2 Project No.: D96-517-01
 County: MONTGOMERY Contract No.: 72505
 Starting Station: 1825+65.43 (Longitude: 39.2188 Latitude: -89.64877)
 Ending Station: 1865+47.26 (Longitude: 39.23064 Latitude: -89.5909)

This plan has been prepared to comply with the provision of the NPDES Permit Number ILR10 _____ issued by the Illinois Environmental Protection Agency for storm water discharges from construction site activities.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information submitted, is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

 (Signature) (Date)

 (Title)

Note: The above boxed in area will be filled out by IDOT - Construction after the award of the contract to obtain the required NPDES permit.

The following plan was established and included in these plans to direct the Contractor in the placement of temporary erosion control systems and to provide a storm water pollution prevention plan for compliance under NPDES. The Contractor shall abide to all requirements within this plan as part of the contract.

The purpose of this plan is to prevent / minimize siltation within the construction zone and to eliminate sediments from entering and leaving the construction zone by utilizing proper temporary erosion control systems and providing ground cover within a reasonable time.

Certain items, as shown in this plan and referenced by the legend, shall be placed by the Contractor at the beginning of construction. Other items shall be placed by the Contractor as directed by the Engineer on a case by case situation resulting from the Contractor's sequence of activities, time of the year, and expected weather conditions.

The Contractor shall place permanent erosion control systems and seeding within a reasonable amount of time; therefore, reducing the amount of area being open to the possibility of erosion and reducing the amount of temporary erosion control systems and temporary seeding. The Resident Engineer will determine if temporary erosion control systems shown in the plan can be deleted, the size of the proposed ditch checks, the proper method of installation, and if any additional temporary erosion control systems shall be added which are not included in this plan. The Contractor shall perform all work as directed by the Engineer and as shown in special details and in Standard 280001 of the plans.

All disturbed areas having high potential for erosion, as determined by the Engineer, shall be temporarily seeded or permanently seeded by October 1st of each construction year and shall not be reopened until after the winter shutdown period.

SITE DESCRIPTION

Description of Construction Activity:

1. The proposed project consists of improvements to the weigh station road off I 55 N of Litchfield. The existing truck weighing mechanism will be replaced with a weigh-in motion system. Weigh station road will be partially constructed on new alignment and partially on the existing alignment, and will include reconstruction of the sub base and pavement for approx. 0.75 mile.
2. Construction consists of grading, sub base build up, PCC pavement and PCC shoulders, AGG and HMA shoulders, and all other miscellaneous work necessary to complete weigh-in-motion system on Weigh station road.

Description of Intended Sequence of Major Construction Activities Which Will Disturb Earth and Lead to Possible Erosion for Major Portions of the Construction Site:

1. Excavation will be completed along the entire length to grade out for proposed roadway ditches and waterways.
2. Excavation will also be completed in proposed cut sections to lower the existing ground elevation to meet the proposed roadway grade/vertical alignment.
3. Embankment will be completed in fill areas to raise the existing ground elevation to meet the proposed roadway foreslope and backslope.
4. Placement, maintenance, removal and proper clean-up of temporary erosion control, such as erosion control fence, hay or straw bale ditch checks, riprap ditch checks, sediment basins, temporary seeding, etc.
5. Placement of permanent erosion control, such as riprap ditch lining, riprap stilling basins, riprap dry dams, excelsior blanket, seeding, etc.
6. Final grading, paving and other miscellaneous items.

Area of Construction Site:

The total area disturbed by excavation and grading within the project limits is estimated to be approx. 7.5 acres

Other Reports, Studies and Plans which Aid in the Development of this Storm Water Pollution Prevention Plan as Referenced Documents:

1. Plan sheets indicating approximate slopes contained in the final project plans were utilized for proposed placement of the temporary erosion control measurements.

Drainage Tributaries Receiving Water from this Construction Site:

FILE NAME = c:\pwork\pwork\idot\sparksgw\18216368\0672505-SHT-SWPP.dgn	USER NAME = sparksgw	DESIGNED -	REVISED - AUG 2007 (JCN)	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	STORM WATER POLLUTION PREVENTION PLAN			F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
Default SWPPLAN.DGN	PLOT SCALE = 40.0000' / in.	DRAWN - CADD	REVISED - OCT 2010 (JCN)					55	68-2WS-2	MONTGOMERY	124	62
	PLOT DATE = Apr-11-2013 03:50:43PM	CHECKED - JCN	REVISED - MAY 2012 (JPM)		CONTRACT NO. 72505			ILLINOIS FED. AID PROJECT				
		DATE - APRIL 5, 1999	REVISED -		SCALE:	SHEET 1 OF 4 SHEETS	STA.	TO STA.				