SUGGESTED CONSTRUCTION SEQUENCING (CONTINUED)

STAGE 4A

IL ROUTE 59

CONSTRUCTION

CONSTRUCT THE RAISED CHANNELIZATION ISLANDS AT DIEHL ROAD. CONSTRUCT REMAINING PORTIONS OF CONCRETE CURB AND GUTTER ON THE EAST SIDE OF IL ROUTE 59 NORTH OF DIEHL ROAD.

TRAFFIC SOUTH OF STA. 4031+00

TRAFFIC IS TO BE IN THE PROPOSED CONFIGURATION WITH ALL LANES OPEN. THE SOUTHBOUND RIGHT THROUGH LANE IS TO BE CLOSED SOUTH OF STA. 3987+00 TO ALLOW FOR CONSTRUCTION OF THE PROPOSED CORNER CHANNELIZATION ISLAND AT NORTH AURORA ROAD. COORDINATE LANE CLOSURE WITH CONTRACT 60R30.

TRAFFIC NORTH OF STA. 403

PROVIDE TWO THROUGH LANES IN EACH DIRECTION. ALL TURN LANES ARE TO BE OPEN TO TRAFFIC EXCEPT THE INSIDE LEFT TURN LANE IS TO REMAIN CLOSED AT DIEHL ROAD. TRAFFIC IS TO BE IN THE PROPOSED CONFIGURATION EXCEPT THE RIGHT THROUGH LANE IS CLOSED IN EACH DIRECTION.

DIEHL ROAD

CONSTRUCTION

CONSTRUCT THE RAISED CHANNELIZATION ISLANDS AT IL ROUTE 59.

TRAFFIC

PROVIDE TWO THROUGH LANES IN EACH DIRECTION AND A SINGLE LEFT TURN LANE. ALL OTHER TURN LANES ARE TO BE OPEN TO TRAFFIC. TRAFFIC IS TO BE IN THE PROPOSED CONFIGURATION EXCEPT THE RIGHT THROUGH LANE IS CLOSED IN EACH DIRECTION.

RIGHT TURN LANE AT IL ROUTE 59 MAY BE CLOSED DURING OFF-PEAK PERIODS AS DETERMINED BY THE ENGINEER FOR CONSTRUCTION OF THE CORNER CHANNELIZATION ISLANDS. TRAFFIC CONTROL SHALL BE IN ACCORDANCE WITH IDOT STANDARD 701701.

	DESIGNED	PJ0	REVISED	-	Ī
	DRAWN	KES	REVISED	-	
	CHECKED	JCM	REVISED	-	
	DATE	12/14/2012	REVISED	-	

MAINTENANCE OF TRAFFIC				F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHE
SUGGESTED CONSTRUCTION SEQUENCING			338	(112 & 113) WRS-6	DUPAGE	734	7	
SUGGESTED CONSTRUCTION SEQUENCING						CONTRACT	NO. 6	0R3
SCALE: NONE SHE	ET NO. 6 OF 117 SHEETS	STA.	TO STA.	ILLINOIS FED. AID PROJECT				