TENTATIVE METRA TRACK CLOSURE SCHEDULE

159TH. STREET IN HARVEY, ILLINOIS AT MILEPOST = 20.6

CONTRACT NO. 60E10

TRACK(S)	TUESDAY		WEDNESDAY		THURSDAY		FRIDAY		SATURDAY		SUNDAY		MONDAY	
TNACK(3)	АМ	РМ	АМ	РМ	AM	РМ	АМ	РМ	АМ	РМ	АМ	РМ	AM	РМ
1	1:45 AM 6:00 AM 9:30 AM	3:00 PM	1:45 AM 1:45 AM 6:00 AM 8:30 AM 1:2:00 PM	3:00 PM	1:45 AM 6:00 AM 9:30 AM	3:00 PM 3:00 PM	1145 AM 6100 AM 9130 AM	3:00 PM	1:45 AM 1:2:00 PM 3:30 AM 1:2:00 PM	3:00 PM AIDNIGHT 12:00 AM	12:00 PM	12:00 AM	4:00 AM 8:30 AM 12:00 PW	3:00 PM
2	4:00 AM	3:00 PM	4:00 AM 9:30 AM	3:00 PM	4:00 AM 4:00 AM 9:30 AM	3:00 PM	4:00 AM 9:30 AM	3:00 PM	4:00 AM WE 9:30 AM	3:00 PM			4:00 AM 9:30 AM	3:00 PM
1 & 2	MIDNIGHT 1:45 AM 4:00 AM		MIDNIGHT 1145 AM 4:00 AM	мтрмгент	1:45 AM 4:00 AM	MTDAYCHT	1145 AM 4100 AM		MIDNIGHT 1145 AM 4:00 AM	MDMIGHT	1145 AM 4:00 AM	THOMOGEN	1:45 AM 4:00 AM	

LEGEND



= TIMES THAT TRACK(S) MAY POSSIBLY BE TAKEN OUT-OF-SERVICE OR TAKEN OUT-OF-SERVICE & DE-ENERGIZED.

CONTRACTOR MUST BE AWARE THAT ELECTRICAL SWITCHING TO DE-ENERGIZE AND RE-ENERGIZE CATENARY

WIRE SYSTEMS MAY TAKE UP TO ONE (1) HOUR OFF EACH END OF THESE CLOSURE WINDOWS, FOR EXAMPLE,

A 9:00 AM TO 3:00 PM SERVICE OUTAGE MAY RESULT IN ONLY A 10:00 AM TO 2:00 PM CONTRACTOR'S WORK WINDOW.

THE ABOVE TIMES ARE FOR REFERENCE ONLY, NOT GUARANTEED AND SUBJECT TO CHANGE DUE TO BUT NOT LIMITED

TO TRAIN DELAYS, FAULTS OR FAILURES IN SYSTEMS OF METRA ELECTRIC DISTRICT AND/OR UNAVAILABILITY OF METRA

STAFF REQUIRED TO FACILITATE THE OUTAGES. LENGTH AND/OR REDUCTIONS IN NUMBER OF TRACK CLOSURE TIMES

SHOWN WILL NOT BE CONSIDERED CAUSE FOR ADDITIONAL COMPENSATION.

NO OUTAGES WILL BE PERMITTED DURING SPECIAL EVENT BLACKOUTS AS LISTED IN THE SPECIAL PROVISIONS. GENERAL NOTES

 THE CONTRACTOR SHALL FURNISH AND INSTALL ALL BALLAST, RAIL, TIES, AND OTHER TRACK MATERIALS AS STATED IN THE TRACK CONSTRUCTION STAGING PLANS.

2. UTILITIES

THE LOCATIONS OF THOSE BURIED AND ABOVEGROUND UTILITIES SHOWN ARE APPROXIMATE, ARE SHOWN FOR CONTRACTOR INFORMATIONAL USE ONLY, AND ARE NOT TO BE REFERENCED FOR CONSTRUCTION PURPOSES. THE IMPLIED PRESENCE OR ABSENCE OF UTILITIES IS NOT TO BE CONSTRUED BY THE ENGINEER, CONTRACTOR OR SUBCONTRACTORS TO BE AN ACCURATE AND COMPLETE REPRESENTATION OF UTILITIES THAT MAY OR MAY NOT EXIST ON THE CONSTRUCTION SITE.
BURIED AND ABOVEGROUND UTILITY LOCATION, IDENTIFICATION, AND MARKING ARE THE SOLE RESPONSIBILITY OF THE CONTRACTOR. REROUTING, DISCONNECTION, PROTECTION, ETC. OF ANY UTILITIES MUST BE COORDINATED BETWEEN THE CONTRACTOR, UTILITY COMPANY, AND OWNER. SITE SAFETY, INCLUDING THE AVOIDANCE OF HAZARDS ASSOCIATED WITH BURIED AND ABOVEGROUND UTILITIES, REMAIN THE SOLE RESPONSIBILITY OF THE CONTRACTOR.

3. PROJECT LAYOUT AND STAKING

THE CONTRACTOR SHALL BE RESPONSIBLE FOR STAKING AND LAYING OUT THE PROJECT FROM THE CONTROL POINTS
SHOWN ON THE DRAWINGS. THE CONTRACTOR SHALL EXERCISE CARE IN PRESERVING THE CONTROL POINTS
DURING CONSTRUCTION OR UNTIL HE ESTABLISHES OTHER CONTROL POINTS FOR HIS USE DURING CONSTRUCTION.
THE CONTRACTOR SHALL PERFORM ALL LAYOUT AND STAKING WORK REQUIRED BY METRA FOR THE RAILROAD TO CONSTRUCT
THE PORTION TRACK-RELATED WORK FOR THE PROJECT ON ITS PROPERTY BY ITS FORCES. THE COST FOR THIS WORK WILL
CONSIDERED TO BE INCLUDED IN THE PRICE BID

- 4. THE CONTRACTOR SHALL PROTECT ALL RAILROAD SIGNALS, SIGNAL CABLE AND OTHER PROPERTY.
- 5. EXISTING BALLAST FOR TRACKS TO REMAIN SHALL NOT BE DISTURBED UNLESS OTHERWISE DIRECTED BY THE ENGINEER.
- 6. EARTH EXCAVATION SHALL INCLUDE ANY EXISTING CONCRETE, BITUMINOUS SURFACE OR OTHER FOREIGN MATERIAL.
- 7. AREA TO BE SEEDED SHALL INCLUDE ALL DISTURBED AREAS. PAYMENT WILL ONLY BE MADE FOR AREAS WITHIN THE CONSTRUCTION LIMITS, LESS ROADWAY.
- 8. SUBBALLAST SHALL BE COMPACTED TO 95% MODIFIED PROCTOR DENSITY.

SPECIAL EVENT BLACKOUTS

NO TRACK OUTAGES WILL BE PERMITTED BY METRA DURING SPECIAL EVENT BLACKOUTS

AS LISTED IN THE SPECIAL PROVISION "PROTECTION OF RAILWAY INTEREST".

	SUMMARY OF QUANTITIES (TRACK CONSTRUCTION)			
CODE NO.	ITEM	UNIT	QUANTITY	
20201200	REMOVAL AND DISPOSAL OF UNSUITABLE MATERIAL	CU YD	5460	
28000400	PERIMETER EROSION BARRIER	FOOT	3835	
28000500	INLET AND PIPE PROTECTION	EACH	1	
Z0002400	BALLAST	TON	11750	
Z0069800	SUB-BALLAST	TON	4545	
	RAILROAD TRACK	TRACK FT	7205	
	RAILROAD TRACK, REMOVE	TRACK FT	8903	
	RAILROAD TRACK SHIFT ASSIST	EACH	25	
	RELOCATE TEMPORARY CN TRACK NO 1	TRACK FT	943	
	TEMPORARY STAIRWAY ACCESS TO METRA TRACKS	EACH	2	
	TEMPORARY RAMP ACCESS TO METRA TRACKS	EACH	. 6	
	REMOVE NO 10 TURNOUT	EACH	1	
	GRANULAR SURFACE MATERIAL	CU YD	180	
20200100	EARTH EXCAVATION	CU YD	3128	
66900200	NON-SPECIAL WASTE DISPOSAL	CU YD	3128	

EARTHWORK SUMMARY

TOTAL EXCAVATION = 5460 CU. YDS.
PORTION PAID AS "EARTH EXCAVATION" AND "NON-SPECIAL WASTE DISPOSAL" = 3128 CU. YD.
PORTION PAID AS "REMOVAL AND DISPOSAL OF UNSUITABLE MATERIAL" = 2332 CU. YD.

EMBANKMENT = 137 CU. YD. (NOT A PAY ITEM)
EMBANKMENT SHALL BE CONSTRUCTED OF AND PAID FOR AS SUBBALLAST.
2.05 TNS./CU. YD. = 281 TNS.

INDEX OF SHEETS - TRACK CONSTRUCTION				
SUMMARY OF QUANTITIES / GENERAL NOTES / INDEX OF SHEETS	1			
GENERAL CROSS SECTION SHEETS				
GEOMETRIC LAYOUT / CONTROL SHEETS				
GENERAL PLAN SHEETS				
TRACK PROFILE SHEETS	13-17			
STAGING PLAN SHEETS	18-52			
CN / METRA TEMPORARY CROSS SECTION SHEETS	53-61			
CN / METRA PERMANENT CROSS SECTION SHEETS	62-70			
CN GATEWAY LEAD TRACK TEMPORARY CROSS SECTION SHEETS	71-75			
CN GATEWAY LEAD TRACK PERMANENT CROSS SECTION SHEETS	76-80			
CN THOROUGHFARE TRACK TEMPORARY CROSS SECTION SHEETS	81-83			
CN THOROUGHFARE TRACK PERMANENT CROSS SECTION SHEETS	84-86			
CONSTRUCTION ACCESS STAIR DETAIL SHEET				
SOLID TIMBER ROAD CROSSING DETAIL SHEET				

NAME REZ	DATE 10/19/07	ILLINOIS DEPARTMENT US RTE 6 FROM I- METRA & CN OVE	-294 TO IL RTE 1
		TRACK CON SUMMARY OF GENERAL NOTES / :	QUANTITIES /
		SHT. 1 OF 88 DATE 2/21/2008	DRAWN BY REZ CHECKED BY RMS

REVISIONS