



SHEET NO. 3 of 22

Contract No.: 60931

SUGGESTED SEQUENCE OF CONSTRUCTION

- 1. Remove existing HMA overlay and scarify 15 mm of existing concrete deck slab.
- 2. Move traffic into Stage I configuration.
- 3. Remove existing curb & gutter from south side of structure and perform Full Depth Deck Siab Repair operations in Stage I work zone.
- 4. Proceed with Stage I Construction and Latex Concrete Overlay to the limits shown.
- 5. Move traffic into Stage II configuration.
- 6. Remove existing curb & gutter from north side of structure and perform Full Depth Deck Slab Repair operations in Stage II work zone.
- 7. Proceed with Stage II Construction and Concrete Overlay to the limits shown.
- 8. Move traffic into Stage III Configuration.
- 9. Perform remaining Deck Slab Repairs.
- 10. Proceed with Stage III Construction and the remaining Concrete Overlay.





SURFACE REMOVAL

OVERLAY

NOTES

See Roadway plans for Curb and Gutter Removal.

In Stage III Construction, remove existing slab and longitudinal reinforcing steel. Transverse reinforcing steel shall remain in place. Reinforcement remaining in place shall be straightened and blast-cleaned.

See Sheet 4 of 22 for surface removal quantities.

BILL OF MATERIAL

(Includes Approach Slabs)


ITEM	UNIT	QUANTITY
Bridge Deck Latex Concrete Overlay 65 mm	Sq M	2043


	REVISIONS	
	NAME DATE	I
		5
RJN GROUP, INC.		1 _
WHEATON, IL 60187		D,

ILLINOIS DEPARTMENT OF TRANSPORTATION STAGE CONSTRUCTION DETAILS IL RTE. 132 LAND BRIDGE FAP RTE 866 - SEC 4N-1 LAKE COUNTY STA. 1+143.3

SN 049-D002 DATE: 11-06-09


DRAWN BY BLB CHECKED BY WJV





STAGE III REMOVAL

(Looking East)



*** Remove 38 mm of HMA Overlay, Scarify 15 mm of Concrete Deck using Hydro-Scarification, Install a 65 mm Bridge Deck

Latex Concrete Overlay

STAGE III CONSTRUCTION

(Looking East)