

## SEQUENCE OF CONSTRUCTION:

THE CONTRACTOR SHALL GIVE ILLINOIS DEPARTMENT OF TRANSPORTATION, BUREAU OF OPERATIONS TWO WEEKS NOTICE FOR PREPARATION OF THE STATE FURNISHED TRAFFIC CONTROLLER. THE CONTRACTOR SHALL PICK UP THE TRAFFIC CONTROLLER AT THE T.M. BUILDING.

PLACE STOP BARS AS SHOWN ON PLANS.

PLACE TEMPORARY RUMBLE STRIPS (3 EACH) EAST OF STRUCTURE FOR WESTBOUND TRAFFIC.

REMOVE CENTERLINE AND CONFLICTING SOLID EDGE PAVEMENT MARKINGS BETWEEN STOP BARS.

PLACE 200 FT TEMPORARY CONCRETE BARRIER AND 2 EACH IMPACT ATTENUATORS, TEMPORARY.

SEE STANDARD 701321 FOR DETAILS NOT SHOWN ON PLANS.

PERFORM ALL NECESSARY BRIDGE WORK IN STAGE I WORK ZONE.

REMOVE EXISTING GUARDRAIL ON SOUTH SIDE AND REPLACE WITH PROPOSED STEEL PLATE BEAM GUARDRAIL, TYPE A, TBT TYPE 6A AND TBT, TYPE 1 (SPECIAL) TANGENT IN SW AND SE QUADRANTS



ILLIN	UE ATOTOMO		
	DATE	NAME	
			_
			_
			~~
1			

DEVICTORS

NOIS DEPARTMENT OF TRANSPORTATION

STAGE CONSTRUCTION

STAGE I
FAP ROUTE 817
SECTION 8BR-2
WASHINGTON COUNTY
SN 095-0010

PLOT DATE = 7/19/2006 Entro NAME = ctyp-ojects/ed8995/plan/stg88995.alidgn PLOT SCALE = 20.8088 / IN. USER NAME = ovenby