

STORM WATER POLLUTION PREVENTION PLAN

Route: FAP 317 Marked: US 24
 Section: 7(W-1,RS-8,N); 9RS-4 Project No.:
 County: Brown Contract No.: 72B60

This plan has been prepared to comply with the provision of the NPDES Permit Number ILR10 _____ issued by the Illinois Environmental Protection Agency for storm water discharges from construction site activities.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information submitted, is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

B. Z. Dink
 (Signature) 10/7/07
 (Date)

Deputy Director / Reg. 4 Eng
 (Title)

Note: The above boxed in area will be filled out by IDOT - Construction after the award of the contract to obtain the required NPDES permit.

The following plan was established and included in these plans to direct the Contractor in the placement of temporary erosion control systems and to provide a storm water pollution prevention plan for compliance under NPDES. The Contractor shall abide to all requirements within this plan as part of the contract.

The purpose of this plan is to prevent / minimize siltation within the construction zone and to eliminate sediments from entering and leaving the construction zone by utilizing proper temporary erosion control systems and providing ground cover within a reasonable time.

Certain items, as shown in this plan and referenced by the legend, shall be placed by the Contractor at the beginning of construction. Other items shall be placed by the Contractor as directed by the Engineer on a case by case situation resulting from the Contractor's sequence of activities, time of the year, and expected weather conditions.

The Contractor shall place permanent erosion control systems and seeding within a reasonable amount of time; therefore, reducing the amount of area being open to the possibility of erosion and reducing the amount of temporary erosion control systems and temporary seeding. The Resident Engineer will determine if temporary erosion control systems shown in the plan can be deleted, the size of the proposed ditch checks, the proper method of installation, and if any additional temporary erosion control systems shall be added which are not included in this plan. The Contractor shall perform all work as directed by the Engineer and as shown in special details and in Standard 280001 of the plans.

The special provisions Temporary Seeding, Temporary Erosion Control Seeding, and Temporary Erosion Control additionally supplement this plan.

All disturbed areas having high potential for erosion, as determined by the Engineer, shall be temporarily seeded or permanently seeded by October 1st of each construction year and shall not be reopened until after the winter shutdown period.

SITE DESCRIPTION

Description of Construction Activity:

1. The existing pavement will be widened for a bi-directional turn lane and to increase storage for the right turn lane of the IL 99 intersection. Combination concrete curb and gutter and storm sewer will be included along the entire length of the project.
2. An island will be reconstructed at the IL 99 intersection to allow the radii at the Southwest quadrant of the IL 99 / US 24 intersection to be increased. Traffic Signals will also be upgraded at this intersection.
3. Construction consists of widening, resurfacing, intersection improvements, combination concrete curb and gutter, storm sewer, and ditch grading.

Description of Intended Sequence of Major Construction Activities Which Will Disturb Earth and Lead to Possible Erosion for Major Portions of the Construction Site:

1. The existing paved shoulder will be removed.
2. Excavation for widening will be completed along most of the Safety project limits.
3. Storm sewer will be constructed throughout the project.
4. Existing pipe culverts will be removed at the majority of the entrances within the Safety project limits.
5. Ditches will be graded along the east end of the project.
6. Placement, maintenance, removal and proper clean-up of temporary erosion control devised such as inlet and pipe protection, temporary ditch checks, and temporary seeding.
7. Placement of permanent erosion control, such as riprap, mulching, and seeding.
8. Final grading, paving and other miscellaneous items.

Area of Construction Site:

The total drainage area entering and including the construction site is estimated to be approx. 0.02 sq miles in which 3 acres will be disturbed by excavation, grading or other activities.

Other Reports, Studies and Plans which Aid in the Development of this Storm Water Pollution Prevention Plan as Referenced Documents:

1. Estimated run-off coefficients are contained in the project drainage study which were utilized for proposed placement of the temporary erosion control systems.
2. Information on the soils within the site was obtained from field reviews which were utilized for proposed placement of the temporary erosion control systems.
3. Site maps indicating drainage patterns and approximate slopes were contained in the project design report, USGS drainage maps, project drainage study, and project plan documents were all utilized for proposed placement of the temporary erosion control systems.

Drainage Tributaries Receiving Water from this Construction Site:

1. West Creek
2. Dry Fork Creek Tributary

FILE NAME = SWPPLAN.DGN	USER NAME = coxte	DESIGNED -	REVISED - AUG 2007 (JCN)	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	STORM WATER POLLUTION PREVENTION PLAN				F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
cd:\pw_work\PW\IDOT\COXTE\dms20175\swpple\udgn	DRAWN - CADD	REVISOR -	REVISOR -		7(W-1,RS-8,N); 9RS-4	BROWN	177	75					
PLOT SCALE = 40,000' / IN.	CHECKED - JCN	REVISOR -	REVISOR -		CONTRACT NO. 72B60								
PLOT DATE = Oct-07-2007 08:42:05AM	DATE - APRIL 5, 1999	REVISOR -	REVISOR -		FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT								
				SCALE:	SHEET NO. 1 OF 4 SHEETS	STA.	TO STA.	• FAP 317 (US 24) & 550 (I 99)					