

MAINTENANCE OF TRAFFIC - GENERAL NOTES

1. SEE SPECIAL PROVISIONS TITLED TRAFFIC CONTROL AND PROTECTION (SPECIAL).
2. THE CONTRACTOR SHALL REMOVE AND SAFELY STORE (FREE FROM THEFT OR DAMAGE) OR COVER ALL CONFLICTING EXISTING SIGNS FOR THE DURATION OF THE CONSTRUCTION. ALL SIGNS SHALL BE RESTORED TO THEIR ORIGINAL CONDITION AT THE END OF CONSTRUCTION.
3. THE FOLLOWING APPLY TO CONSTRUCTION SIGNS:
  - A) THE CONTRACTOR SHALL FURNISH ALL SIGNS.
  - B) THE CONTRACTOR SHALL BE RESPONSIBLE FOR AND REPLACE ANY SIGNS THAT ARE SUPPLIED BY OTHERS AND DAMAGED BY THE CONTRACTOR'S WORK FORCE OR SUBCONTRACTORS DURING RELOCATION OR CONSTRUCTION OPERATIONS.
  - C) ALL SIGNS AND ASSEMBLIES SHALL BE CERTIFIED BY THE CONTRACTOR AS MEETING THE APPLICABLE REQUIREMENTS OF NCHRP REPORT 350, TEST LEVEL 2.
  - D) ALL SIGNS SHALL BE CONSIDERED INCLUDED IN THE COST OF THE TRAFFIC CONTROL AND PROTECTION (SPECIAL) PAY ITEM, EXCEPT FOR TEMPORARY INFORMATIONAL SIGNING AS NOTED ON THE PLANS.
4. OPENINGS THROUGH THE BARRIER FOR CONTRACTOR'S ACCESS TO THE WORK ZONE SHALL BE PROVIDED AS APPROVED BY THE ENGINEER.
5. ANY RAISED REFLECTIVE PAVEMENT MARKERS THAT CONFLICT WITH THE TEMPORARY TRAFFIC LANES MUST HAVE THE REFLECTIVE LENSES REMOVED AS DIRECTED BY THE ENGINEER.
6. ALL TEMPORARY PAVEMENT MARKINGS DURING STAGED CONSTRUCTION SHALL BE WET REFLECTIVE TAPE, TYPE III OF THE WIDTH AND COLOR SPECIFIED ON THE PLAN SHEETS.
7. MONO-DIRECTIONAL PRISMATIC BARRIER REFLECTORS WILL BE PLACED AT 25' CENTERS ON TOP AND SIDE OF TEMPORARY CONCRETE BARRIER FACING TRAFFIC.
8. NO TRAFFIC STAGES SHALL OVERLAP WITHOUT PRIOR WRITTEN APPROVAL FROM THE ENGINEER.
9. NO INTERIM COMPLETION DATES ARE SPECIFIED FOR ANY OF THE CONSTRUCTION STAGES. THE CONTRACTOR SHALL BE RESPONSIBLE FOR DEVELOPING HIS/HER CONSTRUCTION SCHEDULE TO MEET THE PROJECT COMPLETION DATE.

STAGING NOTES: STAGE I

WORK IN THIS STAGE CONSISTS OF CONSTRUCTING THE CENTER PORTIONS OF SN 022-0158.

INSTALL STAGE I TEMPORARY SIGNAGE AND DETOUR SIGNAGE

CLOSE THE INSIDE LANE OF EB AND WB I-64 IN ACCORDANCE WITH STD. 701601 AND AS SHOWN ON THE PLANS.

THE LEFT TURN BAY FROM EB IL-64 TO VILLA AVE. IS TO REMAIN OPEN IN ACCORDANCE WITH DISTRICT ONE DETAIL TC 14.

NO LEFT TURN WILL BE ALLOWED FROM WB IL-64 TO VILLA AVE. A DETOUR HAS BEEN PROVIDED. SEE SHEET 20.

STAGING NOTES: STAGE II

WORK IN THIS STAGE CONSISTS OF CONSTRUCTING THE NORTH PORTION OF SN 022-0158 AND ROADWAY IMPROVEMENTS.

REMOVE EXISTING MEDIAN ALONG IL-64 AS SHOWN ON THE PLANS.

INSTALL TEMPORARY PAVEMENT.

INSTALL TEMPORARY SIGNALS.

INSTALL STAGE II TEMPORARY SIGNAGE.

RELOCATE TEMPORARY CONCRETE BARRIER WALL AND TEMPORARY IMPACT ATTENUATORS.

CLOSE THE OUTSIDE LANE OF WB I-64 AND THE INSIDE LANE AND LEFT TURN BAY OF EB I-64 IN ACCORDANCE WITH STD. 701601.

NO LEFT TURN WILL BE ALLOWED FROM WB IL-64 TO VILLA AVE. A DETOUR HAS BEEN PROVIDED. SEE SHEET 20.

STAGING NOTES: STAGE III

WORK IN THIS STAGE CONSISTS OF CONSTRUCTING THE EAST PORTION OF SN 022-0158 AND ROADWAY IMPROVEMENTS.

INSTALL STAGE III TEMPORARY SIGNAGE.

ADJUST TEMPORARY SIGNAL HEAD ALIGNMENTS AS SHOWN IN PLANS.

RELOCATE TEMPORARY CONCRETE BARRIER WALL AND TEMPORARY IMPACT ATTENUATORS.

CLOSE THE OUTSIDE LANE OF EB I-64 AND THE INSIDE LANE OF WB I-64 IN ACCORDANCE WITH STD. 701601. SHIFT TRAFFIC TO THE NORTH AS SHOWN ON THE PLANS.

NO LEFT TURN WILL BE ALLOWED FROM WB IL-64 TO VILLA AVE. A DETOUR HAS BEEN PROVIDED. SEE SHEET 20.

STAGING NOTES: SUBSTAGE STAGE IIIA

WORK IN THIS STAGE CONSISTS OF REMOVING TEMPORARY PAVEMENT AND INSTALLING PROPOSED MEDIANS.

INSTALL STAGE IIIA TEMPORARY SIGNAGE.

CLOSE THE INSIDE LANE AND LEFT TURN BAYS OF EB AND WB I-64 IN ACCORDANCE WITH STD. 701601.

NO LEFT TURN WILL BE ALLOWED FROM WB IL-64 TO VILLA AVE. A DETOUR HAS BEEN PROVIDED. SEE SHEET 20.

FILE NAME = I:\7290\729018 - IL 64 Over Salt Creek\CADD\Sheet\PI35308-ah1-staging.dgn



USER NAME = mpe11	DESIGNED -	REVISED -
PLOT SCALE = 100.0000' / 1" =	DRAWN -	REVISED -
PLOT DATE = 10/25/2013	CHECKED -	REVISED -
	DATE -	REVISED -

**STATE OF ILLINOIS  
DEPARTMENT OF TRANSPORTATION**

**ILLINOIS ROUTE 64 (NORTH AVE) OVER SALT CREEK  
MAINTENANCE OF TRAFFIC - NOTES**

SCALE: SHEET OF SHEETS STA. TO STA.

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
307	1318-BR	DuPAGE	111	22
CONTRACT NO. 60V24			ILLINOIS FED. AID PROJECT	