



NOTES:
 REFER TO HIGHWAY STANDARD 701602 FOR THE PLACEMENT OF TRAFFIC CONTROL SIGNING DURING CONSTRUCTION. FOR SOUTHBOUND TRAFFIC DURING STAGE 2B CONSTRUCTION, ADD EXTRA ARROW BOARD NORTH OF RIDGE AVE. AT "RIGHT LANE CLOSED AHEAD" SIGN LOCATION.

THE CONTRACTOR SHALL MAINTAIN ALL TEMPORARY PAVEMENT MARKINGS THROUGHOUT THE CONSTRUCTION STAGES OF THIS PROJECT.

ACCESS TO ALL BUSINESS AND RESIDENTIAL PROPERTIES SHALL BE PRESERVED DURING ALL STAGES OF PROPOSED CONSTRUCTION WITH APPROPRIATE SIGNAGE FOR BUSINESS ENTRANCES POSTED.

PROPOSED LEFT AND RIGHT SIDE BIKE LANES SHALL BE STRIPED DURING THE PLACEMENT OF PERMANENT PAVEMENT MARKING (NORTH GRAND AVENUE TO RIDGE AVENUE).

REFER TO THE SPECIAL PROVISIONS AND HIGHWAY STANDARDS BLR 21, 22 FOR SIDE ROAD CLOSURE DURING ALL STAGES OF CONSTRUCTION.

ONLY ALTERNATING SIDEROAD CLOSURES ARE ALLOWED DURING ALL STAGES OF CONSTRUCTION FOR TRAFFIC CONTROL.

EXISTING PAVEMENT MARKINGS THAT CONFLICT WITH WORK ZONE TRAFFIC CONTROL SHALL BE REMOVED BY WATER BLASTING / VACUUM RECOVERY AND PAID FOR AT THE UNIT PRICE PER SQUARE FOOT / SQUARE METER FOR "PAVEMENT MARKING REMOVAL" (SECTION 783, STANDARD SPECIFICATIONS).



- DESIGNATES WORK ZONE AREA DURING STAGE 1 CONSTRUCTION
- DRUM BARRICADE
- VERTICAL BARRICADE
- DIRECTION INDICATOR BARRICADE
- TYPE I OR II BARRICADE
- TYPE III BARRICADE
- STOP SIGN, TEMPORARY
- ARROW BOARD

FILE NAME =	USER NAME = Plotted by Scott	DESIGNED - RTS	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	STAGE CONSTRUCTION, STAGE 2b		F.A.P. RTE. 668	SECTION 28R-1	COUNTY SANGAMON	TOTAL SHEETS 354	SHEET NO. 100	
...Temp Pavement Marking Sheets, Stage	bdgn	DRAWN -	REVISED -		SCALE:	SHEET 10 OF 10 SHEETS	STA. TO STA.	CONTRACT NO. 72501				
MODELNAME	PLOT SCALE = 40,0000' / in.	CHECKED -	REVISED -		ILLINOIS FED. AID PROJECT							
	PLOT DATE =	DATE - 05-20-13	REVISED -									