



STA. 100+00 DETOUR =
STA. 8+62.5 PULLEYS MILL ROAD

NOTES:

STAGE 1: BUILD TEMPORARY DETOUR ROAD, PRIVATE ENTRANCES FOR DETOUR, DETOUR THROUGH HORSE BARN PARKING LOT, KEEP PULLEYS MILL RD OPEN TO LOCAL TRAFFIC,

STAGE 2:
 GRADE CUT SECTION: CLOSE IL 37, LOCAL TRAFFIC ON PULLEYS MILL RD WEST USE TEMP. DETOUR RD, LOCAL TRAFFIC ON PULLEYS MILL RD EAST USE DETOUR THROUGH PARKING LOT OF HORSE BARN, REMOVE IL 37 & PULLEYS MILL RD PAVEMENT, SHOULDERS, EARTHWORK, CONSTRUCT NEW PAVEMENT (IL 37 & PULLEYS MILL ROAD), INSTALL DRAINAGE STRUCTURES,
 GRADE FILL SECTION: CONSTRUCT IL 37 GRADE RAISE, PAVEMENT, SHOULDERS, INSTALL DRAINAGE STRUCTURES, EARTHWORK, CONSTRUCT TEMP. SLOPE BETWEEN IL 37 & DETOUR
 GRADE FILL WORK TO BE DONE AT SAME TIME THE GRADE CUT WORK
 KEEP IL 37 IN THE GRADE FILL SECTION OPEN FOR LOCAL TRAFFIC

STAGE 3: OPEN IL 37 TO THROUGH TRAFFIC, REMOVE TEMPORARY DETOUR, REMOVE TEMPORARY ENTRANCE RT STA. 10+90.3
 CONSTRUCT FINAL DITCH GRADE & SLOPES
 FINISH IL 37 WORK, ENTRANCES, PULLEYS MILL ROAD

SEE X-SECTIONS FOR SLOPES



FILE NAME =	USER NAME = \$USER\$	DESIGNED -	REVISED -
et:\pw\work\pwidot\kranz\jcd\0308025\78320-shd-prop-rem.dgn		DRAWN -	REVISED -
	PLOT SCALE = 40.0000' / in.	CHECKED -	REVISED -
\$MODELNAME\$	PLOT DATE = 10/18/2013	DATE -	REVISED -

**STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION**

**CONSTRUCTION/REMOVAL SHEETS - DETOUR
STAGING NOTES**

SCALE: SHEET OF SHEETS STA. TO STA.

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
726	D9 SAFETY 2013-1	WILLIAMSON	112	39
				CONTRACT NO. 78320
ILLINOIS FED. AID PROJECT				