

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
80	(50-5) HBK-2	LASALLE	331	42
STA.		TO STA.		
FED. ROAD DIST. NO.		ILLINOIS FED. AID PROJECT		

**STAGES OF CONSTRUCTION
GENERAL NOTES**

- 1 THE ENGINEER SHALL BE INFORMED 48 HOURS IN ADVANCE OF ANY CHANGE TO THE STAGING PLANS, OR ANY CHANGE IN STAGE.
- 2 THE CONTRACTOR SHALL BE REQUIRED TO MAINTAIN ACCESS TO ALL ENTRANCES, APPROACHES, AND TEMPORARY ROADS WITHIN THE PROJECT LIMITS. THIS WORK SHALL BE PAID FOR AT THE CONTRACT UNIT PRICE PER TON FOR "AGGREGATE FOR TEMPORARY ACCESS".
- 3 THE CONTRACTOR SHALL PLACE A CHANGEABLE MESSAGE SIGN AT THE WESTERN AND EASTERN LIMITS OF THE PROJECT ALONG I-80 AND/OR AS DIRECTED BY THE ENGINEER TO INFORM MOTORISTS OF UPCOMING CONSTRUCTION ACTIVITIES. THE MESSAGE SIGNS WITH THE APPROPRIATE INFORMATION SHALL BE IN PLACE TWO WEEKS PRIOR TO START OF CONSTRUCTION ACTIVITIES. THIS WORK IS TO BE PAID FOR AT THE CONTRACT UNIT PRICE PER CALENDAR MONTH FOR "CHANGEABLE MESSAGE SIGNS".

SEQUENCE OF CONSTRUCTION

PRESTAGE

- 1 TRAFFIC ON MARSEILLES WILL BE MAINTAINED IN ALL DIRECTIONS, LANE CLOSURES SHALL BE IN ACCORDANCE WITH IDOT TRAFFIC CONTROL STANDARD 701306.
- 2 CONSTRUCT TEMPORARY PAVEMENT WEST OF MARSEILLES ROAD AND SOUTH OF MARSEILLES ROAD RAMPS C & D. TWO WAY TRAFFIC SHALL BE MAINTAINED IN ACCORDANCE WITH IDOT TRAFFIC CONTROL STANDARDS 701101, AND 701326.
- 3 REMOVE EXISTING CURB ISLANDS ON MARSEILLES ROAD RAMPS B & C.

STAGE 1A

- 1 PLACE TRAFFIC CONTROL DEVICES, CONSTRUCT TEMPORARY TRAFFIC SIGNALS, AND TEMPORARY PAVEMENT MARKINGS PER PLAN. MAINTENANCE OF TRAFFIC IN ACCORDANCE WITH STANDARDS 701321 AND 701326.
- 2 REMOVE THE EXISTING NORTHBOUND MARSEILLES ROAD PAVEMENT, BRIDGE AND DRAINAGE STRUCTURES AND CONSTRUCT THE PROPOSED NORTHBOUND MARSEILLES ROAD PAVEMENT, BRIDGE AND DRAINAGE STRUCTURES TO THE LIMITS SHOWN ON THE PLANS. TRAFFIC IN ACCORDANCE WITH STANDARD 701321
- 3 CONSTRUCT THE PROPOSED MARSEILLES ROAD RAMPS B & D TO THE LIMITS SHOWN ON THE PLANS. CONSTRUCT THE TEMPORARY RAMPS B & D FOR USE BY TRAFFIC IN STAGE 1B AS SHOWN ON TEMPORARY RAMP P&P PLAN SHEETS.
- 4 CONSTRUCT TEMPORARY INSIDE SHOULDERS ALONG I-80 FOR USE BY TRAFFIC IN STAGES 1B, 2A, AND 2B. TRAFFIC IN ACCORDANCE WITH STANDARDS 701101
- 5 CONSTRUCT TEMPORARY PAVEMENT EAST OF MARSEILLES ROAD NECESSARY FOR STAGE 2 TRAFFIC.

STAGE 1B

- 1 PLACE TRAFFIC CONTROL DEVICES, TEMPORARY BITUMINOUS OVERLAY DUE TO CHANGES IN EXISTING AND PROPOSED PAVEMENT ELEVATIONS AT RAMPS B & D, AND TEMPORARY PAVEMENT MARKINGS PER PLAN. MAINTENANCE OF TRAFFIC IN ACCORDANCE WITH STANDARDS 701321 AND 701326.
- 2 CONTINUE THE REMOVAL OF EXISTING NORTHBOUND MARSEILLES ROAD PAVEMENT, BRIDGE AND DRAINAGE STRUCTURES AND CONSTRUCTION OF THE PROPOSED NORTHBOUND MARSEILLES ROAD PAVEMENT, BRIDGE AND DRAINAGE STRUCTURES TO THE LIMITS SHOWN ON THE PLANS.
- 3 CONSTRUCT THE PROPOSED MARSEILLES ROAD RAMPS B & D TO THE LIMITS SHOWN ON THE PLANS. REMOVE EXISTING PAVEMENT ON RAMPS B & D.
- 4 CONTINUE CONSTRUCTION OF TEMPORARY PAVEMENT EAST OF MARSEILLES ROAD NECESSARY FOR STAGE 2 TRAFFIC.

STAGE 2A

- 1 PLACE TRAFFIC CONTROL DEVICES AND TEMPORARY PAVEMENT MARKINGS PER PLAN. MAINTENANCE OF TRAFFIC IN ACCORDANCE WITH STANDARDS AND 701326. REMOVE THE TEMPORARY TRAFFIC SIGNALS.
- 2 REMOVE THE EXISTING SOUTHBOUND MARSEILLES ROAD PAVEMENT, BRIDGE AND DRAINAGE STRUCTURES AND CONSTRUCT THE PROPOSED SOUTHBOUND MARSEILLES ROAD PAVEMENT, BRIDGE AND DRAINAGE STRUCTURES TO THE LIMITS SHOWN ON THE PLANS.
- 3 CONSTRUCT THE PROPOSED MARSEILLES ROAD RAMPS A & C TO THE LIMITS SHOWN ON THE PLANS. CONSTRUCT THE TEMPORARY RAMPS A & C FOR USE BY TRAFFIC IN STAGE 2B AS SHOWN ON TEMPORARY RAMP P&P PLAN SHEETS.
- 4 REMOVE TEMPORARY RAMPS B & D.

STAGE 2B

- 1 PLACE TRAFFIC CONTROL DEVICES AND TEMPORARY PAVEMENT MARKINGS PER PLAN. MAINTENANCE OF TRAFFIC IN ACCORDANCE WITH STANDARDS AND 701326.
- 2 CONTINUE THE REMOVAL OF EXISTING SOUTHBOUND MARSEILLES ROAD PAVEMENT, BRIDGE AND DRAINAGE STRUCTURES AND CONSTRUCTION OF THE PROPOSED SOUTHBOUND MARSEILLES ROAD PAVEMENT, BRIDGE AND DRAINAGE STRUCTURES TO THE LIMITS SHOWN ON THE PLANS.
- 3 CONSTRUCT THE PROPOSED MARSEILLES ROAD RAMPS A & C TO THE LIMITS SHOWN ON THE PLANS. REMOVE EXISTING PAVEMENT ON RAMPS A & C.

STAGE 3

- 1 PLACE TRAFFIC CONTROL DEVICES AND TEMPORARY PAVEMENT MARKINGS PER PLAN. MAINTENANCE OF TRAFFIC IN ACCORDANCE WITH STANDARD 701701
- 2 REMOVE TEMPORARY PAVEMENT EAST OF MARSEILLES ROAD.
- 3 REMOVE TEMPORARY RAMPS A & C.
- 4 CONSTRUCT CURB ISLANDS ON MARSEILLES ROAD RAMPS B & C.
- 5 CONSTRUCT CENTER MEDIAN ALONG MARSEILLES ROAD TO THE LIMITS SHOWN ON THE PLANS.
- 6 CONSTRUCT ACCESS ROAD AND FIELD DRIVE TO THE LIMITS SHOWN ON THE PLANS.
- 7 I-80 PLACE TRAFFIC CONTROL DEVICES AND TEMPORARY PAVEMENT MARKINGS IN ACCORDANCE WITH STANDARD 701400 & 701401 (RIGHT LANE CLOSURE).
MILL I-80 RIGHT LANES (BOTH EB & WB) AND RESURFACE I-80 RIGHT LANES TO THE LIMITS SHOWN ON THE PLANS (NIGHT WORK ONLY). THE EXISTING RIGHT SHOULDER SHALL REMAIN.
- 8 I-80 PLACE TRAFFIC CONTROL DEVICES AND TEMPORARY PAVEMENT MARKINGS IN ACCORDANCE WITH STANDARD 701400 & 701401 (LEFT LANE CLOSURE).
MILL I-80 LEFT LANES & LEFT SHOULDERS (BOTH EB & WB) AND RESURFACE I-80 LEFT LANES AND SHOULDERS (NIGHT WORK ONLY).
- 9 REMOVE TEMPORARY PAVEMENT MARKINGS AND CONSTRUCT PROPOSED PAVEMENT MARKINGS PER PLANS ALONG I-80.

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION
**MAINTENANCE OF TRAFFIC
GENERAL NOTES &
SEQUENCE OF CONSTRUCTION**



SCALE: 1"=50'
DATE: 11/02/07
DRAWN BY: KM
CHECKED BY: SE