


<u>STAGE 2</u>

- 1. USE THE STAGE 2 STAGING PLAN SHEETS (SEE SHEETS NO. 130 TO 132).
- 2. ESTABLISH TWO-WAY TRAFFIC FLOW ALONG THE EAST SIDE OF ILLINOIS ROUTE 43. MAINTAIN A MINIMUM OF ONE 11' THRU LANE IN EACH DIRECTION. AN 11' LEFT TURN LANE SHALL BE PROVIDED AT ALL SIGNALIZED INTERSECTION LOCATIONS SHOWN ON THE STAGE 2 STATUNC PLAN. SHEFTS STAGING PLAN SHEETS.
- REMOVE EXISTING PAVEMENT AND CURB AND GUTTER ALONG THE WEST SIDE OF WILLOW ROAD FROM STA 507+78 TO STA 525+75.
- 4. REMOVE THE PORTION OF LATERAL STORM SEWER WITHIN THE STAGE 2 CONSTRUCTION WORK ZONE AND THE EXISTING LONGITUDINAL STORM SEWER SYSTEM ALONG THE WEST SIDE OF ILLINOIS ROUTE 43 AS SHOWN ON THE DRAINAGE PLANS (SEE SHEETS NO. 172 TO 178).
- CONSTRUCT ALL OF THE REMAINING STORM SEWER AND LATERALS WITHIN THE STAGE 2 CONSTRUCTION WORK ZONE. CONSULT THE DRAINAGE PLANS (SEE SHEETS NO. 179 TO 1999 AND EROSION AND SEDIMENT CONTROL PLANS STAGE 2 (SEE SHEETS NO. 156 TO 171). A QUANTITY OF CLASS D PATCHES HAS BEEN PROVIDED FOR PATCHING TRENCHES OUTSIDE OF THE STAGE 2 CONSTRUCTION WORK
- CONSTRUCT THE SOUTHBOUND THROUGH LANES, RIGHT TURN LANES, OUTSIDE CURB AND GUTTER AND SIDEWALK ALONG THE WEST SIDE OF ILLINOIS ROUTE 43.
- 7. COMPLETE LANDSCAPING ALONG THE WEST SIDE OF ILLINOIS ROUT 43. (SEE SHEETS NO. 334 TO 342).
- 8. REALIGN TEMPORARY TRAFFIC SIGNALS.



SUGGESTED CONSTRUCTION MAINTENANCE OF TRAFFIC TYPIC **DEPARTMENT OF TRANSPORTATION** ILLINOIS ROU SCALE: N.T.S. SHEET NO. 109 OF 919 SHEET

STAGE 3

- 1. USE THE STAGE 3 STAGING PLAN SHEETS (SEE SHEETS NO. 143 TO 145).
- 2. ESTABLISH TWO-WAY TRAFFIC FLOW ALONG THE OUTSIDE LANES OF ILLINOIS ROUTE 43. MAINTAIN A MINIMUM OF ONE 12' THRU LANE IN EACH DIRECTION. THE NORTHBOUND THROUGH LANE SHOULD BE LOCATED ON THE OUTSIDE NORTHBOUND LANE THAT WAS CONSTRUCTED IN STAGE 1 AND THE SOUTHBOUND THROUGH LANE SHOULD BE LOCATED ON THE OUTSIDE SOUTHBOUND THROUGH LANE THAT WAS CONSTRUCTED IN STAGE 2. A 12' LEFT TURN LANE AND A 12' RIGHT TURN LANE SHALL BE PROVIDED AT ALL SIGNALIZED INTERSECTION LOCATIONS (SEE SHEETS NO. 143 TO 145).
- REMOVE REMAINING PAVEMENT, MEDIAN AND STORM SEWER ALONG ILLINOIS ROUTE 43 FROM STA 507+78 TO STA 525+75 AS SHOWN ON THE ROADWAY AND DRAINAGE PLANS (SEE SHEETS NO. 57 TO 61 AND 172 TO 178).
- 4. WITHIN THE STAGE 3 CONSTRUCTION WORK ZONE CONSTRUCT THE REMAINING STORM SEWER. CONSTRUCT THE PORTION OF THE LATERALS FROM STA 507+78 TO STA 525+75 WITHIN THE STAGE 3 CONSTRUCTION WORK ZONE. CONSULT THE DRAINAGE PLANS (SEE SHEETS NO. 179 TO 199) AND EROSION AND SEDIMENT CONTROL PLANS STAGE 3 (SEE SHEETS NO. 156 TO 171).
- 5. FILL REMAINING STORM SEWERS THAT WILL NO LONGER BE IN USE AS SHOWN ON THE DRAINAGE PLANS (SEE SHEETS NO. 179 TO 199).
- 6. CONSTRUCT ALL REMAINING PAVEMENT ALONG ILLINOIS ROUTE 43.
- 7. CONSTRUCT THE MEDIAN ALONG ILLINOIS ROUTE 43 FROM STA 507+78 TO STA 525+75 AS SHOWN ON THE STAGE 3 STAGING PLAN (SEE SHEETS NO. 143 TO 145).
- 8. COMPLETE MEDIAN LANDSCAPING ALONG ILLINOIS ROUTE 43. (SEE SHEETS NO. 334 TO 342).
- 9. PLACE PERMANENT PAVEMENT MARKINGS (SEE SHEETS NO. 276 TO 288) ALONG ILLINOIS ROUTE 43.
- 10. PLACE PERMANENT TRAFFIC SIGNALS.
- 11. OPEN ROADWAY TO TWO-WAY FOUR-LANE TRAFFIC FLOW.

ILLINOIS ROUTE 43 STATION 516+00.00 TO STATION 525+74.72

N PROCEDURES AND		SECT	TION	COUNTY	TOTAL SHEETS	SHEET NO.
CAL SECTIONS AND NOTES	305	(1920.01,1518,2	022&1922 . 4B)	соок	919	109
UTE 43				CONTRACT	NO. 60)T35
TS	FED. R	DAD DIST. NO. 1	ILLINOIS FED.	AID PROJECT		