

PLAN RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
311	11-11 H	KENDALL	514	112
STA.	TO STA.			
FED. ROAD DIST. NO.		ILLINOIS	FED. AID PROJECT	

GENERAL NOTES

1. AT ANY LOCATION WHERE TRAFFIC HAS BEEN SHIFTED SO THAT THE RIGHT EDGE OF TRAFFIC LANE IS MORE THAN 24' FROM AN EXISTING STOP SIGN, OR WHERE THE EXISTING STOP SIGN VISIBILITY IS BLOCKED, THE CONTRACTOR SHALL RELOCATE EXISTING SIGN AND STOP BAR TO AN APPROPRIATE LOCATION. SKID MOUNTING SHALL BE USED WHERE SIGN PLACEMENT IS ON PAVEMENT.

PRE-STAGE 1 TRAFFIC CONTROL AND CONSTRUCTION SEQUENCE

1. ONE CHANGEABLE MESSAGE SIGN WILL BE INSTALLED AT EACH END OF THE STAGE CONSTRUCTION LIMITS ON IL 71 AS DIRECTED BY THE ENGINEER. CHANGEABLE MESSAGE SIGNS SHALL REMAIN IN PLACE FOR THE DURATION OF STAGES 1, 2 & 3.
2. CONTRACTOR SHALL PLACE ALL ADVANCED WARNING SIGNAGE PRIOR TO BEGINNING ANY CONSTRUCTION IN ACCORDANCE WITH IDOT STANDARD 701206, 701326 AND 701801.
3. TRAFFIC WILL REMAIN ON EXISTING PAVEVENT.
4. CONSTRUCT TEMPORARY DITCHES AND INSTALL TEMPORARY CULVERTS AS SHOWN ON PLANS.
5. CONSTRUCT PERMANENT CULVERTS AND STORM SEWER ONLY AT LOCATIONS SHOWN ON PLANS.
6. CONSTRUCT PROPOSED TEMPORARY PAVEMENT WIDENING AS SHOWN ON THE PLANS.
7. INSTALL TEMPORARY TRAFFIC SIGNALS AT THE FOREST AVENUE/ILLINOIS 71 INTERSECTION, THE PLAINFIELD ROAD/WASHINGTON STREET/ILLINOIS 71 INTERSECTION AND THE GROVE ROAD/PLAINFIELD ROAD INTERSECTION.
8. CONTRACTOR SHALL PROVIDE AND MAINTAIN TEMPORARY ENTRANCES WHERE REQUIRED DURING CONSTRUCTION.

STAGE 1 TRAFFIC CONTROL AND CONSTRUCTION SEQUENCE

1. CONTRACTOR SHALL PLACE ALL ADVANCED WARNING SIGNAGE PRIOR TO BEGINNING ANY CONSTRUCTION IN ACCORDANCE WITH IDOT STANDARD 701502, 701701 AND 701801.
2. TRAFFIC WILL BE SHIFTED TO THE TEMPORARY PAVEMENT CONSTRUCTED IN PRE STAGE 1.
3. PLACE ALL TEMPORARY PAVEMENT MARKINGS AS SHOWN ON THE PLANS.
4. CONTRACTOR SHALL PROVIDE AND MAINTAIN TEMPORARY ENTRANCES WHERE REQUIRED DURING CONSTRUCTION.
5. REMOVE EXISTING PAVEMENT AND CONSTRUCT NEW PAVEMENT, CURB AND GUTTER, ENTRANCES, TEMPORARY PAVEMENT, DRAINAGE, ETC. AS SHOWN ON THE PLANS.
6. TRAFFIC CONTROL AT THE INTERSECTIONS OF FOREST AVENUE/ ILLINOIS 71, PLAINFIELD ROAD/WASHINGTON STREET/ILLINOIS 71 AND GROVE ROAD/PLAINFIELD ROAD WILL BE TEMPORARY TRAFFIC SIGNALS. ALL OTHER INTERSECTIONS WILL BE STOP CONTROL ON THE SIDEROADS.
7. FRANKLIN STREET WILL BE CLOSED TO TRAFFIC IN ACCORDANCE WITH IDOT STANDARD BUR-21 AND TRAFFIC WILL BE DETOURED TO WASHINGTON STREET AND CHICAGO ROAD AS SHOWN ON THE PLANS.

MAIN STREET /DOUGLAS STREET STAGE 1A TRAFFIC CONTROL AND CONSTRUCTION SEQUENCE

1. CONTRACTOR SHALL PLACE ALL ADVANCED WARNING SIGNAGE PRIOR TO BEGINNING ANY CONSTRUCTION IN ACCORDANCE WITH IDOT STANDARD 701502, 701701 AND 701801.
2. TRAFFIC ON ILLINOIS 71 WILL REMAIN THE SAME AS STAGE 1.
3. TRAFFIC ON MAIN ST. WILL BE SHIFTED TO THE TEMPORARY PAVEMENT CONSTRUCTED DURING STAGE 1.
4. PLACE ALL TEMPORARY PAVEMENT MARKINGS AS SHOWN ON THE PLANS.
5. CONTRACTOR SHALL PROVIDE AND MAINTAIN TEMPORARY ENTRANCES WHERE REQUIRED DURING CONSTRUCTION.
6. REMOVE EXISTING PAVEMENT AND CONSTRUCT TEMPORARY PAVEMENT, NEW PAVEMENT, CURB AND GUTTER, ENTRANCES, DRAINAGE, ETC. AS SHOWN ON THE PLANS.
7. TRAFFIC CONTROL AT THE INTERSECTION WILL BE A STOP SIGN ON MAIN STREET.

MAIN STREET /DOUGLAS STREET STAGE 1B TRAFFIC CONTROL AND CONSTRUCTION SEQUENCE

1. CONTRACTOR SHALL PLACE ALL ADVANCED WARNING SIGNAGE PRIOR TO BEGINNING ANY CONSTRUCTION IN ACCORDANCE WITH IDOT STANDARD 701502, 701701 AND 701801.
2. TRAFFIC ON ILLINOIS 71 WILL REMAIN THE SAME AS STAGE 1.
3. MAIN ST. INTERSECTION WITH IL 71 IS PERMANENTLY CLOSED. PROVIDE ACCESS TO MAIN ST.
4. TRAFFIC ON DOUGLAS ST. WILL BE SHIFTED TO THE TEMPORARY PAVEMENT AND NEW PAVEMENT CONSTRUCTED DURING STAGE 1A.
5. PLACE ALL TEMPORARY PAVEMENT MARKINGS AS SHOWN ON THE PLANS.
6. CONTRACTOR SHALL PROVIDE AND MAINTAIN TEMPORARY ENTRANCES WHERE REQUIRED DURING CONSTRUCTION.
7. REMOVE EXISTING PAVEMENT AND TEMPORARY PAVEMENT AND CONSTRUCT NEW PAVEMENT, CURB AND GUTTER, ENTRANCES, DRAINAGE, ETC. AS SHOWN ON THE PLANS.
8. TRAFFIC CONTROL AT THE INTERSECTION OF DOUGLAS ST. & IL 71 WILL BE A TEMPORARY STOP SIGN ON DOUGLAS ST.

MAIN STREET /DOUGLAS STREET STAGE 1C TRAFFIC CONTROL AND CONSTRUCTION SEQUENCE

1. CONTRACTOR SHALL PLACE ALL ADVANCED WARNING SIGNAGE PRIOR TO BEGINNING ANY CONSTRUCTION IN ACCORDANCE WITH IDOT STANDARD 701502, 701701 AND 701801.
2. TRAFFIC ON ILLINOIS 71 WILL REMAIN THE SAME AS STAGE 1.
3. TRAFFIC ON DOUGLAS ST. WILL BE SHIFTED TO THE NEW PAVEMENT.
4. PLACE ALL TEMPORARY PAVEMENT MARKINGS AS SHOWN ON THE PLANS.
5. CONTRACTOR SHALL PROVIDE AND MAINTAIN TEMPORARY ENTRANCES WHERE REQUIRED DURING CONSTRUCTION.
6. REMOVE TEMPORARY PAVEMENT CONSTRUCTED DURING STAGE 1A AND CONSTRUCT NEW PAVEMENT, CURB AND GUTTER, ENTRANCES, DRAINAGE, ETC. AS SHOWN ON THE PLANS.
7. TRAFFIC CONTROL AT THE INTERSECTION WILL BE A TEMPORARY STOP SIGN ON DOUGLAS ST.

FOREST AVENUE STAGE 1A TRAFFIC CONTROL AND CONSTRUCTION SEQUENCE

1. CONTRACTOR SHALL PLACE ALL ADVANCED WARNING SIGNAGE PRIOR TO BEGINNING ANY CONSTRUCTION IN ACCORDANCE WITH IDOT STANDARD 701502, 701701 AND 701801.
2. TRAFFIC ON ILLINOIS 71 AND FOREST AVENUE WILL REMAIN THE SAME AS STAGE 1 EXCEPT THE SOUTHBOUND RIGHT TURN MOVEMENT WILL BE SHIFTED AS SHOWN ON THE PLANS.
3. PLACE ALL TEMPORARY PAVEMENT MARKINGS AS SHOWN ON THE PLANS.
4. CONTRACTOR SHALL PROVIDE AND MAINTAIN TEMPORARY ENTRANCES WHERE REQUIRED DURING CONSTRUCTION.
5. REMOVE EXISTING PAVEMENT AND CONSTRUCT TEMPORARY PAVEMENT, NEW PAVEMENT, CURB AND GUTTER, ENTRANCES, DRAINAGE, ETC. AS SHOWN ON THE PLANS.
6. TRAFFIC CONTROL AT THE INTERSECTION WILL BE TEMPORARY TRAFFIC SIGNALS.

FOREST AVENUE STAGE 1B TRAFFIC CONTROL AND CONSTRUCTION SEQUENCE

1. CONTRACTOR SHALL PLACE ALL ADVANCED WARNING SIGNAGE PRIOR TO BEGINNING ANY CONSTRUCTION IN ACCORDANCE WITH IDOT STANDARD 701502, 701701 AND 701801.
2. TRAFFIC ON ILLINOIS 71 WILL REMAIN THE SAME AS STAGE 1.
3. TRAFFIC ON FOREST AVENUE WILL BE SHIFTED TO THE TEMPORARY PAVEMENT AND NEW PAVEMENT CONSTRUCTED DURING STAGE 1 AND 1A.
4. PLACE ALL TEMPORARY PAVEMENT MARKINGS AS SHOWN ON THE PLANS.
5. CONTRACTOR SHALL PROVIDE AND MAINTAIN TEMPORARY ENTRANCES WHERE REQUIRED DURING CONSTRUCTION.
6. REMOVE EXISTING PAVEMENT AND TEMPORARY PAVEMENT CONSTRUCTED DURING STAGE 1 AND CONSTRUCT NEW PAVEMENT, CURB AND GUTTER, ENTRANCES, DRAINAGE, ETC. AS SHOWN ON THE PLANS.
7. TRAFFIC CONTROL AT THE INTERSECTION WILL BE TEMPORARY TRAFFIC SIGNALS.

FOREST AVENUE STAGE 1C TRAFFIC CONTROL AND CONSTRUCTION SEQUENCE

1. CONTRACTOR SHALL PLACE ALL ADVANCED WARNING SIGNAGE PRIOR TO BEGINNING ANY CONSTRUCTION IN ACCORDANCE WITH IDOT STANDARD 701502, 701701 AND 701801.
2. TRAFFIC ON ILLINOIS 71 AND FOREST AVENUE WILL REMAIN THE SAME AS STAGE 1B EXCEPT THE WESTBOUND RIGHT TURN MOVEMENT WILL BE SHIFTED AS SHOWN ON THE PLANS.
3. PLACE ALL TEMPORARY PAVEMENT MARKINGS AS SHOWN ON THE PLANS.
4. CONTRACTOR SHALL PROVIDE AND MAINTAIN TEMPORARY ENTRANCES WHERE REQUIRED DURING CONSTRUCTION.
5. REMOVE TEMPORARY & EXISTING PAVEMENT AND CONSTRUCT NEW PAVEMENT, CURB AND GUTTER, ENTRANCES, DRAINAGE, ETC. AS SHOWN ON THE PLANS.
6. TRAFFIC CONTROL AT THE INTERSECTION WILL BE TEMPORARY TRAFFIC SIGNALS.

PLAINFIELD ROAD /WASHINGTON STREET /GROVE ROAD STAGE 1A TRAFFIC CONTROL AND CONSTRUCTION SEQUENCE

1. CONTRACTOR SHALL PLACE ALL ADVANCED WARNING SIGNAGE PRIOR TO BEGINNING ANY CONSTRUCTION IN ACCORDANCE WITH IDOT STANDARD 701502, 701701 AND 701801.
2. TRAFFIC ON ILLINOIS 71, PLAINFIELD ROAD AND WASHINGTON STREET WILL REMAIN THE SAME AS STAGE 1.
3. TRAFFIC ON GROVE ROAD WILL REMAIN THE SAME AS STAGE 1 EXCEPT THE EASTBOUND RIGHT TURN MOVEMENT WILL BE SHIFTED AS SHOWN ON THE PLANS.
4. PLACE ALL TEMPORARY PAVEMENT MARKINGS AS SHOWN ON THE PLANS.
5. CONTRACTOR SHALL PROVIDE AND MAINTAIN TEMPORARY ENTRANCES WHERE REQUIRED DURING CONSTRUCTION.
6. REMOVE EXISTING PAVEMENT AND CONSTRUCT TEMPORARY PAVEMENT, NEW PAVEMENT, CURB AND GUTTER, ENTRANCES, DRAINAGE, ETC. AS SHOWN ON THE PLANS.
7. TRAFFIC CONTROL AT THE INTERSECTIONS OF GROVE ROAD/PLAINFIELD ROAD AND PLAINFIELD ROAD/WASHINGTON STREET/ILLINOIS 71 WILL BE TEMPORARY TRAFFIC SIGNALS.

PLAINFIELD ROAD /WASHINGTON STREET /GROVE ROAD STAGE 1B TRAFFIC CONTROL AND CONSTRUCTION SEQUENCE

1. CONTRACTOR SHALL PLACE ALL ADVANCED WARNING SIGNAGE PRIOR TO BEGINNING ANY CONSTRUCTION IN ACCORDANCE WITH IDOT STANDARD 701502, 701701 AND 701801.
2. TRAFFIC ON ILLINOIS 71, PLAINFIELD ROAD AND WASHINGTON STREET WILL REMAIN THE SAME AS STAGE 1A EXCEPT THE SOUTHBOUND RIGHT TURN LANE WILL BE SHIFTED AS SHOWN ON THE PLANS.
3. TRAFFIC ON GROVE ROAD WILL BE SHIFTED TO THE PAVEMENT CONSTRUCTED DURING STAGE 1.
4. PLACE ALL TEMPORARY PAVEMENT MARKINGS AS SHOWN ON THE PLANS.
5. CONTRACTOR SHALL PROVIDE AND MAINTAIN TEMPORARY ENTRANCES WHERE REQUIRED DURING CONSTRUCTION.
6. REMOVE EXISTING PAVEMENT AND TEMPORARY PAVEMENT AND CONSTRUCT NEW PAVEMENT, NEW CURB AND GUTTER, ENTRANCES, DRAINAGE, ETC. AS SHOWN ON THE PLANS.
7. TRAFFIC CONTROL AT THE INTERSECTIONS OF GROVE ROAD/PLAINFIELD ROAD AND PLAINFIELD ROAD/WASHINGTON STREET/ILLINOIS 71 WILL BE TEMPORARY TRAFFIC SIGNALS.

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION

MAINTENANCE OF TRAFFIC STAGING NOTES

SCALE: DATE: 7/15/2012 DRAWN BY: CHECKED BY: RG