

P.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
311	(1-3) R	KENDALL	514	213
STA.	TO STA.			
FED. ROAD DIST. NO.		ILLINOIS	FED. AID PROJECT	

**PLAINFIELD ROAD / WASHINGTON STREET / GROVE ROAD STAGE 1C  
TRAFFIC CONTROL AND CONSTRUCTION SEQUENCE**

1. CONTRACTOR SHALL PLACE ALL ADVANCED WARNING SIGNAGE PRIOR TO BEGINNING ANY CONSTRUCTION IN ACCORDANCE WITH IDOT STANDARD 701502, 701701 AND 701801.
2. TRAFFIC ON ILLINOIS 71, PLAINFIELD ROAD AND WASHINGTON STREET WILL REMAIN THE SAME AS STAGE 1B.
3. TRAFFIC ON GROVE ROAD WILL REMAIN THE SAME AS STAGE 1B EXCEPT THE SOUTHBOUND RIGHT TURN MOVEMENT WILL BE SHIFTED AS SHOWN ON THE PLANS.
4. PLACE ALL TEMPORARY PAVEMENT MARKINGS AS SHOWN ON THE PLANS.
5. CONTRACTOR SHALL PROVIDE AND MAINTAIN TEMPORARY ENTRANCES WHERE REQUIRED DURING CONSTRUCTION.
6. REMOVE EXISTING PAVEMENT AND CONSTRUCT NEW PAVEMENT, CURB AND GUTTER, ENTRANCES, DRAINAGE, ETC. AS SHOWN ON THE PLANS.
7. TRAFFIC CONTROL AT THE INTERSECTIONS OF GROVE ROAD/PLAINFIELD ROAD AND PLAINFIELD ROAD/WASHINGTON STREET/ILLINOIS 71 WILL BE TEMPORARY TRAFFIC SIGNALS.

**PLAINFIELD ROAD / WASHINGTON STREET / GROVE ROAD STAGE 1D  
TRAFFIC CONTROL AND CONSTRUCTION SEQUENCE**

1. CONTRACTOR SHALL PLACE ALL ADVANCED WARNING SIGNAGE PRIOR TO BEGINNING ANY CONSTRUCTION IN ACCORDANCE WITH IDOT STANDARD 701502, 701701 AND 701801.
2. TRAFFIC ON ILLINOIS 71 WILL REMAIN THE SAME AS STAGE 1.
3. TRAFFIC ON PLAINFIELD ROAD AND WASHINGTON STREET WILL BE SHIFTED TO THE PAVEMENT AND TEMPORARY PAVEMENT CONSTRUCTED DURING STAGE 1 AS SHOWN ON THE PLANS.
4. TRAFFIC ON GROVE ROAD WILL BE SHIFTED TO THE NEW PAVEMENT AS SHOWN ON THE PLANS.
5. PLACE ALL TEMPORARY PAVEMENT MARKINGS AS SHOWN ON THE PLANS.
6. CONTRACTOR SHALL PROVIDE AND MAINTAIN TEMPORARY ENTRANCES WHERE REQUIRED DURING CONSTRUCTION.
7. REMOVE EXISTING PAVEMENT AND TEMPORARY PAVEMENT CONSTRUCTED DURING PRESTAGE 1 AND CONSTRUCT NEW PAVEMENT, CURB AND GUTTER, ENTRANCES, DRAINAGE, ETC. AS SHOWN ON THE PLANS.
8. WILMETTE STREET WILL BE CLOSED TO TRAFFIC IN ACCORDANCE WITH IDOT STANDARD BLR-21 AND TRAFFIC WILL BE DETOURED TO CALUMET STREET AS SHOWN ON THE PLANS.
9. TRAFFIC CONTROL AT THE INTERSECTIONS OF GROVE ROAD/PLAINFIELD ROAD AND PLAINFIELD ROAD/WASHINGTON STREET/ILLINOIS 71 WILL BE TEMPORARY TRAFFIC SIGNALS.

**PLAINFIELD ROAD / WASHINGTON STREET / GROVE ROAD STAGE 1E  
TRAFFIC CONTROL AND CONSTRUCTION SEQUENCE**

1. CONTRACTOR SHALL PLACE ALL ADVANCED WARNING SIGNAGE PRIOR TO BEGINNING ANY CONSTRUCTION IN ACCORDANCE WITH IDOT STANDARD 701502, 701701 AND 701801.
2. TRAFFIC ON ILLINOIS 71 AND GROVE ROAD WILL REMAIN THE SAME AS STAGE 1D.
3. TRAFFIC ON PLAINFIELD ROAD AND WASHINGTON STREET WILL REMAIN THE SAME AS STAGE 1D EXCEPT THE WESTBOUND RIGHT TURN MOVEMENT WILL BE SHIFTED AS SHOWN ON THE PLANS.
4. PLACE ALL TEMPORARY PAVEMENT MARKINGS AS SHOWN ON THE PLANS.

5. CONTRACTOR SHALL PROVIDE AND MAINTAIN TEMPORARY ENTRANCES WHERE REQUIRED DURING CONSTRUCTION.
6. REMOVE EXISTING PAVEMENT AND TEMPORARY PAVEMENT CONSTRUCTED DURING PRESTAGE 1 AND CONSTRUCT NEW PAVEMENT, CURB AND GUTTER, ENTRANCES, DRAINAGE, ETC. AS SHOWN ON THE PLANS.
7. TRAFFIC CONTROL AT THE INTERSECTIONS OF GROVE ROAD/PLAINFIELD ROAD AND PLAINFIELD ROAD/WASHINGTON STREET/ILLINOIS 71 WILL BE TEMPORARY TRAFFIC SIGNALS.

**STAGE 2 TRAFFIC CONTROL AND CONSTRUCTION SEQUENCE**

1. CONTRACTOR SHALL PLACE ALL ADVANCED WARNING SIGNAGE PRIOR TO BEGINNING ANY CONSTRUCTION IN ACCORDANCE WITH IDOT STANDARD 701502, 701602, 701701 AND 701801.
2. TRAFFIC WILL BE SHIFTED TO THE NEW PAVEMENT AND TEMPORARY PAVEMENT CONSTRUCTED DURING STAGE 1.
3. PLACE ALL TEMPORARY PAVEMENT MARKINGS AS SHOWN ON THE PLANS.
4. CONTRACTOR SHALL PROVIDE AND MAINTAIN TEMPORARY ENTRANCES WHERE REQUIRED DURING CONSTRUCTION.
5. REMOVE EXISTING PAVEMENT AND TEMPORARY PAVEMENT CONSTRUCTED DURING STAGE 1 AND CONSTRUCT NEW PAVEMENT, CURB AND GUTTER, ENTRANCES, DRAINAGE, ETC. AS SHOWN ON THE PLANS.
6. TRAFFIC CONTROL AT THE INTERSECTIONS OF FOREST AVENUE/ILLINOIS 71, AND PLAINFIELD ROAD/WASHINGTON STREET/ILLINOIS 71 WILL BE TEMPORARY TRAFFIC SIGNALS. TRAFFIC CONTROL AT THE INTERSECTION OF GROVE ROAD/PLAINFIELD ROAD WILL BE TEMPORARY TRAFFIC SIGNALS. ALL OTHER INTERSECTIONS WILL BE STOP CONTROL ON THE SIDEROADS.
7. PARADISE PARKWAY WILL BE CLOSED TO TRAFFIC IN ACCORDANCE WITH IDOT STANDARD BLR-21 AND TRAFFIC WILL BE DETOURED TO FOREST AVENUE AS SHOWN ON THE PLANS.
8. CALUMET STREET WILL BE CLOSED TO TRAFFIC IN ACCORDANCE WITH IDOT STANDARD BLR-21 AND TRAFFIC WILL BE DETOURED TO PLAINFIELD RD. AS SHOWN ON THE PLANS.

**FOREST AVENUE STAGE 2A TRAFFIC CONTROL AND CONSTRUCTION SEQUENCE**

1. CONTRACTOR SHALL PLACE ALL ADVANCED WARNING SIGNAGE PRIOR TO BEGINNING ANY CONSTRUCTION IN ACCORDANCE WITH IDOT STANDARD 701502, 701701 AND 701801.
2. TRAFFIC ON ILLINOIS 71 AND FOREST AVENUE WILL REMAIN THE SAME AS STAGE 2 EXCEPT THE NORTHBOUND RIGHT TURN MOVEMENT WILL BE SHIFTED AS SHOWN ON THE PLANS.
3. PLACE ALL TEMPORARY PAVEMENT MARKINGS AS SHOWN ON THE PLANS.
4. CONTRACTOR SHALL PROVIDE AND MAINTAIN TEMPORARY ENTRANCES WHERE REQUIRED DURING CONSTRUCTION.
5. REMOVE EXISTING PAVEMENT AND TEMPORARY PAVEMENT CONSTRUCTED DURING STAGE 1 AND CONSTRUCT NEW PAVEMENT, CURB AND GUTTER, ENTRANCES, DRAINAGE, ETC. AS SHOWN ON THE PLANS.
6. TRAFFIC CONTROL AT THE INTERSECTION WILL BE TEMPORARY TRAFFIC SIGNALS.

**FOREST AVENUE STAGE 2B TRAFFIC CONTROL AND CONSTRUCTION SEQUENCE**

1. CONTRACTOR SHALL PLACE ALL ADVANCED WARNING SIGNAGE PRIOR TO BEGINNING ANY CONSTRUCTION IN ACCORDANCE WITH IDOT STANDARD 701502, 701701 AND 701801.
2. TRAFFIC ON ILLINOIS 71 WILL REMAIN THE SAME AS STAGE 2.
3. TRAFFIC ON FOREST AVENUE WILL BE SHIFTED TO EAST AS SHOWN ON THE PLANS.
4. PLACE ALL TEMPORARY PAVEMENT MARKINGS AS SHOWN ON THE PLANS.
5. CONTRACTOR SHALL PROVIDE AND MAINTAIN TEMPORARY ENTRANCES WHERE REQUIRED DURING CONSTRUCTION.
6. REMOVE EXISTING PAVEMENT AND TEMPORARY PAVEMENT CONSTRUCTED DURING STAGE 1 AND CONSTRUCT NEW PAVEMENT, CURB AND GUTTER, ENTRANCES, DRAINAGE, ETC. AS SHOWN ON THE PLANS.
7. TRAFFIC CONTROL AT THE INTERSECTION WILL BE TEMPORARY TRAFFIC SIGNALS.

**FOREST AVENUE STAGE 2C TRAFFIC CONTROL AND CONSTRUCTION SEQUENCE**

1. CONTRACTOR SHALL PLACE ALL ADVANCED WARNING SIGNAGE PRIOR TO BEGINNING ANY CONSTRUCTION IN ACCORDANCE WITH IDOT STANDARD 701502, 701701 AND 701801.
2. TRAFFIC ON ILLINOIS 71 AND FOREST AVENUE WILL REMAIN THE SAME AS STAGE 2B EXCEPT THE EASTBOUND RIGHT TURN MOVEMENT WILL BE SHIFTED AS SHOWN ON THE PLANS.
3. PLACE ALL TEMPORARY PAVEMENT MARKINGS AS SHOWN ON THE PLANS.
4. CONTRACTOR SHALL PROVIDE AND MAINTAIN TEMPORARY ENTRANCES WHERE REQUIRED DURING CONSTRUCTION.
5. REMOVE EXISTING PAVEMENT AND TEMPORARY PAVEMENT CONSTRUCTED DURING STAGE 1 AND CONSTRUCT NEW PAVEMENT, CURB AND GUTTER, ENTRANCES, DRAINAGE, ETC. AS SHOWN ON THE PLANS.
6. TRAFFIC CONTROL AT THE INTERSECTION WILL BE TEMPORARY TRAFFIC SIGNALS.

**PLAINFIELD ROAD / WASHINGTON STREET / GROVE ROAD STAGE 2A  
TRAFFIC CONTROL AND CONSTRUCTION SEQUENCE**

1. CONTRACTOR SHALL PLACE ALL ADVANCED WARNING SIGNAGE PRIOR TO BEGINNING ANY CONSTRUCTION IN ACCORDANCE WITH IDOT STANDARD 701502, 701701 AND 701801.
2. TRAFFIC ON ILLINOIS 71, GROVE ROAD, PLAINFIELD ROAD AND WASHINGTON STREET WILL REMAIN THE SAME AS STAGE 2 EXCEPT THE NORTHBOUND RIGHT TURN MOVEMENT ON PLAINFIELD ROAD WILL BE SHIFTED AS SHOWN ON THE PLANS.
3. PLACE ALL TEMPORARY PAVEMENT MARKINGS AS SHOWN ON THE PLANS.
4. CONTRACTOR SHALL PROVIDE AND MAINTAIN TEMPORARY ENTRANCES WHERE REQUIRED DURING CONSTRUCTION.
5. REMOVE EXISTING PAVEMENT AND TEMPORARY PAVEMENT CONSTRUCTED DURING STAGE 1 AND CONSTRUCT NEW PAVEMENT, CURB AND GUTTER, ENTRANCES, DRAINAGE, ETC. AS SHOWN ON THE PLANS.
6. TRAFFIC CONTROL AT THE INTERSECTION OF PLAINFIELD ROAD/WASHINGTON STREET/ILLINOIS 71 WILL BE TEMPORARY TRAFFIC SIGNALS. TRAFFIC CONTROL AT THE INTERSECTION OF GROVE ROAD/PLAINFIELD ROAD WILL BE TEMPORARY TRAFFIC SIGNALS.

**PLAINFIELD ROAD / WASHINGTON STREET / GROVE ROAD STAGE 2B  
TRAFFIC CONTROL AND CONSTRUCTION SEQUENCE**

1. CONTRACTOR SHALL PLACE ALL ADVANCED WARNING SIGNAGE PRIOR TO BEGINNING ANY CONSTRUCTION IN ACCORDANCE WITH IDOT STANDARD 701502, 701701 AND 701801.
2. TRAFFIC ON ILLINOIS 71 WILL REMAIN THE SAME AS STAGE 2A EXCEPT THE EASTBOUND RIGHT TURN MOVEMENT WILL BE SHIFTED AS SHOWN ON THE PLANS.
3. TRAFFIC ON PLAINFIELD ROAD AND WASHINGTON STREET WILL BE SHIFTED TO THE EAST AS SHOWN ON THE PLANS.
4. TRAFFIC ON GROVE ROAD WILL REMAIN THE SAME AS STAGE 2A.
5. PLACE ALL TEMPORARY PAVEMENT MARKINGS AS SHOWN ON THE PLANS.
6. CONTRACTOR SHALL PROVIDE AND MAINTAIN TEMPORARY ENTRANCES WHERE REQUIRED DURING CONSTRUCTION.
7. REMOVE EXISTING PAVEMENT AND TEMPORARY PAVEMENT CONSTRUCTED DURING STAGE 1 AND CONSTRUCT NEW PAVEMENT, NEW CURB AND GUTTER, ENTRANCES, DRAINAGE, ETC. AS SHOWN ON THE PLANS.
8. TRAFFIC CONTROL AT THE INTERSECTION OF PLAINFIELD ROAD/WASHINGTON STREET/ILLINOIS 71 WILL BE TEMPORARY TRAFFIC SIGNALS. TRAFFIC CONTROL AT THE INTERSECTION OF GROVE ROAD/PLAINFIELD ROAD WILL BE TEMPORARY TRAFFIC SIGNALS.

**STAGE 3 TRAFFIC CONTROL AND CONSTRUCTION SEQUENCE**

1. CONTRACTOR SHALL PLACE ALL ADVANCED WARNING SIGNAGE PRIOR TO BEGINNING ANY CONSTRUCTION IN ACCORDANCE WITH IDOT STANDARD 701502, 701602 AND 701801.
2. TRAFFIC WILL BE SHIFTED TO THE NEW PAVEMENT.
3. PLACE ALL TEMPORARY PAVEMENT MARKINGS AS SHOWN ON THE PLANS.
4. CONTRACTOR SHALL PROVIDE AND MAINTAIN TEMPORARY ENTRANCES WHERE REQUIRED DURING CONSTRUCTION.
5. REMOVE TEMPORARY PAVEMENT CONSTRUCTED DURING PREVIOUS STAGES CONSTRUCT NEW PAVEMENT, CURB AND GUTTER, MEDIANS, DRAINAGE, ETC. AS SHOWN ON THE PLANS.
6. TRAFFIC CONTROL AT THE INTERSECTIONS OF FOREST AVENUE/ILLINOIS 71, AND PLAINFIELD ROAD/WASHINGTON STREET/ILLINOIS 71 WILL BE TEMPORARY TRAFFIC SIGNALS. TRAFFIC CONTROL AT THE INTERSECTION OF GROVE ROAD/PLAINFIELD ROAD WILL BE TEMPORARY TRAFFIC SIGNALS. ALL OTHER INTERSECTIONS WILL BE STOP CONTROL ON THE SIDEROADS.

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION

**MAINTENANCE OF TRAFFIC STAGING NOTES**

SCALE: DATE 7/3/2012 DRAWN BY CHECKED BY RG