

F.A.P. NO.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
311	(1-2) R	KENDALL	514	114
STA.	TO STA.			
FED. ROAD DIST. NO.		ILLINOIS FED. AID PROJECT		

PRE-STAGE 4 TRAFFIC CONTROL AND CONSTRUCTION SEQUENCE

- ONE CHANGEABLE MESSAGE SIGN WILL BE INSTALLED AT EACH END OF THE STAGE CONSTRUCTION LIMITS ON IL 71 AS DIRECTED BY THE ENGINEER. CHANGEABLE MESSAGE SIGNS SHALL REMAIN IN PLACE FOR THE DURATION OF STAGES 4, 5 & 6.
- CONTRACTOR SHALL PLACE ALL ADVANCED WARNING SIGNAGE PRIOR TO BEGINNING ANY CONSTRUCTION IN ACCORDANCE WITH IDOT STANDARD 701502, 701326 AND 701801.
- TRAFFIC WILL REMAIN ON EXISTING PAVEMENT.
- CONSTRUCT TEMPORARY DITCHES AND INSTALL TEMPORARY CULVERTS AS SHOWN ON PLANS.
- CONSTRUCT PERMANENT CULVERTS AND STORM SEWER ONLY AT LOCATIONS SHOWN ON PLANS.
- CONSTRUCT PROPOSED TEMPORARY PAVEMENT WIDENING AS SHOWN ON THE PLANS.
- INSTALL TEMPORARY TRAFFIC SIGNALS AT THE MINKLER ROAD/ORCHARD ROAD/ILLINOIS 71 INTERSECTION.
- CONTRACTOR SHALL PROVIDE AND MAINTAIN TEMPORARY ENTRANCES WHERE REQUIRED DURING CONSTRUCTION.

STAGE 4 TRAFFIC CONTROL AND CONSTRUCTION SEQUENCE

- CONTRACTOR SHALL PLACE ALL ADVANCED WARNING SIGNAGE PRIOR TO BEGINNING ANY CONSTRUCTION IN ACCORDANCE WITH IDOT STANDARD 701502 AND 701801.
- TRAFFIC WILL BE SHIFTED TO THE TEMPORARY PAVEMENT CONSTRUCTED IN PRE-STAGE 4.
- PLACE ALL TEMPORARY PAVEMENT MARKINGS AS SHOWN ON THE PLANS.
- CONTRACTOR SHALL PROVIDE AND MAINTAIN TEMPORARY ENTRANCES WHERE REQUIRED DURING CONSTRUCTION.
- REMOVE EXISTING PAVEMENT AND CONSTRUCT NEW PAVEMENT, CURB AND GUTTER, ENTRANCES, TEMPORARY PAVEMENT, DRAINAGE, ETC. AS SHOWN ON THE PLANS.
- TRAFFIC CONTROL AT THE INTERSECTIONS OF MINKLER ROAD/ORCHARD ROAD/ILLINOIS 71 WILL BE TEMPORARY TRAFFIC SIGNALS. ALL OTHER INTERSECTIONS WILL BE IN FINAL CONDITION.

MINKLER ROAD / ORCHARD ROAD STAGE 4A TRAFFIC CONTROL AND CONSTRUCTION SEQUENCE

- CONTRACTOR SHALL PLACE ALL ADVANCED WARNING SIGNAGE PRIOR TO BEGINNING ANY CONSTRUCTION IN ACCORDANCE WITH IDOT STANDARD 701502, 701701 AND 701801.
- TRAFFIC ON ILLINOIS 71 WILL REMAIN THE SAME AS STAGE 4.
- TRAFFIC ON MINKLER ROAD AND ORCHARD ROAD WILL BE SHIFTED TO THE PAVEMENT AND TEMPORARY PAVEMENT CONSTRUCTED DURING STAGE 4.
- CONTRACTOR SHALL PROVIDE AND MAINTAIN TEMPORARY ENTRANCES WHERE REQUIRED DURING CONSTRUCTION.
- REMOVE EXISTING PAVEMENT AND CONSTRUCT NEW PAVEMENT, CURB AND GUTTER, ENTRANCES, DRAINAGE, ETC. AS SHOWN ON THE PLANS.
- TRAFFIC CONTROL AT THE INTERSECTION WILL BE TEMPORARY SIGNALS.

MINKLER / ORCHARD ROAD STAGE 4B TRAFFIC CONTROL AND CONSTRUCTION SEQUENCE

- CONTRACTOR SHALL PLACE ALL ADVANCED WARNING SIGNAGE PRIOR TO BEGINNING ANY CONSTRUCTION IN ACCORDANCE WITH IDOT STANDARD 701502, 701701 AND 701801.
- TRAFFIC ON ILLINOIS 71 WILL REMAIN THE SAME AS STAGE 4.
- TRAFFIC ON MINKLER ROAD AND ORCHARD ROAD WILL REMAIN THE SAME AS STAGE 4A EXCEPT THE WESTBOUND RIGHT TURN MOVEMENT WILL BE SHIFTED BETWEEN THE NEW ISLAND AND CURB AND GUTTER CONSTRUCTED DURING STAGE 4 AND STAGE 4A.
- PLACE ALL TEMPORARY PAVEMENT MARKINGS AS SHOWN ON THE PLANS.
- CONTRACTOR SHALL PROVIDE AND MAINTAIN TEMPORARY ENTRANCES WHERE REQUIRED DURING CONSTRUCTION.
- REMOVE EXISTING PAVEMENT AND CONSTRUCT NEW PAVEMENT, CURB AND GUTTER, ENTRANCES, DRAINAGE, ETC. AS SHOWN ON THE PLANS.
- TRAFFIC CONTROL AT THE INTERSECTION WILL BE TEMPORARY SIGNALS.

MINKLER ROAD / ORCHARD ROAD STAGE 4C TRAFFIC CONTROL AND CONSTRUCTION SEQUENCE

- CONTRACTOR SHALL PLACE ALL ADVANCED WARNING SIGNAGE PRIOR TO BEGINNING ANY CONSTRUCTION IN ACCORDANCE WITH IDOT STANDARD 701502, 701701 AND 701801.
- TRAFFIC ON ILLINOIS 71 WILL REMAIN THE SAME AS STAGE 4.
- TRAFFIC ON MINKLER ROAD AND ORCHARD ROAD WILL BE SHIFTED TO THE PAVEMENT CONSTRUCTED DURING STAGE 4A AND STAGE 4B. THE SOUTHBOUND RIGHT TURN MOVEMENT WILL BE SHIFTED AS SHOWN ON THE PLANS.
- PLACE ALL TEMPORARY PAVEMENT MARKINGS AS SHOWN ON THE PLANS.
- CONTRACTOR SHALL PROVIDE AND MAINTAIN TEMPORARY ENTRANCES WHERE REQUIRED DURING CONSTRUCTION.
- REMOVE EXISTING PAVEMENT AND CONSTRUCT NEW PAVEMENT, CURB AND GUTTER, ENTRANCES, DRAINAGE, ETC. AS SHOWN ON THE PLANS.
- TRAFFIC CONTROL AT THE INTERSECTION WILL BE TEMPORARY SIGNALS.

STAGE 5 TRAFFIC CONTROL AND CONSTRUCTION SEQUENCE

- CONTRACTOR SHALL PLACE ALL ADVANCED WARNING SIGNAGE PRIOR TO BEGINNING ANY CONSTRUCTION IN ACCORDANCE WITH IDOT STANDARD 701502, 701701 AND 701801.
- TRAFFIC WILL BE SHIFTED TO THE NEW PAVEMENT AND TEMPORARY PAVEMENT CONSTRUCTED DURING STAGE 4.
- PLACE ALL TEMPORARY PAVEMENT MARKINGS AS SHOWN ON THE PLANS.
- CONTRACTOR SHALL PROVIDE AND MAINTAIN TEMPORARY ENTRANCES WHERE REQUIRED DURING CONSTRUCTION.
- REMOVE EXISTING PAVEMENT AND TEMPORARY PAVEMENT CONSTRUCTED DURING STAGE 4 AND CONSTRUCT NEW PAVEMENT, CURB AND GUTTER, ENTRANCES, DRAINAGE, ETC. AS SHOWN ON THE PLANS.
- TRAFFIC CONTROL AT THE INTERSECTIONS OF MINKLER ROAD/ORCHARD ROAD/ILLINOIS 71 WILL BE TEMPORARY TRAFFIC SIGNALS. ALL OTHER INTERSECTIONS WILL BE IN FINAL CONDITION.

MINKLER ROAD / ORCHARD ROAD STAGE 5A TRAFFIC CONTROL AND CONSTRUCTION SEQUENCE

- CONTRACTOR SHALL PLACE ALL ADVANCED WARNING SIGNAGE PRIOR TO BEGINNING ANY CONSTRUCTION IN ACCORDANCE WITH IDOT STANDARD 701502, 701701 AND 701801.
- TRAFFIC ON ILLINOIS 71, MINKLER ROAD AND ORCHARD ROAD WILL REMAIN THE SAME AS STAGE 4 EXCEPT THE EASTBOUND RIGHT TURN MOVEMENT WILL BE SHIFTED AS SHOWN ON THE PLANS.
- PLACE ALL TEMPORARY PAVEMENT MARKINGS AS SHOWN ON THE PLANS.
- CONTRACTOR SHALL PROVIDE AND MAINTAIN TEMPORARY ENTRANCES WHERE REQUIRED DURING CONSTRUCTION.
- REMOVE EXISTING PAVEMENT AND TEMPORARY PAVEMENT CONSTRUCTED DURING STAGE 4 AND CONSTRUCT NEW PAVEMENT, CURB AND GUTTER, ENTRANCES, DRAINAGE, ETC. AS SHOWN ON THE PLANS.
- TRAFFIC CONTROL AT THE INTERSECTION WILL BE TEMPORARY SIGNALS.

MINKLER ROAD / ORCHARD ROAD STAGE 5B TRAFFIC CONTROL AND CONSTRUCTION SEQUENCE

- CONTRACTOR SHALL PLACE ALL ADVANCED WARNING SIGNAGE PRIOR TO BEGINNING ANY CONSTRUCTION IN ACCORDANCE WITH IDOT STANDARD 701502, 701701 AND 701801.
- TRAFFIC ON ILLINOIS 71 WILL REMAIN THE SAME AS STAGE 5.
- TRAFFIC ON MINKLER ROAD AND ORCHARD ROAD WILL BE SHIFTED TO THE WEST LANES AS SHOWN ON THE PLANS.
- PLACE ALL TEMPORARY PAVEMENT MARKINGS AS SHOWN ON THE PLANS.
- CONTRACTOR SHALL PROVIDE AND MAINTAIN TEMPORARY ENTRANCES WHERE REQUIRED DURING CONSTRUCTION.
- REMOVE EXISTING PAVEMENT AND TEMPORARY PAVEMENT CONSTRUCTED DURING STAGE 4 AND CONSTRUCT NEW PAVEMENT, CURB AND GUTTER, ENTRANCES, DRAINAGE, ETC. AS SHOWN ON THE PLANS.
- TRAFFIC CONTROL AT THE INTERSECTION WILL BE TEMPORARY SIGNALS.

MINKLER ROAD / ORCHARD ROAD STAGE 5C TRAFFIC CONTROL AND CONSTRUCTION SEQUENCE

- CONTRACTOR SHALL PLACE ALL ADVANCED WARNING SIGNAGE PRIOR TO BEGINNING ANY CONSTRUCTION IN ACCORDANCE WITH IDOT STANDARD 701502, 701701 AND 701801.
- TRAFFIC ON ILLINOIS 71, MINKLER ROAD AND ORCHARD ROAD WILL REMAIN THE SAME AS STAGE 5B EXCEPT THE NORTHBOUND RIGHT TURN MOVEMENT WILL BE SHIFTED AS SHOWN ON THE PLANS.
- PLACE ALL TEMPORARY PAVEMENT MARKINGS AS SHOWN ON THE PLANS.
- CONTRACTOR SHALL PROVIDE AND MAINTAIN TEMPORARY ENTRANCES WHERE REQUIRED DURING CONSTRUCTION.
- REMOVE EXISTING PAVEMENT AND TEMPORARY PAVEMENT CONSTRUCTED DURING STAGE 4 AND CONSTRUCT NEW PAVEMENT, CURB AND GUTTER, ENTRANCES, DRAINAGE, ETC. AS SHOWN ON THE PLANS.
- TRAFFIC CONTROL AT THE INTERSECTION WILL BE TEMPORARY SIGNALS.

STAGE 6 TRAFFIC CONTROL AND CONSTRUCTION SEQUENCE

- CONTRACTOR SHALL PLACE ALL ADVANCED WARNING SIGNAGE PRIOR TO BEGINNING ANY CONSTRUCTION IN ACCORDANCE WITH IDOT STANDARD 701502, 701602 AND 701801.
- TRAFFIC WILL BE SHIFTED TO THE NEW PAVEMENT.
- PLACE ALL TEMPORARY PAVEMENT MARKINGS AS SHOWN ON THE PLANS.
- CONTRACTOR SHALL PROVIDE AND MAINTAIN TEMPORARY ENTRANCES WHERE REQUIRED DURING CONSTRUCTION.
- REMOVE TEMPORARY PAVEMENT CONSTRUCTED DURING PREVIOUS STAGES CONSTRUCT NEW PAVEMENT, CURB AND GUTTER, MEDIANS, DRAINAGE, ETC. AS SHOWN ON THE PLANS.
- TRAFFIC CONTROL AT THE INTERSECTIONS OF MINKLER ROAD/ORCHARD ROAD/ILLINOIS 71 WILL BE TEMPORARY TRAFFIC SIGNALS. ALL OTHER INTERSECTIONS WILL BE IN FINAL CONDITION.

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION

MAINTENANCE OF TRAFFIC STAGING NOTES

SCALE: DATE 7/3/2012 DRAWN BY: CHECKED BY: RC

IE PROJ: 66420-5
 PLOT DATE: 7/3/2012
 FILE NAME: G:\SIBBER\CH04L 71 STAGING NOTES 08.SHT