

CALENDAR OF CONSTRUCTION AND ESTABLISHMENT WORK

Phase I	YEAR	WORK DATES		CONSTRUCTION WORK	ESTABLISHMENT WORK
		FROM	TO		
Phase I	2007	Prior to Planting			1.) Layout of planting areas. 2.) Weed spray of non-selective, non-residual herbicide in designated planting areas.
		Thawed Soil	April 30	Install evergreens.	
		Thawed Soil	May 15	Finish installation of all woody plants. All woody plants must be installed by May 15.	Apply Pre-Emergent Granular Herbicide and Nitrogen Fertilizer Nutrients to all woody plants prior to placing mulch.
		May 1	May 15	Period of establishment plant care required for woody plants.*	
		May 15	May 31	Period of establishment plant care required for woody plants.*	

Phase III	YEAR	WORK DATES		CONSTRUCTION WORK	ESTABLISHMENT WORK
		FROM	TO		
Phase III	2008	Thawed Soil	May 15	Installation of all required replacement woody plants, and all required clean up of woody plants shall be completed by May 15.	1.) Apply Pre-Emergent Granular Herbicide to all replacement woody plants prior to placing mulch. 2.) Supplemental Watering of woody plants if required by Engineer.
			May 15	May 31	

Phase II	YEAR	WORK DATES		CONSTRUCTION WORK	ESTABLISHMENT WORK
		FROM	TO		
Phase II	2007	June 1		Certification to the Bureau of Maintenance that all woody plants have been installed and are in a live healthy condition and eligible for a September 2007 period of establishment inspection.	
		June 1	June 15	Period of establishment plant care required for woody plants.*	
		June 15	June 30	Period of establishment plant care required for woody plants.*	
		July 1	July 15	Period of establishment plant care required for woody plants.*	
		July 15	July 31	Period of establishment plant care required for woody plants.*	
		Aug. 1	Aug. 15	Period of establishment plant care required for woody plants.*	
		Aug. 15	Aug. 31	Period of establishment plant care required for woody plants.*	
		Sept. 1	Sept. 15	Period of establishment plant care required for woody plants.*	
		Sept. 15	Sept. 30	Period of establishment plant care required for woody plants.*	
		Oct. 1	Oct. 15	Additional watering for woody plants if required by the Engineer.	
		Oct. 15	Oct. 31	Additional watering for woody plants if required by the Engineer.	
		Nov. 1	Nov. 15	Additional watering for woody plants if required by the Engineer.	
		Nov. 15	Nov. 30	Additional watering for woody plants if required by the Engineer.	
		Dec. 1	Dec. 15	Additional watering for woody plants if required by the Engineer.	
Dec. 15	Dec. 31	Additional watering for woody plants if required by the Engineer.			

* Weeding, watering and other work which is necessary to maintain health and satisfactory appearance of the planting is included in the cost of the contract.

ILLINOIS DEPARTMENT OF TRANSPORTATION

REVISIONS	
NAME	DATE

CALENDAR OF CONSTRUCTION AND ESTABLISHMENT WORK

SCALE: VERT.
HORIZ.
DATE: OCTOBER 25, 2006

DRAWN BY
CHECKED BY