


NOTES:
 1. REMOVAL OF EXISTING SIGN STRUCTURE AND "MAIN ST 1/2 MILE" SIGN PANEL AT STA. 1494+33 SHALL NOT OCCUR UNTIL THE END OF STAGE 1. ONCE NORTHBOUND TRAFFIC HAS BEEN PLACED IN STAGE 2 CONFIGURATION, THE PERMANENT SIGN STRUCTURE AND PANEL AT STA. 1493+20 SHALL BE INSTALLED. ONCE PERMANENT SIGN STRUCTURE AND PANEL IS INSTALLED, THE EXISTING STRUCTURE AND PANEL SHALL BE REMOVED AND THE REMAINDER OF STAGE 1 ROADWAY CONSTRUCTION SHALL BE COMPLETED.

LEGEND	
	WORK ZONE
	COMPLETED PAVEMENT
	TEMPORARY PAVEMENT - FULL DEPTH (CONSTRUCTED THIS STAGE)
	TEMPORARY PAVEMENT - FULL DEPTH (CONSTRUCTED PREVIOUS STAGE)
	TEMPORARY RAMP
	MILL/OVERLAY
	TEMPORARY CONCRETE BARRIER WALL
	IMPACT ATTENUATORS, TEMPORARY (FULLY REDIRECTIVE, NARROW)
	IMPACT ATTENUATORS, TEMPORARY (NON-REDIRECTIVE)
	DRUM WITH STEADY BURNING LIGHT
	TYPE II BARRICADE WITH STEADY BURNING LIGHT
	TYPE III BARRICADE WITH FLASHING LIGHTS
	DIRECTION OF TRAFFIC FLOW



FILE NAME =	USER NAME = Brad Downen	DESIGNED - RMM/EMM	REVISED -
...ND978182-sht-staging-157-005.dgn		DRAWN - RJE	REVISED -
	PLOT SCALE = 50,0000' / IN.	CHECKED - BJD	REVISED -
	PLOT DATE = 10/12/2011	DATE - 10/07/11	REVISED -

**STATE OF ILLINOIS
 DEPARTMENT OF TRANSPORTATION**

MAINTENANCE OF TRAFFIC PLAN - F.A.I. 57 STAGE 1			
SCALE: 1" = 50'	SHEET NO. OF SHEETS	STA. 1485+00 TO STA. 1497+00	

F.A. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
*	(X1-6-2)HBK-2, HB-1,2; (X-1)R-1	WILLIAMSON	968	197
*	F.A.I. 57 AND F.A.P. 331			CONTRACT NO. 78182
[ILLINOIS] FED. AID PROJECT				