



SUGGESTED SEQUENCE OF CONSTRUCTION

- RELOCATE TEMPORARY CONCRETE BARRIER AND IMPACT ATTENUATORS.
- COMPLETE STRUCTURE REPAIRS FOR STAGE II CONSTRUCTION.
- PLACE WATERPROOFING MEMBRANE SYSTEM AND HMA SURFACE COURSE FOR STAGE II.
- CONSTRUCT TEMPORARY RAMPS ON BOTH ENDS OF THE STRUCTURE FOR STAGE II.

FILE NAME = c:\pwwork\pwwork\challengesk\0340922	USER NAME = challengesk	DESIGNED -	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	STAGE 2 CONSTRUCTION 042-0018		F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.		
	D876044-sht-staging.dgn	DRAWN -	REVISED -		SCALE: 20	SHEET NO. 2 OF 2 SHEETS	STA.	TO STA.	325	113BR, 113BR-1	JERSEY	33	10
	PLOT SCALE = 40.0000' / in.	CHECKED -	REVISED -		CONTRACT NO. 76G44								
	PLOT DATE = 12/20/2013	DATE -	REVISED -		FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT								