



PRESTAGE CONSTRUCTION
 1. REMOVE EXISTING SHOULDER AND CONSTRUCT TEMPORARY PAVEMENT FROM STA. 85+36.06 LT. TO STA. 94+49.00 LT. UNDER HIGHWAY STANDARD 701306.

STAGE 1 CONSTRUCTION
 1. PERFORM TRAFFIC STAGING IN ACCORDANCE WITH HIGHWAY STANDARD 701331-D4 AND AS SHOWN IN THE PLANS.
 2. REMOVE CONFLICTING EX. PAVEMENT MARKINGS & MARKERS.
 3. REMOVE EXISTING SOUTH SIDE PAVEMENT & GUARD RAIL.
 4. REMOVE PORTION OF EXISTING BRIDGE.
 5. CONSTRUCT PORTION OF PROPOSED BRIDGE, APPROACH PAVEMENT, BRIDGE APPROACH PAVEMENT DRAINS, APPROACH PAVEMENT CONNECTORS, TEMPORARY PAVEMENT, AND CULVERT EXTENSION

GENERAL NOTES
 ACCESS SHOULD BE MAINTAINED TO ALL SIDE ROADS AND ENTRANCES AT ALL TIMES.
 CHANGEABLE MESSAGE SIGNS SHALL BE PROVIDED BEYOND THE LIMITS OF THE PROJECT IN BOTH DIRECTIONS THROUGHOUT THE DURATION OF CONSTRUCTION. LOCATIONS SHALL BE DETERMINED BY THE ENGINEER.

SYMBOLS:

	WORK AREA
	IMPACT ATTENUATOR
	VERTICAL PANEL
	TYPE III BARRICADE
	TEMPORARY CONCRETE BARRIER
	BARRICADE OR DRUM WITH MONODIRECTIONAL STEADY BURN LIGHT

FILE NAME = ...\\0040MOTSTAGE1SHEET1.dgn	USER NAME = Plotted by fln	DESIGNED - ST	REVISED - ----	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	MAINTENANCE OF TRAFFIC PLANS - STAGE I - SHEET I US 150 OVER LITTLE FARM CREEK S.N. 090-0040	F.A.U. RTE. 6757	SECTION (105B) BR-3	COUNTY TAZEWELL	TOTAL SHEETS 39	SHEET NO. 133	
PLOT SCALE = 48.0000' / IN.	CHECKED - FL	REVISIED - ----	SCALE: 1" = 20'			SHEET NO. OF SHEETS	STA. 84+36.72 TO STA. 90+50.00	FED. ROAD DIST. NO. - [ILLINOIS] FED. AID PROJECT			
PLOT DATE = 10/7/2008	DATE - 12/2007	REVISIED - ----									
CONTRACT NO. 68086											