



- STAGE 2 CONSTRUCTION**
1. PERFORM TRAFFIC STAGING IN ACCORDANCE WITH HIGHWAY STANDARD 701331-D4 AND AS SHOWN IN THE PLANS.
 2. REMOVE EXISTING PAVEMENT AS SHOWN.
 3. REMOVE REMAINING PORTION OF EXISTING BRIDGE.
 4. CONSTRUCT REMAINING PORTION OF THE PROPOSED BRIDGE, APPROACH PAVEMENT, BRIDGE APPROACH DRAINS, APPROACH PAVEMENT CONNECTORS, PROPOSED PAVEMENT AND SHOULDERS.
 5. CONSTRUCT GRADING AND EROSION CONTROL AND INSTALL PROPOSED GUARD RAIL ON NORTH SIDE.
- STAGE 3 CONSTRUCTION**
1. PERFORM TRAFFIC STAGING IN ACCORDANCE WITH HIGHWAY STANDARD 701006.
 2. REMOVE TEMPORARY PAVEMENT ON THE SOUTH SIDE.
 3. CONSTRUCT ENTRANCE AT STA. 92+72.48 RT IN ACCORDANCE WITH HIGHWAY STANDARD 701306.
 4. CONSTRUCT GRADING, PROPOSED PARAPET AND INSTALL PROPOSED GUARD RAIL ON THE SOUTH SIDE.
 5. PLACE PERMANENT PAVEMENT MARKINGS IN ACCORDANCE WITH HIGHWAY STANDARD 701311.

GENERAL NOTES

ACCESS SHOULD BE MAINTAINED TO ALL SIDE ROADS AND ENTRANCES AT ALL TIMES.

CHANGEABLE MESSAGE SIGNS SHALL BE PROVIDED BEYOND THE LIMITS OF THE PROJECT IN BOTH DIRECTIONS THROUGHOUT THE DURATION OF CONSTRUCTION. LOCATIONS SHALL BE DETERMINED BY THE ENGINEER.

- SYMBOLS:**
- WORK AREA
 - IMPACT ATTENUATOR
 - VERTICAL PANEL
 - TYPE III BARRICADE
 - TEMPORARY CONCRETE BARRIER
 - BARRICADE OR DRUM WITH MONODIRECTIONAL STEADY BURN LIGHT

FILE NAME =
...\\0040MOTSTAGE2SHEET1.dgn

USER NAME = Plotted by fln
DESIGNED - ST
DRAWN - ST
PLOT SCALE = 40.0000' / IN.
CHECKED - FL
PLOT DATE = 10/7/2008
DATE - 12/2007

REVISED - ----
REVISED - ----
REVISED - ----
REVISED - ----

**STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION**

**MAINTENANCE OF TRAFFIC PLANS - STAGE II - SHEET I
US 150 OVER LITTLE FARM CREEK S.N. 090-0040**

SCALE: 1" = 20' SHEET NO. OF SHEETS STA. 84+36.72 TO STA. 90+50.00

F.A.U. RTE. 6757	SECTION (105B) BR-3	COUNTY TAZEWELL	TOTAL SHEETS 41	SHEET NO. 133
FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT				

MATCH LINE STA. 90+50.00