




# STAGE I REMOVAL




## STAGE I CONSTRUCTION



## STAGE II REMOVAL



### STAGE II CONSTRUCTION




Notes: All staging sections are looking East.
For quantity of Temporary Concrete
Barrier, see Roadway Plans.
Hatched areas indicate removal of
existing structure.

Backfill with uncompacted Porous Granular
Embankment (Special) by Bridge Contractor
after superstructure is in place.

ROUTE NO. SECTION COUNTY SWEETS SHEET NO. FT.A.S. 1832 SBR-2 WASHINGTON 9.7 28 18 SHEETS FED. ROOG DIST. NO. 7 ILLINOIS FED. AID PROJECT-

Contract #76949



# SECTION THRU INTEGRAL ABUTMENT (Horiz. dim. © Rt. L's)

\* Included in the cost of Pipe Underdrains for Structures.


#### Note:

STATE OF ILLINOIS

All drainage system components shall extend to 2'-0" from the end of each wingwall except an outlet pipe shall extend until intersecting with the side slopes. The pipes shall drain into concrete headwalls. (See Article 601.05 of the Standard Specifications and Highway Standard 601101).

#### Note:

A cantilevered sheet piling design does not appear feasible and additional members or other retention systems may be necessary. The Contractor shall submit a temporary soil retention system design including plan details and calculations for review and acceptance by the Engineer.



TEMPORARY SOIL RETENTION
FOR STAGE CONSTRUCTION

STAGE CONSTRUCTION DETAILS
F.A.S. RTE. 1832 - SEC. 5BR-2
WASHINGTON COUNTY
STATION 1453+11.50
STRUCTURE NO. 095-0077

...\projects\farmergd\0950077.dgn = 1/28/2008 11:07:13 AM