

## GENERAL NOTES FOR SOIL EROSION CONTROL

- 1. PERIMETER EROSION BARRIER SHALL BE INSTALLED AT LOCATIONS SPECIFIED IN THE PLANS OUTSIDE THE TOE OF SLOPE OR INSIDE THE RIGHT-OF-WAY WHICHEVER IS CLOSER TO THE CENTERLINE, OR AS DIRECTED BY THE ENGINEER PRIOR TO THE START OF ANY EARTHWORK. CULVERT, OR STORM SEWER CONSTRUCTION,
- THE PERIMETER EROSION BARRIER SHALL REMAIN IN PLACE UNTIL ALL DISTURBED AREAS HAVE BEEN STABILIZED WITH VEGETATION. AT THIS TIME, THE PERIMETER EROSION BARRIER SHALL BE REMOVED AND AREAS DAMAGED BY THE PERIMETER EROSION BARRIER REMOVAL SHALL BE RESTORED. THE RESTORATION OF THE AREA DISTURBED BY THE PERIMETER EROSION BARRIER REMOVAL SHALL BE INCLUDED IN THE PAY ITEM OF PERIMETER EROSION BARRIER.
- 3. THE INSTALLATION & REMOVAL OF PERIMETER EROSION BARRIER SHALL BE PAID FOR UNDER THE ITEM OF PERIMETER EROSION BARRIER. MAINTENANCE OF PERIMETER EROSION BARRIER SHALL BE PAID FOR UNDER THE ITEM OF MAINTENANCE OF TEMPORARY EROSION CONTROL SYSTEMS.
- 4. TEMPORARY DITCH CHECKS SHALL BE CONSTRUCTED AS PER THE STANDARD DETAIL INCLUDED IN THE PLANS AS SHOWN HEREON OR AS DIRECTED BY THE ENGINEER, THE DITCH CHECKS SHALL BE INSTALLED AS GRADING PROGRESSES THROUGH THE PROJECT.
- 5. ALL DISTURBED AREAS SHALL BE SEEDED/SODDED AS SOON AS PRACTICAL AFTER CONSTRUCTION IN THAT AREA HAS CONCLUDED.
- 6. ALL SEEDED AREAS SHALL BE COVERED WITH EROSION CONTROL BLANKET.
- 7. FOR PERMANENT SEEDING, SEE PAVEMENT MARKING AND LANDSCAPE PLAN.

## LEGEND

DRAINAGE DIRECTION

TEMPORARY EROSION CONTROL SEEDING (28000250) AND EROSION CONTROL BLANKET (25100630)

 $\bigoplus$ INLET AND PIPE PROTECTION, SPECIAL (X2800500)

INLET FILTERS (28000510) --(-)-TEMPORARY DITCH CHECKS, URETHANE FOAM/GEOTEXTILE (X2800105)

CHECKED BY:

PERIMETER EROSION BARRIER (28000400)


DRAINAGE DIVIDES LIMITS OF CONSTRUCTION

WORK ZONE

DATE BY DESIGNED BY:

WETLANDS

SCALE





CH136 EVERETT ROAD STAGES 1 - 4

