



STAGE CONSTRUCTION REQUIREMENTS

THE CONTRACTOR SHALL SUBMIT HIS PROPOSED SEQUENCE OF OPERATIONS FOR APPROVAL PRIOR TO BEGINNING WORK. THE FOLLOWING ITEMS SHALL BE INCORPORATED INTO HIS PLAN:

1. THE CONTRACTOR SHALL INCORPORATE THE STAGE CONSTRUCTION OF PAVING AND MILLING SHOWN IN THE PLANS INTO HIS SEQUENCE OF OPERATIONS. SUB-STAGE WORK DENOTED WITH LETTER "A" OR "B" SHALL BE COMPLETED IN THE SAME LANE CLOSURE PERIOD.
2. LANE CLOSURE PERIODS - THE CONTRACTOR IS ALLOWED TO CLOSE A LANE IN THE FOLLOWING TIME PERIODS:
 EAST BOUND I-80 - 12 NOON TO 5 a.m. THE NEXT DAY
 WEST BOUND I-80 - 8 p.m. TO 12 NOON THE NEXT DAY
3. FAILURE TO RESTORE ALL LANES TO TRAFFIC BY THE END TIME LISTED ABOVE SHALL BE AN IMMEDIATE TRAFFIC CONTROL DEFICIENCY AS SPECIFIED IN ARTICLE 105.03.
4. A WEEKEND PERIOD IS FROM 3 p.m. ON FRIDAY TO MIDNIGHT SUNDAY. ALL LANES MUST REMAIN OPEN DURING THE WEEKEND PERIOD.
5. ACCESS TO THE RAMPS AT THE MARSEILLES INTERCHANGE (MP 97) AND THE SENECA INTERCHANGE (MP 105) SHALL REMAIN OPEN AT ALL TIMES.
6. PERFORM CLASS B PATCHING THRU THE BINDER COURSE AFTER STAGES 2B & 3B. THIS STEP MAY BE PERFORMED IN A SEPARATE OPERATION.
7. AGGREGATE SHOULD BE PLACED DURING THE APPROPRIATE STAGE.
8. TEMPORARY DRAINAGE IS THE RESPONSIBILITY OF THE CONTRACTOR.

FILE NAME =	USER NAME = corcoranlm	DESIGNED -	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	I-80 STAGE CONSTRUCTION TYPICAL SECTIONS			F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
ca\pwork\pwork\corcoranlm\0180581\66A08-sht-STAGINGdetails.DGN	66A08-sht-STAGINGdetails.DGN	DRAWN -	REVISED -		80	(50-5,6&32-1,2)RS-3	*	76	17			
PLOT SCALE = 50,0000 / IN.	CHECKED -	REVISED -	REVISED -		*LASALLE & GRUNDY			CONTRACT NO. 66A08				
PLOT DATE = Mar 11, 2010 - 04:00:44 PM	DATE -	REVISED -	REVISED -		SCALE:	SHEET NO.	OF SHEETS	STA.	TO STA.	ILLINOIS FED. AID PROJECT		