


STAGE I STAGING DETAILS



STAGE II STAGING DETAILS

SUGGESTED STAGE CONSTRUCTION SEQUENCE

PRE-STAGE

1. REMOVE EXISTING AGGREGATE SHOULDER AND REPLACE WITH HOT MIX ASPHALT BASE COURSE 10" FROM STA. 596+98 TO STA. 600+87 EXCLUDING EXISTING STRUCTURE.

STAGE I

1. ERECT TRAFFIC CONTROL FOR STAGE I CONSTRUCTION AND INSTALL TEMPORARY PAVEMENT MARKING.
2. PERFORM PROPOSED STAGE I CONSTRUCTION.

STAGE II

1. ERECT TRAFFIC CONTROL FOR STAGE II CONSTRUCTION AND INSTALL TEMPORARY PAVEMENT MARKING.
2. PERFORM PROPOSED STAGE II CONSTRUCTION.

FINAL

1. REMOVE ALL STAGE TRAFFIC CONTROL AND RE-ESTABLISH NORMAL TRAFFIC PATTERNS.
2. FINAL STRIPING AND MISCELLANEOUS CLEANUP.

GENERAL NOTES

1. THIS TRAFFIC CONTROL DETAIL SHALL BE USED IN CONJUNCTION WITH STANDARD 701321
2. EXISTING PAVEMENT MARKINGS THAT CONFLICT WITH THE REVISED STAGE TRAFFIC PATTERNS DURING ALL PHASES OF STAGE CONSTRUCTION SHALL BE REMOVED AS SPECIFIED IN SECTION 783 OF THE STANDARD SPECIFICATIONS AND PAID FOR AS "PAVEMENT MARKING REMOVAL."
3. SIGNING FOR STAGE II SHALL BE SAME AS STAGE I.
4. LANE CLOSURES SHALL BE COORDINATED WITH PATCHING AND OVERLAY OPERATIONS.

SYMBOLS

	WORK AREA
	TYPE III BARRICADE
	DRUM WITH STEADY BURNING LIGHT
	TRAFFIC SIGNAL
	INDUCTION LOOP DETECTOR
	TEMPORARY CONCRETE BARRIER
	IMPACT ATTENUATOR