



GENERAL NOTES:

1. SEE STANDARD 280001.
2. SEEDING CL.2 WITH FERTILIZER AND MULCH WITHIN CONSTRUCTION LIMITS AND ALL DISTURBED AREAS.
3. PERIMETER EROSION BARRIER NEEDS TO BE ERECTED BEFORE ANY WORK BEGINS SEE STD. 280001.
4. MAINTENANCE OF ALL EROSION CONTROL DEVICES WILL BE PERFORMED IMMEDIATELY AFTER A RAIN EVENT OR ANY DISTURBANCE OF THE CONTROL.
5. REMOVAL AND PROPER CLEAN UP OF ALL TEMPORARY EROSION DEVICES WILL BE REQUIRED AFTER PERMANENT EROSION CONTROL IS IN PLACE AND FUNCTIONING.

TOTAL AREA OF CONSTRUCTION : 0.7 ACRES

TOTAL AREA OF SEEDING : 0.3 ACRES

ESTIMATED RUNOFF COEFFICIENT AFTER CONSTRUCTION:
 COURSE TEXTURED GRASS
 SOIL GREATER THAN 40% CLAY
 MODERATE SLOPE
 C= 0.25

LEGEND

- PERIMETER EROSION BARRIER
- DITCH CHECK

TEMPORARY DITCH CHECK SCHEDULE

STATION	LT	RT
14+50	-	28'
15+35	22'	-
15+45	-	22'
15+85	20'	-

BILL OF MATERIAL

ITEM	UNIT	QTY
TEMPORARY EROSION CONTROL SEEDING	POUND	60
TEMPORARY DITCH CHECKS	FOOT	32
PERIMETER EROSION BARRIER	FOOT	850