SECTION COUNTY COOK STA. FED. ROAD DIST. NO. | ILLINOIS FED. AID PROJECT CONTRACT NO. 6240

CONSTRUCTION 12' & VAR. LANE 1 11' LANE 2 11' LANE 3

SYMM. ABOUT MEDIAN


NAIDAM TUOBA .MMYZ

11' & VAR. LANE 1


SEE DETAIL 'A'

OPERATION 1 - 3 LANE SECTION

SEE DETAIL 'A'-




OPERATION 4 - 3 LANE SECTION




SURF. REM.


VIIIIIIV

OPERATION 2 - 3 LANE SECTION



OPERATION 5 - 3 LANE SECTION





OPERATION 6 - 3 LANE SECTION

## CONSTRUCTION SEQUENCE

OPERATION 1 -2" HOT-MIX ASPHALT SURFACE REMOVAL ON LANE 3

OPERATION 2
-2" HOT-MIX ASPHALT SURFACE REMOVAL ON LANE 2

OPERATION 3
-2" HOT-MIX ASPHALT SURFACE REMOVAL ON LANE 1

OPERATION 4
-PLACE 2" SURFACE ACROSS LANE 1

OPERATION 5 -PLACE 2" SURFACE ACROSS LANE 2

OPERATION 6 -PLACE 2" SURFACE ACROSS LANE 3

# **LEGEND**

- EXISTING PAVEMENT MARKING
- EPOXY PAVEMENT MARKING LINE, 5"
  (10' DASH 30' SKIP OR SOLID)
- PERMANENT PAVEMENT MARKING
- DRUMS w/ STEADY BURN LIGHTS @ 100' C-C

HOT-MIX ASPHALT SURFACE REMOVAL

PROPOSED SURFACING

## STAGE 3 CONSTRUCTION

- MILL AND RESURFACE EASTBOUND I-90/94 - CONSTRUCT PAVEMENT MARKINGS


# STAGE 3 TRAFFIC

USE THE FOLLOWING STANDARDS AS NEEDED FOR CONSTRUCTION:
701400 APPROACH TO LANE CLOSURE, FREEWAY EXPRESSWAY
701401 LANE CLOSURE, FREEWAY/EXPRESSWAY

TWO LANE CLOSURE FREEWAY/EXPRESSWAY
LANE CLOSURE, MULTILANE, INTERMITTENT OR MOVING OPERATIONS FOR SPEEDS >= 45MPH

## STAGE 3 NOTES

- FOR GRADE DIFFERENTIALS BETWEEN LANES, SEE GENERAL NOTES. UNEVEN LANE SIGNS WILL BE REQUIRED.
- 2. ALL RESURFACING OPERATIONS SHALL HAVE ALL WORK PERFORMED AT NIGHT.
- 3. DRUMS @ 100 C-C SHALL BE MOVED TO OUTSIDE LANE EDGE AT THE SHOULDER FOR NON-WORKING HOURS.
- 4. OPERATIONS 1, 2, & 3 WORK MAY BE DONE IN ONE NIGHT WITH AUTHORIZATION OF THE ENGINEER.
- 5. OPERATIONS 4, 5, & 6 WORK MAY BE DONE IN ONE NIGHT WITH AUTORIZATION OF THE ENGINEER.
- 6. OPERATION 4 & 5 MAY BE COMBINED INTO ONE OPERATION WITH AUTHORIZATION BY THE ENGINEER.



ILLINOIS DEPARTMENT OF TRANSPORTATION

# MAINTENANCE OF TRAFFIC I-90/94 KENNEDY EXPRESSWAY RESURFACING SEQUENCE OF OPERATIONS STA.

SCALE : 1" = NTS DATE: 02/06/09

CHECKED BY : GB

DRAWN BY : BEC

**DLZ** 

жося