PRE-STAGE OVERVIEW

Pre-Stage Construction

- -Install temporary traffic signals at Van Winkle Way and both sets of IL Route 6 Ramps on Allen Rd.
- -Install traffic signals at the intersection of IL Route 40 (Knoxville Ave.) and the northbound IL Route 6 exit ramp.
- -Install temporary lighting system.
- -Construct temporary pavement at locations shown.
- -Construct bottom 8" of proposed HMA shoulders on ramps at areas noted on the Pre-Stage Plan.
- -Remove existing sign structures as noted.
- -Stage construct proposed storm sewer across east leg of Van Winkle Way.

Pre-Stage Traffic Control

-Use TC&P Standards 701326, 701456(on Ramp B), 701601(on Knoxville Ave.), 701602, and 701701.

Notes:

- 1. This is a suggested staging plan. The Contractor shall submit any proposed changes to this plan to the Engineer, in writing, for consideration. No changes shall be made to the proposed staging without written approval from the Engineer.
- 2. Vertical barricades and drums shall be spaced at 20' centers in tapers and at 25' centers for the first 250' of tangent sections. Additional vertical barricades and drums may be placed at 50' centers.

FILE NAME =	USER NAME = aubreygs	DESIGNED -	REVISED -				PRF_STA	GE OVERVIE	:\\\		F.A.P.	SECTION	COUNTY	CHEETC	SHEET NO.
c:\pw_work\pwidot\aubreygs\d0346345\D46	8683-staging.dgn	DRAWN -	REVISED -	STATE OF ILLINOIS			I IIL-OIA	GE OVENVIL			6584	105: (72-7HB)BY	PEORIA	487	98
	PLOT SCALE = 40.0000 '/ in.	CHECKED -	REVISED -	DEPARTMENT OF TRANSPORTATION							6585	100, 112 1115151	CONTRAC	T NO. F	8683
Pre Stage	PLOT DATE = 1/29/2014	DATE -	REVISED -		SCALE:	SHEET	OF	SHEETS ST.	Α.	TO STA.	ILLINOIS FED. AID PROJECT				