

### STAGE IA OVERVIEW

#### Stage IA Construction

- Construct storm sewer, curb and gutter, pavement, and temporary pavement at Van Winkle Way and at the southbound IL Route 6 ramps in the proposed construction areas shown.
- Continue Stage I construction of S.N. 072-0146 (see structure plans).
- Construct ramps between new pavement and existing pavement at the Allen Rd. intersections with Incidental Hot-Mix Asphalt Surfacing as directed by the Engineer.

#### Stage IA Traffic Control

- Maintain Stage I traffic control on Allen Rd. except as shown otherwise at the intersection of Allen Rd. and Van Winkle Way and the intersection of Allen Rd. and the southbound IL Route 6 ramps.
- Place temporary traffic signal heads as directed by the Engineer.
- Use TC&P Standard 701451 to close the ramp from southbound IL Route 6 to Allen Rd. (Ramp C). Sign a detour as shown in the Stage IA Detour Details.

FILE NAME =	USER NAME = aubreygs	DESIGNED -	REVISED -	<b>STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION</b>	<b>STAGE IA OVERVIEW</b>	F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.	
et:\pwork\pwork\aubreygs\d0346345\0468683-staging.dgn	PLOT SCALE = 40.0000' / in.	DRAWN -	REVISED -			6584	105; (72-7HB)BY	PEORIA	487	141	
Stage IA	PLOT DATE = 1/29/2014	CHECKED -	REVISED -			SCALE: SHEET OF SHEETS STA. TO STA.		ILLINOIS FED. AID PROJECT			
		DATE -	REVISED -			<b>CONTRACT NO. 68683</b>					