

STAGE IIB OVERVIEW

Stage IIB Construction

- Construct pavement at Van Winkle Way in the proposed construction area shown.
- Continue construction of S.N. 072-7004 (tunnel for Rock Island Trail).
- Continue construction of Stage II portion of S.N. 072-0146 (see structure plans).

Stage IIB Traffic Control

- Maintain Stage II traffic control except as shown otherwise at the intersection of Allen Rd. and Van Winkle Way.
- Place temporary traffic signal heads as directed by the Engineer.

Drop-Off Note:

The excavation for the proposed Aggregate Subgrade Improvement will be within 3' of an open lane of traffic from Sta. 72+85 to Sta. 73+07 Lt. When these areas are excavated, the proposed Aggregate Subgrade Improvement within 10' of the open lane of traffic shall be placed the same day to prevent the need for temporary concrete barrier.

Notes:

1. This is a suggested staging plan. The Contractor shall submit any proposed changes to this plan to the Engineer, in writing, for consideration. No changes shall be made to the proposed staging without written approval from the Engineer.
2. Vertical barricades and drums shall be spaced at 20' centers in tapers and at 25' centers for the first 250' of tangent sections. Additional vertical barricades and drums may be placed at 50' centers.

FILE NAME =	USER NAME = aubreys	DESIGNED -	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	STAGE IIB OVERVIEW	F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.	
et:\pw\work\p\dot\aubreys\d0346345\0468683-staging.dgn		DRAWN -	REVISED -			6584	105; (72-7HB)BY	PEORIA	487	175	
Stage IIB	PLOT SCALE = 40.0000' / in.	CHECKED -	REVISED -			6585	CONTRACT NO. 68683				
	PLOT DATE = 1/29/2014	DATE -	REVISED -			SCALE:	SHEET OF SHEETS	STA. TO STA.	ILLINOIS FED. AID PROJECT		