

STAGE III OVERVIEW

Stage III Construction

- Construct storm sewer, curb and gutter, medians and pavement in the proposed construction areas shown.
- Construct Stage III portion of S.N. 072-0146 (see structure plans).
- Complete the painting of S.N. 072-0146.
- Construct proposed detention basin.

Stage III Traffic Control

- Set up Traffic Control as detailed on the Stage III plan sheets.
- Place temporary traffic signal heads as directed by the Engineer.
- Use TC&P Standard 701602 to close the inside northbound lane of Allen Rd. south of Townline Rd.
- Restrict left turns from the southbound IL Route 6 exit ramp (Ramp C) to northbound Allen Rd. Sign a detour as shown in the Stage III Detour Details.
- Close Alta Ln. between Atlantic St. and Allen Rd. using BLR 21. Sign a detour as shown in the Stage III Detour Details.
- Use TC&P Standards 701400, 701402, 701411, and 701428 to close lanes on IL Route 6 as needed for structure painting. Portable Temporary Barrier System shall be used instead of the Temporary Concrete Barrier called for on Standard 701402.

Notes:

1. This is a suggested staging plan. The Contractor shall submit any proposed changes to this plan to the Engineer, in writing, for consideration. No changes shall be made to the proposed staging without written approval from the Engineer.
2. Vertical barricades and drums shall be spaced at 20' centers in tapers and at 25' centers for the first 250' of tangent sections. Additional vertical barricades and drums may be placed at 50' centers.

FILE NAME =	USER NAME = aubreygs	DESIGNED -	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	STAGE III OVERVIEW			F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
et:\pwork\pwork\dot\aubreygs\d0346345\0468683-staging.dgn		DRAWN -	REVISED -		6584	105; (72-7HB)BY	PEORIA	487	177			
Stage III	PLOT SCALE = 40.0000' / in.	CHECKED -	REVISED -		6585	CONTRACT NO. 68683						
	PLOT DATE = 1/29/2014	DATE -	REVISED -		SCALE:	SHEET	OF	SHEETS	STA.	TO	STA.	ILLINOIS FED. AID PROJECT