


CONSTRUCTION STAGING NOTES - STAGE II

1. REMOVE NORTHBOUND LANES, C&G, & SIDEWALK
2. CONSTRUCT STORM SEWER STRUCTURES & PIPE
3. CONSTRUCT CORNER ISLANDS & OUTSIDE CURB
4. CONSTRUCT NORTHBOUND LANES OF PAVEMENT & SIDEWALK ON EAST SIDE
5. OPEN ENTIRE ROADWAY FOR TRAFFIC

6. DURING STAGE II CONSTRUCTION, WESTBOUND RHODORA AT STERLING AVENUE MUST REMAIN OPEN UNTIL IDOT'S IMPROVEMENTS ARE COMPLETE OR UNTIL OTHERWISE DIRECTED BY THE ENGINEER TO ACCOMMODATE DELIVERY VEHICLES AND HEAVY TRUCKS ENTERING & EXITING STEVER GRAVEL PIT. IN THE EVENT IDOT HAS NOT COMPLETED ITS PROJECT BY THE START OF STAGE II CONSTRUCTION, CONTRACTOR SHALL STAGE HIS OPERATIONS SUCH THAT VEHICLES WESTBOUND ON RHODORA HAVE ACCESS TO SOUTHBOUND STERLING AVENUE. THE CONTRACTOR SHALL COORDINATE & COOPERATE WITH IDOT'S RESIDENT ENGINEER AND CONTRACTOR AS TO THE SPECIFIC REQUIREMENTS OF THIS WORK.



FILE NAME =	USER NAME = #USER#	DESIGNED - JLH	REVISED -
#FILE#		DRAWN - JLH	REVISED -
	PLOT SCALE = #SCALE#	CHECKED -	REVISED -
	PLOT DATE = #DATE#	DATE - JAN 2014	REVISED -

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

STERLING AVENUE
STAGE II TRAFFIC MANAGEMENT

SCALE: 1" = 60' SHEET NO. OF SHEETS STA. TO STA.

F.A. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
6585	05-00010-00-PV	PEORIA	86	42
STERLING AVENUE		CONTRACT NO. B9385		
FED ROAD DIST NO. 4 ILLINOIS FED. AID PROJECT M-5314 10911				