

SUGGESTED CONSTRUCTION SEQUENCING

STAGE 1C (Continued)

GILBERT ST:

TRAFFIC:

CLOSED FOR TRAFFIC FOR 8 WEEKS, SEE THE GILBERT ST DETOUR(S).

CONSTRUCTION:

CONSTRUCT GILBERT ST DURING CLOSURE.

UP RAILROAD:

TRAFFIC:

SWITCH THE TRAIN TRAFFIC TO PROPOSED CONFIGURATION UTILIZING THE NEW PROPOSED BRIDGE.

CONSTRUCTION:

REMOVE THE SHO-FLY BRIDGE.

CC&P CROSSING:

INSTALL THE CC&P CROSSING DURING THE IL 25/STEARNS RD CLOSURE.

STAGE 2

IL-25:

TRAFFIC:

PROVIDE ONE THROUGH LANE IN EACH DIRECTION ALONG IL 25/STEARNS RD WORK ZONE WITH LEFT TURN LANES AT GILBERT ST, DRIVEWAYS AT STA. 131+52, AND DUNHAM RD.

TRAFFIC UTILIZES THE PROPOSED SOUTHBOUND PAVEMENT AND TEMPORARY PAVEMENT FROM STA. 117+00 TO STA. 124+00 ON IL 25/STEARNS RD.

TRAFFIC UTILIZES THE PROPOSED SOUTHBOUND PAVEMENT FROM STA. 124+00 TO STA. 142+40 ON IL 25/STEARNS RD.

CONSTRUCTION:

CONSTRUCT THE PROPOSED NORTHBOUND PAVEMENT FROM STA. 117+00 TO STA. 132+39 ON IL 25/STEARNS RD.

IL 25/STEARNS RD (FROM POB TO STA 117+00):

STAGE 2-1

TRAFFIC:

PROVIDE ONE THROUGH LANE IN EACH DIRECTION ALONG THE WEST SIDE OF IL 25/STEARNS RD FROM STA. 102+50 TO STA. 117+00 UTILIZING THE WEST SIDE OF EXISTING AND TEMPORARY PAVEMENTS FROM STA. 102+50 TO STA. 111+00 AND THE WEST SIDE OF THE NEW PROPOSED PAVEMENT FROM STA. 111+00 TO STA. 117+00.

PROVIDE ONE RIGHT TURN LANE FROM SOUTHBOUND IL 25/STEARNS RD TO WESTBOUND STEARNS RD UTILIZING THE NEW PROPOSED PAVEMENT, AND ONE LEFT TURN LANE FROM NORTHBOUND IL 25 TO WESTBOUND STEARNS RD UTILIZING EXISTING PAVEMENT.

SAME AS STAGE 1A-1 FOR STEARNS RD.

CONSTRUCTION:

CONSTRUCT THE PROPOSED NORTHBOUND PAVEMENT ON IL 25/STEARNS RD FROM STA. 113+00 TO STA. 117+00 AS SHOWN ON THE PLANS.

STAGE 2-2

TRAFFIC:

IL 25 WILL BE CLOSED FROM STA. 102+50 TO STA. 110+00 FOR 2 WEEKS, SEE SOUTH END ILE-IN DETOUR.

PROVIDE ONE LANE FROM STEARNS RD EASTBOUND TO NORTHBOUND ON IL 25/STEARNS RD, AND ONE LANE FROM SOUTHBOUND IL 25/STEARNS RD HEADING WESTBOUND ON STEARNS RD.

CONSTRUCTION:

CONSTRUCT THE PROPOSED FULL SECTION PAVEMENT FROM STA. 102+50 TO STA. 106+51 DURING CLOSURE AS SHOWN ON THE PLANS.

STAGE 2-3

TRAFFIC:

PROVIDE ONE THROUGH LANE IN EACH DIRECTION ALONG THE EAST SIDE OF IL 25/STEARNS RD FROM STA. 102+50 TO STA. 114+00 UTILIZING THE NEW PROPOSED NORTHBOUND PAVEMENT AND THE WEST SIDE OF IL 25/STEARNS RD FROM STA. 114+00 TO STA. 117+00 UTILIZING THE NEW PROPOSED PAVEMENT.

PROVIDE ONE RIGHT TURN LANE FROM SOUTHBOUND IL 25/STEARNS RD TO WESTBOUND STEARNS RD UTILIZING THE NEW PROPOSED PAVEMENT, AND ONE LEFT TURN LANE FROM NORTHBOUND IL 25 TO WESTBOUND STEARNS RD UTILIZING NEW PROPOSED PAVEMENT.

FOR STEARNS RD PROVIDE ONE WESTBOUND THROUGH LANE AND TWO LANES FOR EASTBOUND.

CONSTRUCTION:

CONSTRUCT THE PROPOSED NORTHWEST CORNER OF IL 25 AND STEARNS RD FROM STA. 110+04 TO STA. 111+00 AS SHOWN ON THE PLANS.

STAGE 2-4

TRAFFIC:

PROVIDE ONE THROUGH LANE IN EACH DIRECTION ALONG THE EAST SIDE OF IL 25/STEARNS RD FROM STA. 102+50 TO STA. 114+00 UTILIZING THE NEW PROPOSED NORTHBOUND PAVEMENT AND THE WEST SIDE OF IL 25 FROM STA. 114+00 TO STA. 117+00 UTILIZING THE NEW PROPOSED PAVEMENT.

PROVIDE ONE RIGHT TURN LANE FROM SOUTHBOUND IL 25/STEARNS RD TO WESTBOUND STEARNS RD UTILIZING THE NEW PROPOSED PAVEMENT.

FOR STEARNS RD PROVIDE ONE WESTBOUND THROUGH LANE AND ONE EASTBOUND LANE FOR IL 25.

CONSTRUCTION:

CONSTRUCT THE PROPOSED SOUTHBOUND PAVEMENT ON IL 25 FROM STA. 106+91 TO STA. 110+03, AND THE PROPOSED EASTBOUND PAVEMENT ON STEARNS RD FROM STA. 606+39 TO STA. 609+27 AS SHOWN ON THE PLANS.

STAGE 3:

TRAFFIC:

PROPOSED CONDITION WITH A LANE BUFFER CLOSURE AROUND THE WORK ZONE AREAS.


CONSTRUCTION:

COMPLETE PROPOSED MEDIAN AND LANDSCAPING FROM STA. 110+45 TO STA. 116+00, FROM STA. 124+34 TO STA. 129+30, AND FROM STA. 134+00 TO STA. 142+40 ON IL 25/STEARNS RD.

COMPLETE PROPOSED MEDIAN AND LANDSCAPING FROM STA. 603+70 TO STA. 608+45 ON STEARNS RD.

COMPLETE CURB & GUTTER AND MULTI USE PATH ON WEST SIDE OF IL 25/STEARNS RD FROM STA. 117+86 TO STA. 123+83.

COMPLETE PROPOSED PAVEMENT & MEDIAN FROM STA. 129+30 TO STA. 134+00 ON IL 25/STEARNS RD.

FILE NAME: \\0162098-ahb-not-sousequencing-22.dgn	DESIGNED: AAA	REVISED: -		STATE OF ILLINOIS DIVISION OF TRANSPORTATION	MAINTENANCE OF TRAFFIC SUGGESTED CONSTRUCTION SEQUENCE	SCALE: NTS	SHEET NO. 3 OF 61 SHEETS	STA. TO STA.	ILLINOIS FED. AID PROJECT
USER NAME: tblank	DRAWN: TMB	REVISED: -				F.A.S. NO. 06-00214-1A-HP	COUNTY: KANE	TOTAL SHEETS: 61	
PLOT DATE: 2/26/2013	CHECKED: JRM	REVISED: -				CONTRACT NO. 63598			