



**GENERAL SEQUENCE OF WORK**

STORM WATER POLLUTION PREVENTION CONSTRUCTION STAGING BETWEEN EXISTING STEARNS ROAD @ BREWSTER CREEK BRIDGE TO THE INTERSECTION OF STEARNS ROAD AND DUNHAM ROAD.

1. INSTALL PERIMETER EROSION BARRIER
2. INSTALL TEMPORARY CULVERTS
3. INSTALL CONSTRUCTION ENTRANCE
4. SITE CLEARING AND GRUBBING
5. COMPLETE EARTHWORK AND INSTALL STORM SEWER
6. CONSTRUCT THE PERMANENT SOIL EROSION AND SEDIMENT CONTROL ITEMS. GRAVITY STORM SEWER OUTLETS SHALL BE BLOCKED UNTIL PERMANENT SOIL STABILIZATION HAS OCCURRED.
7. COMPLETE THE PERMANENT SOIL STABILIZATION
8. REMOVE THE TEMPORARY SOIL EROSION AND SEDIMENT CONTROL ITEMS.

STAGE 1:

STAGE 2:

**NOTES FOR CONSTRUCTION STAGING:**

THE CONTRACTOR WILL BE PERMITTED TO BORROW AND/OR STOCKPILE IN AREAS OUTSIDE OF THE CURRENT STAGE OF CONSTRUCTION PROVIDED SOIL EROSION AND SEDIMENT CONTROL MEASURES ARE PROVIDED AT THE BORROW OR STOCKPILE SITE. THE CONTRACTOR'S SOIL EROSION AND SEDIMENT CONTROL PLAN MUST BE APPROVED PRIOR TO WORK BEGINNING AT THE BORROW OR STOCKPILE SITE.

THE TYPE OF STABILIZATION REQUIRED WILL BE BASED ON THE PLANTING SEASON FOR THE PERMANENT STABILIZATION METHOD SHOWN ON THE LANDSCAPING PLANS AND THE TIME OF YEAR WORK HAS BEEN COMPLETED. THE TYPE OF STABILIZATION WILL BE APPROVED BY THE ENGINEER PRIOR TO CONSTRUCTION.

FILE NAME =	DESIGNED - AAF	REVISED -
\\NES\0163598-shw-SWPPP-01.dgn	DRAWN - TMB	REVISED -
USER NAME = tblank	CHECKED - JMK	REVISED -
PLOT DATE = 1/17/2013	DATE - 01/18/2013	REVISED -



**STATE OF ILLINOIS**  
**DIVISION OF TRANSPORTATION**

**STORM WATER**  
**POLLUTION PREVENTION PLAN**

SCALE: NTS SHEET NO. 3 OF 23 SHEETS STA. FO STA.

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS
361	06-00214-18-RP	KANE	45
			SHEET NO. 126
			CONTRACT NO. 63598
ILLINOIS FED. AID PROJECT			