


**DESCRIPTION OF INTENDED SEQUENCE OF MAJOR CONSTRUCTION ACTIVITIES WHICH WILL DISTURB EARTH AND LEAD TO POSSIBLE EROSION FOR MAJOR PORTIONS OF THE CONSTRUCTION SITE:**

1. PLACEMENT OF PERIMETER EROSION CONTROL FENCE PRIOR TO THE COMMENCEMENT OF ANY ROAD OR BRIDGE WORK. SEE STD. 280001
2. REMOVAL OF EXISTING STRUCTURE.
3. PLACEMENT OF MINIMUM EMBANKMENT REQUIRED FOR ABUTMENT CONSTRUCTION.
4. CONSTRUCTION OF THE REPLACEMENT STRUCTURE.
5. PLACEMENT OF ROADWAY EMBANKMENT TO RAISE THE ROADWAY TO THE PROPOSED GRADE.
6. DRAINAGE STRUCTURES, INCLUDING DITCHES, WILL BE INSTALLED BEFORE AND/OR DURING THE COMPLETION OF THE EMBANKMENT.
7. PLACEMENT AND MAINTENANCE OF TEMPORARY EROSION CONTROL.
8. PLACEMENT OF PERMANENT EROSION CONTROL.
9. REMOVAL AND PROPER CLEAN UP OF TEMPORARY EROSION CONTROL.
10. FINAL GRADING, PLACING AGGREGATE AND OTHER MISCELLANEOUS ITEMS.



**PERMANENT EROSION CONTROL:**

	SEEDING, CLASS 2 (SPECIAL) = 1.3 ACRES, INCLUDES FERTILIZERS & MULCH, METHOD 2
--	--

**TEMPORARY DITCH CHECKS**

LT. STA. 6+50	=	20 FOOT
LT. STA. 7+00	=	20 FOOT
RT. STA. 7+00	=	20 FOOT
RT. STA. 8+50	=	20 FOOT
LT. STA. 10+50	=	20 FOOT
RT. STA. 10+50	=	20 FOOT
LT. STA. 12+00	=	20 FOOT
RT. STA. 12+00	=	20 FOOT
LT. STA. 12+50	=	20 FOOT
TOTAL = 180 FOOT		

**INLET AND PIPE PROTECTION**

LT. STA. 8+13	=	1 EACH
TOTAL = 1 EACH		

**TEMPORARY EROSION CONTROL BILL OF MATERIAL**

ITEM	UNIT	QUANTITY	LEGEND
TEMPORARY EROSION CONTROL SEEDING	POUND	135	
TEMPORARY DITCH CHECKS	FOOT	180	
PERIMETER EROSION BARRIER	FOOT	1,736	
INLET AND PIPE PROTECTION	EACH	1	

TEMPORARY EROSION CONTROL QUANTITIES ARE ESTIMATES ONLY. ACTUAL QUANTITIES FOR EROSION CONTROL ITEMS WILL BE DETERMINED BY THE ENGINEER IN THE FIELD AND THERE WILL BE NO ADJUSTMENT IN UNIT PRICES DUE TO A CHANGE IN PLAN QUANTITY.