




LEG 2



INTENDED SEQUENCE

1. PLACEMENT OF PERIMETER EROSION CONTROL BARRIER PRIOR TO THE COMMENCEMENT OF ANY WORK. SEE STANDARD 280001
2. PLACE INLET AND PIPE PROTECTION AS STORM SEWERS AND CULVERTS ARE CONSTRUCTED. PLACE DITCH CHECKS AS SOON AS GRADING IS COMPLETED.
3. ALL EROSION CONTROL DEVICES SHALL BE INSPECTED WEEKLY TO ENSURE THEY ARE WORKING PROPERLY. ANY REPAIRS REQUIRED SHALL BE DONE SO IMMEDIATELY.
4. SEEDING SHALL BE DONE AS SOON AS POSSIBLE WHEN FINAL GRADING IS COMPLETE. SPECIAL ATTENTION IS CALLED TO ARTICLE 250.07 REGARDING SEEDING DATES.
5. ALL TEMPORARY EROSION CONTROL DEVICES SHALL BE REMOVED AT THE COMPLETION OF THE PROJECT WHEN PERMANENT VEGETATION HAS BEEN ESTABLISHED.

DESCRIPTION	
DATE	
REVISION	
PROJECT TITLE VILLAGE OF MAHOMET & CC FOREST PRESERVE	
LAKE OF THE WOODS ROAD MULTI-PURPOSE PATHWAY	
SHEET TITLE EROSION CONTROL SHEET	
Sodermann and Associates, Inc. 340 NORTH NIEL STREET PULASKI, ILLINOIS 61824-0557 TEL 312-352-7688 FAX 312-352-7922 ENGINEERING / ANALYSIS / MANAGEMENT	
DES. CMG	APP. SRS
CHK. MSO	
CHK. EBH	
PROJECT NO. 10109	
DATE 12-12-2011	
SHEET 22	
OF 61 SHEETS	