

- 4. Temporary pavement between existing Ramp A-4 and existing (or proposed) WB pavement, between Sta 142+640 to Sta 142+660, as shown on these Stage 3-2 MOT Plans.
- 5. Permanent pavement markings within completed sections of the WB and Ramp pavements.

- 1. Maintain MOT of Stage 3-1 with exception around Ramp A-4.
- 2. Redirect the one iane of Ramp A-4 traffic along the ramp and westbound pavements, using substaging, and discontinue use of the connection to the eastbound pavement.
- a. SubStage 1 Place A-4 traffic on existing ramp and proposed westbound pavement (built in the previous stage), as shown in the Stage 3-2 Substage 1 MOT Plans (for construction of the WB lanes, WB outside shoulder and a temporary pavement connection between Ramp A-4 and the westbound pavement).
- b. SubStage 2 Place A-4 traffic on the temporary pavement (built in Substage 1) and the westbound pavement, as shown in the Stage 3-2 Substge 2 MOT Plans (for construction of the balance of the proposed ramp and shoulder pavement for A-4).

LEGEND

TEMPORARY PAVEMENT

CONSTRUCTION THIS STAGE

CONSTRUCTED IN PRECEDING STAGES NUMBER OF TRAFFIC LANES DURING

THIS STAGE

DIRECTION OF TRAFFIC

X

LANE CLOSED

NOTE:

MOT LEGEND & PLAN DEPICT ITEMS TO BE CONSTRUCTED PER STAGE. REMOVALS TO FACILITATE CONSTRUCTION MAY NOT BE INDICATED, BUT THEY ARE IMPLIED, REMOVALS OF EXISTING ITEMS ARE INDICATED IN THE EXISTING ROADWAY PLANS.

