

ID	Task Name	# Crews	Duration	Start	Finish	Qtr 3, 2006				Qtr 4, 2006			Qtr 1, 2007			Qtr 2, 2007			Qtr 3, 2007			Qtr 4, 2007		
						Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
1	PUBLIC NOTIFICATION (2 weeks)	-	0 days	Mon 7/17/06	Mon 7/17/06		◆ 7/17																	
2	traffic control and protection	-	349 days	Mon 7/17/06	Thu 11/15/07																			
3	BEGIN SB I-94 STAGE 1	-	0 days	Tue 8/1/06	Tue 8/1/06		◆ 8/1																	
4	temporary pavement (MOT) (pre-stage)	1	2 days	Tue 8/1/06	Wed 8/2/06																			
5	pavement marking removal (pre-stage)	1	4 days	Tue 8/1/06	Fri 8/4/06																			
6	temporary pvt markings (pre-stage)	2	7 days	Tue 8/1/06	Wed 8/9/06																			
7	temporary concrete barrier (pre-stage)	3	10 days	Thu 8/3/06	Wed 8/16/06																			
8	curb & gutter removal	2	10 days	Wed 8/9/06	Tue 8/22/06																			
9	concrete barrier removal	1	9 days	Wed 8/9/06	Mon 8/21/06																			
10	pavement removal	3	13 days	Wed 8/9/06	Fri 8/25/06																			
11	paved shoulder removal	2	10 days	Wed 8/9/06	Tue 8/22/06																			
12	structure excavation (sewer saddle)	1	1 day	Mon 8/28/06	Mon 8/28/06																			
13	reinf. bars epoxy ctd. (sewer saddle)	1	3 days	Tue 8/29/06	Thu 8/31/06																			
14	concrete structures (sewer saddle)	1	3 days	Fri 9/1/06	Tue 9/5/06																			
15	tunnel ceiling repair (contract 62593)	1	5 days	Thu 8/17/06	Wed 8/23/06																			
16	earth excavation	3	10 days	Thu 8/24/06	Wed 9/6/06																			
17	sign panels	1	1 day	Thu 9/7/06	Thu 9/7/06																			
18	manholes	2	13 days	Fri 8/18/06	Tue 9/5/06																			
19	catch basins	3	16 days	Fri 8/18/06	Fri 9/8/06																			
20	storm sewer (jacked in place)	1	5 days	Thu 9/7/06	Wed 9/13/06																			
21	storm sewer 36" to 48"	1	6 days	Thu 9/7/06	Thu 9/14/06																			
22	storm sewer 12" to 30"	3	18 days	Tue 8/29/06	Thu 9/21/06																			
23	trench backfill	3	21 days	Wed 8/30/06	Wed 9/27/06																			
24	subbase gran. mat. 24"	3	14 days	Tue 9/19/06	Fri 10/6/06																			
25	stabilized subbase 6"	3	10 days	Tue 10/3/06	Mon 10/16/06																			
26	CRC pavement, 14"	3	10 days	Wed 10/11/06	Tue 10/24/06																			
27	PCC shoulders, 14"	2	7 days	Fri 10/20/06	Mon 10/30/06																			
28	concrete curb and gutter	2	8 days	Thu 10/26/06	Mon 11/6/06																			
29	conc. median surf.	2	5 days	Tue 11/7/06	Mon 11/13/06																			
30	concrete barrier base	2	9 days	Thu 10/26/06	Tue 11/7/06																			
31	concrete barrier	3	8 days	Thu 11/2/06	Mon 11/13/06																			
32	topsoil furnish & place	2	3 days	Fri 11/10/06	Tue 11/14/06																			
33	seeding class 2A	1	2 days	Mon 11/13/06	Tue 11/14/06																			
34	erosion control blanket	3	8 days	Mon 11/13/06	Wed 11/22/06																			
35	bituminous surface removal (MOT)	1	4 days	Wed 10/25/06	Mon 10/30/06																			
36	temporary pavement (MOT)	1	6 days	Tue 10/31/06	Tue 11/7/06																			
37	pavement marking removal	2	10 days	Tue 11/14/06	Mon 11/27/06																			
38	temporary pavement marking	2	3 days	Fri 11/24/06	Tue 11/28/06																			
39	temporary concrete barrier	3	5 days	Fri 11/24/06	Thu 11/30/06																			
40	STAGE 1 COMPLETION DATE	-	0 days	Thu 11/30/06	Thu 11/30/06																			◆ 11/30

Project: 20 Construction Schedule Date: Thu 11/3/05

Task: [Pattern] Milestone: ◆

Progress: [Pattern] Summary: [Pattern]

Rolled Up Task: [Pattern] Rolled Up Milestone: ◇

Rolled Up Progress: [Pattern] Split: [Pattern]

External Tasks: [Pattern] Project Summary: [Pattern]

Group By Summary: [Pattern]

FOR INFORMATION ONLY

NOTES:
 1. COORDINATION OF CONSTRUCTION WITH CONTRACT 62304 WILL BE REQUIRED AND SHALL BE CONSIDERED A HIGH PRIORITY.

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION
 F.A.I. 94 (DAN RYAN EXPRESSWAY)

CONTRACT 20
 SUGGESTED CONSTRUCTION SEQUENCE
 STAGE 1

SCALE: NONE
 DATE: JANUARY 13, 2006

DRAWN BY: JJS
 CHECKED BY: TGB