




Stage I Construction:

Work will be primarily on IL 29. This work shall include the followings:

- Install and activate temporary traffic signals
- Remove existing traffic signals
- Saw and remove existing islands at NW, NE, and SW quadrants. Fill with Sub/PCC base course
- Saw and Remove existing medians on IL 29. Prepare subbase and Install PCC base course and the proposed curb and gutter
- Finish the median surface/pavement surface (where applicable)

Stage I Traffic:

- 2 lanes 2 way traffic in each direction will be maintained at all times
- Use Highway Standard 701701
- Maintain normal traffic pattern on Main St. and Wesley Rd.

-  Taper Lines
-  Construction Area
-  Traffic

FILE NAME = Stag 1.dgn	USER NAME = lababidjan	DESIGNED -	REVISED -
		DRAWN -	REVISED -
	PLDT SCALE = 100.0000' / IN.	CHECKED -	REVISED -
	PLDT DATE = 3/25/2010	DATE -	REVISED -

**STATE OF ILLINOIS  
DEPARTMENT OF TRANSPORTATION**

<b>STAGE I CONSTRUCTION STAGE I TRAFFIC</b>			
SCALE:	SHEET NO.	OF SHEETS	STA. TO STA.

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
669	(11)RS-9L-2,N,TS-4	TAZEWELL	122	32
CONTRACT NO. 68590				
<small>ILLINOIS FED. AID PROJECT</small>				