



Stage II-B Construction:

Work will be primarily on SE and on the northern half of the gas station entrance. This work shall include the followings:

At the northern half of the gas station entrance:

- Saw cut and remove existing pavement and curb and gutter
- Prepare subbase and Install the proposed pavement and curb and gutter

At the SE quadrant:

- Remove existing curb and gutter as shown.
- Install the proposed drainage structure
- Install the proposed curb and gutter

Install the appropriate permanent traffic signals (if available) and cover signal heads

Stage II-B Traffic:

- As shown above. Traffic will be controlled by the temporary traffic signals
- Traffic at the entrance of the gas station will be on the newly constructed half entrance. 2 lanes 2 ways traffic will be maintained at all times
- Use Highway Standard 701701

- Taper Lines
- ▨ Construction Area
- ▨ Traffic

FILE NAME = Stag II-B.dgn	USER NAME = labobidism	DESIGNED -	REVISED -
		DRAWN -	REVISED -
	PLOT SCALE = 100.0000' / IN.	CHECKED -	REVISED -
	PLOT DATE = 3/25/2010	DATE -	REVISED -

**STATE OF ILLINOIS  
DEPARTMENT OF TRANSPORTATION**

<b>STAGE II-B CONSTRUCTION STAGE II-B TRAFFIC</b>			
SCALE:	SHEET NO.	OF SHEETS	STA. TO STA.

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
669	(11)RS-9,L-2,N,TS-4	TAZEWELL	102	34
CONTRACT NO. 68590				
ILLINOIS FED. AID PROJECT				