



Stage III Construction:

Work will be primarily on NE quadrant of the intersection.

This work shall include the followings:

- Construct temporary entrance at the McDonald parking lot as shown in the detail,
- Close and reconstruct McDonald existing entrance
- Saw cut and remove existing pavement and curb and cutter
- Prepare subbase and Install the proposed pavement and curb and gutter
- install the proposed HMA shoulder
- Place rip rap, grade and shape ditches, and place top soil
- Install the appropriate permanent traffic signals ( if available ) and cover signal heads

Stage III Traffic:

- As shown above. Traffic will be controlled by the temporary traffic signals
- McDonald temporary entrance will be utilized as 2 lanes 2 ways traffic at all times. As soon as the concrete reach its required strength, the permanent entrance will be in full service and the temporary entrance will be removed
- Use Highway Standard 701701

- Taper Lines
- ▨ Construction Area
- ▤ Traffic

FILE NAME = Stag III .dgn	USER NAME = lababidism	DESIGNED -	REVISED -	<b>STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION</b>	<b>STAGE III CONSTRUCTION STAGE III TRAFFIC</b>			F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.			
	PLOT SCALE = 100.0000 / IN.	DRAWN -	REVISED -		SCALE:	SHEET NO.	OF	SHEETS	STA.	TO STA.	669	(11)RS-9,L-2,N,TS-4	TAZEWELL	102	35
	PLOT DATE = 3/25/2010	CHECKED -	REVISED -												
		DATE -	REVISED -												CONTRACT NO. 68590
												ILLINOIS FED. AID PROJECT			